Anx B- Work Completion Report

Company	GVRC		Name of contractor	Vasanthi constructions	Sl. No. site	Sl. No. site bills reg.		150		
Project/site	Innopolis		Nature of work	Civil		Dt. site bills reg.		26-08-202		
Block no.	4545		Work done from date	05-12-203		M-codex bill ID.				
WO no.			Work done to date	03-03-202	24 WO issued	?				
WO date				Contractor bill no.		GST bill re	quired?			
Sl. No.	Unit/floor no)	Ι	Details of work Qty		Units			Amount	
1	4545 4545 te		terrace groove cutting		25 rft	RD121	25.00	2,95,614		
2										
3										
4									and a financial part of the Community of	
5										
6										
7									C	
8									C	
9									0	
10									0	
	Annes cuentado Atlantimentado por Lincido ficulmentado aserba							Total	2,95,614	
	The State Charles (State Commission Special Commiss						Add GST @		0	
Total amount including taxes for work done									2,95,614	
emarks:										
pproved by p	project Angles	OVED BY		Approved by QS team Approved by Director/E&D team				team		
ign:	2 7 AUG 2024			Sign:			Sign:			
ate:			1	Date:	Date:					
otes: 1. This shee ., details cannot b	et replaces installat be entered about	TO OP THE BUTTOUT BE	e for credit to contr cater than 10k QS	ractors. 2. This word form must b manager and directors approval is	e typed. 3. Use this form even if works required. 6. For bill amount less that	order is not issued 10k any QS team	. 4. Attach measuremen member may sign and	it and estimate sheets in place of director si	only if required gn of respective	
Notes: 1. This shee e., details cannot b &D member to be	taken. 7. Director	include - Soham, A	e for credit to continuate than 10k QS Anand Mehta (for C	ractors. 2. This word form must b manager and directors approval is GHT + GMR), Sachin (for Vivopo	e typed. 3. Use this form even if works required. 6. For bill amount less that bils), B. anand Kumar (for NGH + NE and QS by email. 11. Contractors m	order is not issued 10k any QS team tK). 8. Entry of rat	e ID is mandatory. 9. T	his sheet must be ser	only if require gn of respectiv it within 2 worl	

milesbest on the second												
ESTIM	ATE SHEET				A	11						
Company Name:		GVRC	ved by: T.Madhu									
Project	19	Innopolis						m) and the designation of the state of the s				
Work Description: Prepared By		4545 terrace grooe cutting										
		T.Madhu										
Date:								27-08-202				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks				
1	4545	Groove cutting for 4545 terrace	11824.56	rft	25.00	2,95,614.00		englisten en un entre en se en				
2								alpula de la marca de la composição de la media de				
3												
4	The interest of the second state of the second seco											
5		5										
6												
7								The state of the s				
8												
9												
10												
11												
12						The state of the s						

MEAS	UREMENT SHEET								
Company Name:		GVRC	Approved by:		T.Madhu				
Project:		Innopolis	The second secon		APPROVED BY AUG 2024 05-012-202				
Work Description :		4545 terrace groove cutting	Sign:			January 2001			
Contractor;		Vasanthi constructions	Work start date: Work end date:			27 AUG 2027 0		05-012-2023	
Prepared By:		T.Madhu	Date :			T MADHU PROJECT MANAGER GVRC PVT LTD		20-02-2024	
		A							
CN			A	В	С	D	E=AxBxCxD	F	G=Sum of E Item Head
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total
1	4,545	terrace groove cutting	181.00	1.00	1.00	48.00	8,688		The Application of the Control of th
2			130.69	1.00	1,00	24.00	3,137		
3							11,825		
4									
5									
6									
7									+
8									-
9									
10									
11									-
12									
13									
14									
15									
16			-						
17									
18									
10									

As per your Information we went to GVRC Site to Verify the Groove Cutting Area on Terrace at 4545 Block. So We Observe that all Dimensions are ok. Except some Variation in Total Area and some Ducts, Staircase and Chiller Plant Area's should be Deduct.

1) As per Physical Measurement Total Terrace Groove Cutting Area is 11,825 Rft, Instead of 14,540 Rft. (as per Bill)

- 2) The Deduction Areas are as follows:-
- a) Ducts (2nos) Area is = 414 Rft.
- b) Staircase (3 nos) Area is = 1470 Rft.
- c) Chiller Plant (2nos) Area is = 736 Rft.



