

Anx B – Work Completion Report

Company	GVRC	Name of contractor	MD.Ishaq	Sl. No. site bills reg.	- 1614					
Project/site	Innopolis	Nature of work	RCC works	Dt. site bills reg.	22-08-2024					
Block no.	4545	Work done from date	05-07-2024	M-codex bill ID.						
WO no.		Work done to date	12-08-2024	WO issued ?						
WO date		Contractor bill no.		GST bill required?						
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount	
1	4545 Driveway	4545 Driveway Slab-01&02 RCC works. Footings + raft			397	sft	RCC123	60.00	23,831	
2		Columns+R.W+Slab			7660	sft	RCC165	45.00	3,44,682	
3										
4										
5										
6									0	
7									0	
8									0	
9									0	
10									0	
								Total	3,68,512	
								Add GST @	18.00%	66,332
								Total amount including taxes for work done	4,34,845	
Remarks:										
Approved by project manager			Approved by QS team			Approved by Director/E&D team				
Sign: <i>Mulky</i>			Sign:			Sign:				
Date:			Date:			Date:				
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>										

ESTIMATE SHEET								Approved by: T Madhu	
Company Name:		GVRC							
Project:		Innopolis							
Work Description:		4545 Driveway Slab-01&02 RCC works							
Prepared By		S.kuldeep krishna							
Date:									
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	Footing+raft	4545 Driveway Slab-01&02 RCC work	397.18	sft	60.00	23,830.65			
2	Columns+R.W+S lab		7659.59	sft	45.00	3,44,681.64			
3							3,68,512		
4									
5									
6									
7									
8									
9									
10									
11									
12									

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
		C2-300x600	0.30	0.60	2.74	5.00	24.66	sqm	
5	Slab-02	south side entrance	16.40	7.90	0.15	1.00	129.56	sqm	
		north side	9.75	3.80	0.15	2.00	74.06	sqm	
		perimeter	26.15	11.70	0.15	1.00	5.68	sqm	
2	Beams-02	B3	3.70	0.90	1.00	1.00	3.33	sqm	
		B1	3.70	1.50	1.00	1.00	5.55	sqm	
		B6	9.75	1.50	1.00	1.00	14.63	sqm	
		B8	4.00	0.90	1.00	1.00	3.60	sqm	
		B10	7.80	0.90	1.00	1.00	7.02	sqm	
		B11	7.80	0.90	1.00	2.00	14.04	sqm	
		B12	7.80	0.90	1.00	2.00	14.04	sqm	
		B14	16.50	1.20	1.00	1.00	19.80	sqm	
		B15	16.50	1.20	1.00	1.00	19.80	sqm	
								sft	7,660

MEASUREMENT SHEET									
Company Name:		GVRC			Approved by:		T.madhu		
Project:		Innopolis			Sign:				
Work Description :		4545 Driveway Slab-01&02 RCC works			Work start date:		05-07-2024		
Contractor:		MD.Ishaq			Work end date:		12-08-2024		
Prepared By:		S.kuldeep krishna			Date :		22-08-2024		
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Footings	C1-F1 Grid-A9 to C9, B8	1.20	1.20	0.45	2.00	3.60	sqm	
2	Raft	Grid-A9 to C9	6.22	2.23	0.45	1.00	33.31	sqm	
								sft	397
3	Retaining wall-01	Grid-A9 to C9	7.85	0.23	3.50	2.00	27.48	sqm	
4	column-01	C1-300x375	0.30	0.38	3.00	3.00	12.15	sqm	
5	Slab-01	south side entrance	16.40	7.90	0.15	1.00	129.56	sqm	
		north side	9.75	3.80	0.15	2.00	74.06	sqm	
		perimeter	26.15	11.70	0.15	1.00	5.68	sqm	
6	Beams-01	B2	3.70	1.20	1.00	1.00	4.44	sqm	
		B1	3.70	1.50	1.00	1.00	5.55	sqm	
		B12	9.75	1.20	1.00	1.00	11.70	sqm	
		B6	4.00	1.20	1.00	2.00	9.60	sqm	
		B7	7.80	1.20	1.00	1.00	9.36	sqm	
		B8	7.80	1.20	1.00	2.00	18.72	sqm	
		B10	16.50	1.20	1.00	1.00	19.80	sqm	
		B11	16.50	1.50	1.00	1.00	24.75	sqm	
7	Retaining wall-02	Grid-B1 to C1	3.82	0.23	2.60	2.00	9.93	sqm	
			3.70	0.23	0.60	2.00	2.22	sqm	
4	column-02	C1-300x375	0.30	0.38	2.74	3.00	11.10	sqm	