




Company	crecentia lab pvt ltd	Name of contractor	narshing	Sl. No. site bills reg.	532			
Project/site	gv1	Nature of work	painting	Dt. site bills reg.				
Block no.	chemical block and south block	Work done from		M-codex bill ID.	03-02-2024			
WO no.		Work done to date		WO issued ?	29-05-2024			
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1		ace paint 2nd coat for south west elevation		7488	sft	pt138	2.00	14,976
2		ace paint 2nd coat for south elevation		1925	sft	pt138	2.00	3,850
3		chemical block pu painting for ms mesh with 2cost		7,852	sft	pt115	5.50	43,186
4		terrace at south block primer		5115	sft	pt136	1.75	8,951
5		ace white 1st coat		5115	sft	pt137	3.00	15,345
6		central lobby putty 1st to 4th floor for wall		4368	sft	pt112	6.00	26,208
7		white paint		4368	sft	pt135	6.75	29,484
8		putty for false ceiling		2480	sft	pt112	6.00	14,880
9		ace white 1st coat		2480	sft	pt135	6.75	16,740
10								
Total								1,73,620
Add GST @ 0.00%								
Total amount including taxes for work done								1,73,620
Remarks:								
Approved by project manager		Approved by QS team		Approved by Director/E&D team				
Sign: 		Sign: 		Sign: 				
Date: 29/05/2024		Date:		Date:				

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Yivopolis), B. anand Kumar (for NGH + NRRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name:		Crescentia Labs Pvt Ltd					Approved by:		subha reddy	
Project:		GV ONE					Sign:			
Work Description:		painting								
Contractor Name:		narsing								
Prepared By:		sultan								
Date:		19.01.2024								
S No.	Item Head	Item Description	Units	Nos.	Length	Width	Height	Quantity	G=Sum of E Item Head Total	
1	elevation second coat painting	south west elevation deduction	sft	1	87	1	102	8874		
		deduction	sft	28	7.5	1	5	1050		
		putty and ace paint south side elevation	sft	1	28	1	12	336	7488	
		putty and ace paint south side elevation	sft	1	77	1	25	1925	1925	
		chemical block pu painting for ms mesh	sft	1	151	1	52	7852	7852	
		terrace primer coat	sft	1	465	1	11	5115	5115	
		terrace white paint	sft	1	465	1	11	5115	5115	
		central lobby putty 1st to 4th floor for wall	sft	4	91	1	12	4368		
		white paint	sft	4	91	1	12	4368		
		putty for false ceiling	sft	4	31	1	20	2480		
		ace white 1st coat	sft	4	31	1	20	2480		