


**Anx B – Work Completion Report**

Company	GVRC		Name of contractor	Janardhan Prasad	Sl. No. site bills reg.	1626		
Project/site	Innopolis		Nature of work	Tile work	Dt. site bills reg.			
Block no.	3600		Work done from date	05-06-2024	M-codex bill ID.			
WO no.			Work done to date	09-07-2024	WO issued ?			
WO date			Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	3600	3600 ground floor Toilets Tile Laying work done(600x1200mm)	1094	sft	TF-217	20.00	21,880	
2								
3								
4								
5								
6								
7								
8								
9								
10								
						<b>Total</b>	<b>21,880</b>	
						Add GST @		
						<b>Total amount including taxes for work done</b>	<b>21,880</b>	
Remarks:								
Approved by project manager			Approved by QS team			Approved by Director/E&D team		
Sign: 			Sign:			Sign:		
Date: <b>30 AUG 2024</b>			Date:			Date:		
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>								

ESTIMATE SHEET							
Company Name:		GVRC					
Project:		Innopolis				Approved by T Madhu	
Work Description:		3600 Ground Floor Toilets Tile Laying Work Done					
Name of the Contractor		Janardhan Prasad					
Prepared By		K.Srikanth					
Date:		29.08.2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	3600 TF-217	3600 Ground Floor Toilets Tile Laying Work Done(600x600mm)	1094	sft	20	21880	
		Amount In Words:Twenty One Thousand Eight Hundread Eighty Rupees Only					

**MEASUREMENT SHEET**

<b>Company Name:</b>		GVRC							
<b>Project:</b>		Innopolis				<b>Approved by:</b>		T. Madhu	
<b>Work Description:</b>		3600 Ground Floor Toilets Tile Laying Work Done				<b>Sign:</b>			
<b>Contractor Name</b>		Janardhan Prasad				<b>Work Start Date:</b>		05-06-2024	
<b>Prepared By</b>		K.Srikanth				<b>Work End Date:</b>		09-07-2024	
<b>Date:</b>		29.08.2024							
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos.</b>	<b>Quantity</b>	<b>Units</b>	<b>Item Head Total</b>
1.00	3600.00	3600 Ground Floor Toilets Tile Laying Work Done							
		Mens Hand Wash Area Flooring	13	10	1	2	260	Sft	
		South Side Wall	13	1	10	2	260	Sft	
		East Side Wall	10	1	10	2	200	Sft	
		Toilet South Side Wall	13	1	10	2	260	Sft	
		West Side Wall	10	1	10	2	200	Sft	
							1180	Sft	
		Deduction							
		Door 1	5	1	7	1	35	Sft	
		Door 2	3	1	7	1	21	Sft	
		Window 1	5	1	6	1	30	Sft	
							86	Sft	