

MEASUREMENT SHEET

Company Name:		MRMLLP		Approved by: N.Srinivas					
Project:		GMR		Sign:					
Work Description:		D-block third lift duct civil works							
Name of the Contract		Kileshwari							
Prepared By		V.Sanketh							
Date:		22-08-2024							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	D- block third lift duct civil works	Brickwork for panel room w (5x7)	5.00	1.00	7.00	2.00	70.00	sft	
			6.00	1.00	3.00	4.00	72.00	sft	
							142.00		
2	Panel room slab	Panel room slab centring, rod bending & concreting	6.00	1.00	1.00	4.00	24.00	sft	
			5.00	1.00	1.00	4.00	20.00	sft	
3	Plastering	Third lift walls palstering at terrace (Internal)	5.00	3.00	1.00	1.00	15.00	sft	
							15.00		
			6.00	1.00	5.00	4.00	120.00	sft	
			7.00	1.00	8.00	4.00	224.00	sft	
		terrace (external) Panel room walls plastering	10.50	1.00	7.00	2.00	147.00	sft	
			5.00	6.00	1.00	1.00	30.00	sft	
		Slab top and ceiling plasterin	5.00	6.00	1.00	1.00	30.00	sft	521.00

ESTIMATE SHEET

Company Name:		MRMILLP	Approved by: N. Srinivas				
Project:		GMR	Sign:				
Work Description:		D-block third lift duct civil works					
Name of the Contractor		Kileshwari					
Prepared By		V.Sanketh					
Date:		22-08-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	D-block third lift duct civil works	Brickwork for panel room walls	142.00	sft	13.00	1,846	
		(5'x7')					
		4" beds for lift walls	24.00	sft	11.00	264	
		2" beds for lift walls	20.00	sft	9.00	180	
2	Panel room slab	Panel room slab centring, rod bending & concreting	15.00	sft	40.00	600	
3	Plastering	Panel room walls, ceiling, slab internal external plastering	521.00	sft	16.00	8,336	
Total						11,226	

Allowance for Consumables

Kileshwari
Mallapur
Hyderabad

Date: 22.08.2024

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: D-block third lift duct civil works
Towards: Bill for consumables.

S No.	Description	Amount
1.	Brief description of work done: D-block third lift duct civil works Total Amount = 11,226 /- Work done from date 26.06.2024 to date 21.07.2024	Rs. 2,245 /-

Amount in words: Two thousand two hundred and forty five rupees Only.

Sign: _____

Allowance for equipment

**Kileshwari
Mallapur
Hyderabad**

Date: 22.08.2024

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: D-block third lift duct civil works
Towards: Bill for equipment.

S No.	Description	Amount
1.	Brief description of work done: D-block third lift duct civil works Total Amount = 11,226 /- Work done from date 26.06.2024 to date 21.07.2024	Rs. 4,490 /-

Amount in words: Four thousand four hundred and ninety rupees Only.

Sign: _____

Allowance for labour charges

**Kileshwari
Mallapur
Hyderabad**

Date: 22.08.2024

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: D-block third lift duct civil works
Towards: Bill for labour charges.

S No.	Description	Amount
1.	Brief description of work done: D-block third lift duct civil works Total Amount = 11,226 /- Work done from date 26.06.2024 to date 21.07.2024	Rs. 4,490 /-

Amount in words: Four thousand four hundred and ninety rupees Only.

Sign: _____

Company	MRMLLP	Name of contractor	Kileshwari	Sl. No. site bills reg.	3663			
Project/site	GMR	Nature of work	Third lift duct civil works	Dr. site bills reg.	23-08-2024			
Block no.	D-block	Work done from date	26-06-2024	M-codex bill ID.				
WO no.		Work done to date	21-07-2024	WO issued ?				
WO date		Contractor bill no.		GST bill required?	NO			
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Brickwork	D-block third lift panel room walls,duct brickwork		142.00	sft	CW126	13.00	1,846
		4" beds for lift walls		24.00	sft	CW117	11.00	264
		2" beds for lift walls		20.00	sft	CW115	9.00	180
2	Panel room slab	Panel room centring, rod bending, concreting		15.00	sft	RCC103	40.00	600
3	Plastering	Panel room walls, slab, lift walls plastering		521.00	sft	CW130	16.00	8,336
				Total				11,226
				Add GST @			18.00%	0
				Total amount including taxes for work done				11,226
Remarks:								
Approved by project manager		Approved by QS team		Approved by Director/E&D team				
Sign:		Sign:		Sign:				
Date:	30/08/24	Date:		Date:				

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).