


**Anx B – Work Completion Report**

Company	GVRC	Name of contractor	Arjun	Sl. No. site bills reg.	1640		
Project/site	Innopolis	Nature of work	civil	Dt. site bills reg.	14-09-2024		
Block no.	3600	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	3600	1st floor shear wall brick plastering	736.00	sft	cw192	70.90	52,182
2		2nd floor shear wall brick work done	736.00	sft	cw199	72.90	53,654
3		3rd floor shear wall brick work done	736.00	sft	cw206	74.90	55,126
4		terrace floor shear wall brick work done	736.00	sft	cw213	76.90	56,598
5		Ground floor west side lift brick plastering	160.00	sft	cw185	68.90	11,024
6		ground floor cafeteria partition plastering	120.00	sft	cw185	68.90	8,268
7		ground floor cafeteria north side door plastering	260.00	sft	cw185	68.90	17,914
8		Ground floor scrap storage units brick work	440.00	sft	cw185	68.90	30,316
9		Stair case steps brick work	310.00	no's	cw118	120.00	37,200
10							0
<b>Total</b>							<b>3,22,284</b>
Add GST @							0
<b>Total amount including taxes for work done</b>							<b>3,22,284</b>

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: 	Sign:	Sign:
Date:	Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective &D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

## ESTIMATE SHEET

Company Name:		GVRC			Approved by		T Madhu
Project:		Innopolis					
Work Description:		3600 Civil Work done					
Name of the Contractor		Arjun					
Prepared By		K.Srikanth					
Date:		06.09.2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	3600						
1	Cw-118	3600 Staircase Steps Brick Work done	310	No's	120	37200	
	Cw-192	1st Floor Floor Shear Wall work Done	736	Sft	70.9	52182.4	
	Cw-199	2 nd Floor Shera Wall Brick work done	736	sft	72.9	53654.4	
	Cw-206	3rd Floor Shear Wall Brick Work done	736	sft	74.9	55126.4	
	Cw-213	Terrace Floor Shear Wall Brick Work Done	736	sft	76.9	56598.4	
	Cw-185	Ground Floor West side Lift Brick Work Done	160	Sft	68.9	11024	
	Cw-185	Ground Floor Cafeteria Partition Brick Work Done	120	Sft	68.9	8,268	
	Cw-185	Ground Floor Cafeteria North Side door Brick Work Done	260	Sft	68.9	17914	
	Cw-185	Ground Floor Scrap Storage Units Brick Work done	440	Sft	68.9	30316	
							322283.6
		Amount In Words: Three Lakh Twenty Two Two Hundred Eighty Three Rupees Only					

**MEASUREMENT SHEET**

<b>Company Name:</b>		GVRC			<b>Approved by:</b>		T. Madhu		
<b>Project:</b>		Innopolis			<b>Sign:</b>				
<b>Work Description:</b>		3600 Civil Work done			<b>Work Start Date:</b>		05-07-2024		
<b>Contractor Name</b>		Arjun			<b>Work End Date:</b>		09-07-2024		
<b>Prepared By</b>		K.Srikanth							
<b>Date:</b>		06-09-2024							
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos.</b>	<b>Quantity</b>	<b>Units</b>	<b>Item Head Total</b>
1.00	3600.00	3600 Staircase Steps Brick Work done	1.00	1.00	1.00	310.00	310.00	Nos	
		Typical Floor Shear Wall work Done	92.00	1.00	4.00	6.00	2208.00	Sft	
		Ground Floor West side Lift Brick Work Done	16.00	1.00	10.00	1.00	160.00	Sft	
		Ground Floor Cafeteria Partition Brick Work Done	12.00	1.00	10.00	1.00	120.00	Sft	
		Ground Floor Cafeteria North Side door Brick Work Done	13.00	1.00	10.00	2.00	260.00	Sft	
		Ground Floor Scrap Storage Units Brick Work done	22.00	1.00	2.50	8.00	440.00	Sft	