

**Anx B – Work Completion Report**

Company	GVRC	Name of contractor	Arjun	Sl. No. site bills reg.	1638		
Project/site	Innopolis	Nature of work	civil	Dt. site bills reg.	14-09-2024		
Block no.	3600	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	3600	3600 column hacking work	30483.00	sft	cw232	1.00	30,483
2							
3							
4							0
5							0
6							0
7							0
8							0
9							0
10							0
<b>Total</b>							<b>30,483</b>
Add GST @							0
<b>Total amount including taxes for work done</b>							<b>30,483</b>
Remarks:							
Approved by project manager		Approved by QS team			Approved by Director/E&D team		
Sign: <i>Manoj</i>		Sign:			Sign:		
Date:		Date:			Date:		
<p><small>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</small></p>							

MEASUREMENT SHEET									
<b>Company Name:</b>		GVRC			<b>Approved by:</b>		T. Madhu		
<b>Project:</b>		Innopolis			<b>Sign:</b>				
<b>Work Description:</b>		3600 Civil Work done			<b>Work Start Date:</b>		05-07-2024		
<b>Contractor Name</b>		Arjun			<b>Work End Date:</b>		09-07-2024		
<b>Prepared By</b>		K.Srikanth							
<b>Date:</b>		06.09.2024							
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>Nos.</b>	<b>Quantity</b>	<b>Units</b>	<b>Item Head Total</b>
1.00	3600.00	<b>Typical Floor Column Hawking</b>							
		Column Size (300x600 mm)	6.00	1.00	14.00	5.00	420.00	sft	
		Column Size (600x600 mm)	8.00	1.00	14.00	16.00	1792.00	sft	
		Column Size (675x675 mm)	9.00	1.00	14.00	12.00	1512.00	sft	
		Column Size (750x750 mm)	10.00	1.00	14.00	6.00	840.00	sft	
		Column Size (825X825 mm)	10.32	1.00	14.00	11.00	1589.28	sft	
		Tie Beam (600x300 mm)	668.00	6.00	1.00	1.00	4008.00	sft	
							10161.28	sft	
		Typical Floor ( 1st Floor,2nd Floor,3rd Floor)				10161x3 Floors	30483.00	sft	



ESTIMATE SHEET								
Company Name:		GVRC						
Project:		Innopolis			Approved by		T Madhu	
Work Description:		3600 Civil Work done						
Name of the Contractor		Arjun						
Prepared By		K.Srikanth						
Date:		06.09.2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	3600	3600 Column Hacking Work done						
	Rate Id-232	Typical Floor ( 1st Floor,2nd Floor,3rd Floor)	30483.00	Sft	1	30483.00		
		Amount In Words:Thirty Thousand Four Hundread Eighty Three Rupees Only						