

**Anx B – Work Completion Report**

Company	Crescentia labs ltd	Name of contractor	P.Raju	Sl. No. site bills reg.	541		
Project/site	GV-ONE	Nature of work	Fabrication	Dt. site bills reg.	14-09-2024		
Block no.	North & South block	Work done from date	20-07-2024	M-codex bill ID.			
WO no.		Work done to date	12-08-2024	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
			12.32	kg's	MSF176	35.00	431
1	North west, South east headroom	Chajja fabrication work	12.32	kg's	MSF176	35.00	431
2	Electric compressor room	Chajja fabrication work	318.24	kg's	MSF176	35.00	11,138
3	Holding tank	L-angle fabrication work	345.12	kg's	MSF176	35.00	12,079
4	Cafeteria bain marie	Stand fabrication work	209.04	kg's	MSF176	35.00	7,316
5	Cafeteria entrance door	Lentle fabrication work	228.30	kg's	MSF176	35.00	7,991
6	Cafeteria north	fabrication for barrication	456.60	kg's	MSF176	35.00	15,981
7	Atrium landscaping	fabrication for planter boxes	69.72	kg's	MSF176	35.00	2,440
8	Chemical block	fabfrication for monkey ladder					0
9							
8							
						<b>Total</b>	<b>57,808</b>
						<b>Total amount including taxes for work done</b>	<b>57,808</b>
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:		Date:		Date:			
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion</p>							

**MEASUREMENT SHEET**

<b>Company Name:</b>		<b>Crescentia</b>		<b>Approved by:</b>		<b>Subbareddy</b>			
<b>Project:</b>		<b>GV-ONE</b>		<b>Sign:</b>					
<b>Work Description :</b>		<b>MS-fabrication</b>		<b>Work start date:</b>		<b>22-08-2024</b>			
<b>Contractor:</b>		<b>P.Raju</b>		<b>Work end date:</b>		<b>12-09-2024</b>			
<b>Prepared By:</b>		<b>K.Praveen</b>		<b>Date :</b>		<b>14-09-2024</b>			
				<b>A</b>	<b>B</b>	<b>C</b>	<b>D=AxBxC</b>	<b>D</b>	<b>F= Sum of F</b>
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Size</b>	<b>Running meter</b>	<b>Weight per meter</b>	<b>No's</b>	<b>Quantity</b>	<b>units</b>	<b>Item Head Total</b>
1	North west.South east headroom	Chajja fabrication work	L-angle(25mmx25mmx3mm)	5.5	1.12	2	12.32	kg's	12.32
2	Electric,compressor room	Chajja fabrication work	L-angle(25mmx25mmx3mm)	5.5	1.12	2	12.32	kg's	12.32
3	Holding tank	L-angle	L-angle(50mmX50mmX6mm)	6	4.42	12	318.24	kg's	318.24
4	Cafeteria bain marrie	Stand fabrication	L-angle(50mmX50mmX6mm)	6	4.42	12	318.24	kg's	
			L-angle(25mmx25mmx3mm)	6	1.12	4	26.88	kg's	
									345.12
5	Cafeteria entrance door	Lentle fabrication	MS box pipe(145mmx82mmx5mm)	6	17.42	2	209.04	kg's	209.04
6	Cafeteria north	fabrication for barrication	MS box pipe(50mmx50mmx5mm)	6	7.61	5	228.30	kg's	228.30
7	Atrium landscaping	fabrication for planter boxes	MS box pipe(50mmx50mmx5mm)	6	7.61	10	456.60	kg's	456.60
8	Chemical block	fabrification for monkey ladder	B-Class 40mm MS round pipe	6	3.56	2	42.72	kg's	
			B-Class 25mm MS round pipe	6	2.25	2	27.00	kg's	69.72

ESTIMATE SHEET					Approved by:		Subbareddy	
Company Name:	Crescentia							
Project:	GV-ONE							
Work Description:	MS-fabrication							
Prepared By	Praveen.K							
Bill Date:	14-09-2024							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	North west,South east headroom	Chajja fabrication work	12.32	kg's	35.00	431.20		
2	Electric,compressor room	Chajja fabrication work	12.32	kg's	35.00	431.20		
3	Holding tank	L-angle fabrication work	318.24	kg's	35.00	11138.40		
4	Cafeteria bain marrie	Stand fabrication work	345.12	kg's	35.00	12079.20		
5	Cafeteria entrance door	Lentle fabrication work	209.04	kg's	35.00	7316.40		
6	Cafeteria north	fabrication for barrication	228.30	kg's	35.00	7990.50		
7	Atrium landscaping	fabrication for planter boxes	456.60	kg's	35.00	15981.00		
8	Chemical block	fabfrication for monkey ladder	69.72	kg's	35.00	2440.20		
							<b>57,808.10</b>	