


Company	MRMLLP	Name of contractor	Basha A	Sl. No. site bills reg.	3692			
Project/site	GMR	Nature of work	Painting Works	Dt. site bills reg.	2024-09-17			
Block no.	A block	Work done from date	2024-08-17	M-codex bill ID.				
WO no.		Work done to date	2024-09-14	WO issued ?				
WO date		Contractor bill no.		GST bill required?	NO			
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Main Road	Compound wall Paintings South east Side		896	Sft	PT137+PT138	5.00	4,480
		Compound wall Paintings South east Side		240	Sft	PT137+PT138	5.00	1,200
2	A to B Block	Compound wall Paintings West Side		1545	Sft	PT137+PT138	5.00	7,725
	Compound wall	Compound wall Paintings East Side		435	Sft	PT137+PT138	5.00	2,175
3	C block Lower	Basement Transformer Area to Tiles room		1080	Sft	PT137+PT138	5.00	5,400
		Planter Boax Area		450	Sft	PT137+PT138	5.00	2,250
Total								23,230
Add GST @							18.00%	4,181
Total amount including taxes for work done								27,411
Remarks:								
Approved by project manager			Approved by QS team			Approved by Director/E&D team		
Sign: 			Sign:			Sign:		
Date: 18/09/24			Date:			Date:		
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).								

ESTIMATE SHEET

Company Name:	MRMallapur LLP	Prepared by:	Srinivas N
Project:	Gulmohar Residency.	Sign:	
Work Description:	Painting Works		
Contractor Name:	Basha A		
Date:	17-09-2024		

S No.	Item Head	Description	Quantity	Units	Rate	Amount
1	Main Road	Compound wall	896	Sft	5	4,480
		Walls	240	Sft	5	1,200
2	Compound wall	A Block	1545	Sft	5	7,725
		Walls	435	Sft	5	2,175
		Transformer area to Tiles ro	1080	Sft	5	5,400
		Planter Box Area in C block	450	Sft	5	2,250

MEASUREMENT SHEET

Company Name: MR Mallapur LLP
 Project: Gulmohar Residency.
 Work Description: Painting Works
 Contractor Name: Basha A
 Date: 17-09-2024

Prepared by: Srinivas N
 Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
1	Main Road	Compound wall	112	1	4.0	2	896	Sft
		Walls	60	1	4.0	1	240	Sft
2	Compound wall	A Block gate to B Block Gate	206	1	7.5	1	1545	Sft
		West Side Walls	145	1	3.0	1	435	Sft
3	C block	Transformer Area to tiles room	180	1.00	6.0	1	1080	Sft
		Planter Box Area	150	1	3	1	450	Sft
Total Quantity							4646	Sft