

**Anx B – Work Completion Report**

Company	Crescentia labs ltd	Name of contractor	Narsi ng Rao	Sl. No. site bills reg.	545
Project/site	GV-ONE	Nature of work	Painting	Dt. site bills reg.	18-09-2024
Block no.	South block	Work done from date	22-07-2024	M-codex bill ID.	
WO no.		Work done to date	20-07-2024	WO issued ?	
WO date		Contractor bill no.		GST bill required?	

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	South block south side	Main wall external 1 coat primer(1st to terrace)	6775.52	sft	PT136	1.75	11,857
2	AAC block walls	primer+two coats paint(1st to terrace)	4845.75	sft	PT135	6.75	32,709
3	Horizontal+vertical Beams	primer+ two coat paint	1200.00	sft	PT135	6.75	8,100
4	South block west side	2nd coat ace paint(1st to terrace)	7336.49	sft	PT138	2.00	14,673
5							
6							
7							
8							
9							
10							
						<b>Total</b>	<b>67,339</b>

						<b>Total amount including taxes for work done</b>	<b>67,339</b>
--	--	--	--	--	--	---	---------------

Remarks:						
Approved by project manager	Approved by QS team		Approved by Director/E&D team			
Sign:	Sign:		Sign:			
Date:	Date:		Date:			

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or



ESTIMATE SHEET						Approved by:	Subbareddy	
Company Name:		Crescentia						
Project:		GV-ONE						
Work Description:		Panting						
Prepared By		K.Praveen						
Date:		18-09-2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	South block south side	Main wall external 1 coat primer(1st to terrace)	6775.52	sft	1.75	11857.15		
2	AAC block walls	primer+two coats paint(1st to terrace)	4845.75	sft	6.75	32708.81		
3	Horizontal+vertical Beams	primer+ two coat paint	1200.00	sft	6.75	8100.00		
4	South block west side	2nd coat ace paint(1st to terrace)	7336.49	sft	2.00	14672.98		
							67,338.94	