

1709209412 Intl memo no. 918-001 - Anx B - Work Completion Report 28-02-2024_ver3.xlsx

Company	MRMLLP	Name of contractor	K. Krishna	Sl. No. site bills reg	3694		
Project/site	GMR	Nature of work	Scaffolding work	Dt. site bills reg.	18.09.24		
Block no.	E block	Work done from date	15.08.24	M-codex bill ID.			
WO no.		Work done to date	15.09.24	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Double scaffolding	E block south side	1,155.00	sft	SCF119	7.00	8,085
2		E block west side	2,240.00	sft	SCF119	7.00	15,680
3	Cup lock scaffolding work	E block north side	1,700.00	sft	SCF116+SC	4	6,800
4					F117		
5							
6							
7							
8							
9							
10							
						Total	30,565
					Add GST @	18.00%	
					Total amount including taxes for work done		30,565
Remarks:							
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: <i>Shreed</i>		Sign:		Sign:			
Date: 19/09/24		Date:		Date:			
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							

ESTIMATE SHEET

Company Name:	MRMLLP				Approved by: Ahmed Khan	
Project:	Gulmohar Residency				Sign:	
Work Description:	Scaffolding work					
Contractor Name:	K. Krishna					
Prepared By	Nagendar					
Date:	18.09.24					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Scaffolding work					
	Double scaffolding for safety net	E block south side	1155	Sft	7.00	8,085
		E block west side	2240	Sft	7.00	15,680
2	Cup lock scaffolding	E block north side	1700	Sft	4.00	6,800
						30,565

MEASUREMENT SHEET

Company Name:	MRMLLP	Approved by:	Ahmed
Project:	Gulmohar Residency	Sign:	
Work Description:	Scaffolding work		
Contractor Name:	K. Krishna		
Prepared By	Nagendar		
Date:	18.09.24		

0

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units
	Scaffolding work							
1	Double scaffolding for safety net	E block south side	55.00	1.00	21.00	1.00	1155.00	Sft
		E block west side	112.00	1.00	20.00	1.00	2240.00	Sft
2	Cup lock scaffolding	E block north side	85.00	1.00	20.00	1.00	1700.00	Sft

Allowance for Labour charges

K. Krishna
Mallapur
Hyderabad

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Scaffolding work
Towards: Allowance of labour charges

Date: 20.09.2024.

S No.	Description	Amount
1.	Brief description of work done: Towards scaffolding for E block south, west & north side for safety nets purpose Total amount = 30565/- Work done from date 20.08.24 to date 15.09.2024.	Rs.12226/-

Amount in words: Twelve thousand two hundred twenty six rupees Only.

Sign: _____

Bill for Equipment Allowance

K. Krishna
Mallapur
Hyderabad

Date: 20.09.2024.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Scaffolding work
Towards: Allowance of equipment

S No.	Description	Amount
1.	Brief description of work done: Towards scaffolding for E block south, west & north side for safety nets purpose Total amount =30565/- Work done from date 20.08.24 to date 15.09.2024.	Rs.12226/-

Amount in words: Twelve thousand twenty hundred twenty six rupees Only.

Sign: _____

Allowance for Consumables

K. Krishna
Mallapur
Hyderabad

Date: 20.09.2024.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Scaffolding work
Towards: Allowance of consumables

S No.	Description	Amount
1.	Brief description of work done: Towards scaffolding for E block south, west & north side for safety nets purpose Total amount = 30565/- Work done from date 20.08.24 to date 15.09.2024.	Rs.6113/-

Amount in words: Six thousand one hundred thirteen rupees Only.

Sign: _____

Allowance for Consumables