

Aux B – Work Completion Report

Company	GVRC	Name of contractor	Jyothi kumari
Project/site	INNOPOLIS	Nature of work	Plastering work done
Block no.	Atrium	Work done from date	
WO no.		Work done to date	
WO date		Contractor bill no.	
			GST bill required?
			WO issued ?
			M-codex bill ID.
			Dt. site bills reg.
			27.09.2024
			Sl. No. site bills reg.
			1656

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Atrium	Second floor beams plastering work done	462.00	sft	cw130	16.00	7,392
2			450.00	sft	cw130	16.00	7,200
3			375.00	sft	cw130	16.00	6,000
4							
5							
6							
7							
8							
9							
10							
						Total	20,592

APPROVED BY
 I. MADHU
 PROJECT MANAGER
 GVRC PVT. LTD.
 27.09.2024

Remarks:	Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign:			
Date:			

Notes: 1. This sheet replaces installa... 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET

Company Name :	GVRC								
Project :	INNOPOLIS								
Work Description :	Atrium Beam plastering work done								
Contractor Name :	Jyothi kumari								
Prepared by :	G.Rajesh								
Date :	27.09.2024								

Approved by: Madhu
Sign:

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units
1	Atrium CW130	second floor beam plastering work done	14	3	1	11	462	SFT
			180	2.5	1	1	450	SFT
			150	2.5	1	1	375	SFT