

Anx B - Work Completion Report

Company	Crescentia	Name of contractor	Prathibha Rama Rao	Sl. No. site bills reg	564			
Project/site	GVI	Nature of work	Fabrication	Dt. site bills reg.				
Block no.		Work done from date	07-08-2024	M-codex bill ID.				
WO no.		Work done to date	27-08-2024	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1		Nitril rubber insulation		140.00	Mtrs	FS119	250.00	35,000
2		HVAC fabrication and installation NRV and Aluminum cladding		4.00	Nos	FS107	4200X15%	2,700
3				140.00	Mtrs	FS118	250.00	35,000
4		nitril rubber insulation- GVDC						
5								
6								
7								
8								0
9								0
10								0
				Total				72,700
				fare from city				0
				Total amount incl. taxes for work done				72,700

Remarks: _____

Approved by project manager
 Sign: *N. N. Kamlesh Reddy*
 Date: _____

Approved by QS team
 Sign: _____
 Date: _____

Approved by Director/E&D team
 Sign: _____
 Date: _____

ESTIMATE SHEET						
Company Name:	cresecentia			Approved	Ramesh reddy	
Project:	GVI			Sign:		
Work Description:	HVAC fabrication and installation NRV and nitril rubber insulation- GVDC					
Contractor:	Rama roa					
Prepared By:	Akhil					
Date:	29-06-2024 to 02-07-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	HVAC fabrication and	Nitril rubber insulation	140.00	Mtrs	250.00	35,000
2	installation NRV and nitril	NRV installation	4.00	Nos	00X15%	2,700
3	rubber insulation- GVDC	Aluminum cladding	140.00	Mtrs	250.00	35,000
TOTAL AMOUNT						72,700

MEASUREMENT SHEET

Company Name:	cresecenia																		
Project:	GVI - GVDC																		
Work Description:	HVAC fabrication and installation NRV and nital rubber insulation- GVDC																		
Contractor:	Rama rao																		
Prepared By:	Abhil																		
Date:	29-06-2024 to 02-07-2024																		
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units											
1	HVAC fabrication and installation NRV and nital rubber insulation- GVDC	Nital rubber insulation	130.00	1.00	1.00	1.00	130.00	Mtrs											
2	rubber insulation- GVDC	NRV installation	1.00	1.00	1.00	4.00	4.00	Mtrs											
3		Aluminium cladding	130.00	1.00	1.00	1.00	130.00	Mtrs											

Approved: Ramesh reddy
Sign: