

Company	Crescentia labs ltd	Name of contractor	Priyanaka devi	SI No site bills reg	572
Project/site	GV-ONE(GVDC)	Nature of work	Tiles work	Dt site bills reg	30-09-2024
Block no	Chemical & Solvent block	Work done from date	08-08-2024	M-codex bill ID	
WO no		Work done to date	31-08-2024	WO issued ?	
WO date		Contractor bill no		GST bill required?	

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Chemical block	Tandoor stone laying at landing	100	sft	TF240	12.00	1,200
		Tandoor stone layingat ramp	78	sft	TF240	12.00	936
2	Solvent block	Staircase thred granite laying	25	sft	TF213	30.00	750
		Staircase raiser granite laying	25	rft	TF214	30.00	750
		Entrance door granite soffit	26	rft	TF224	40.00	1,040
		Tandoor stone laying at landing	100	sft	TF240	12.00	1,200
		Tandoor stone layingat ramp	78.00	sft	TF240	25.00	1,950
		Staircase thred granite laying	25.00	sft	TF213	30.00	750
		Staircase raiser granite laying	25.00	rft	TF214	30.00	750
Total							9,326

Remarks: Total amount including taxes for work done: 9,326

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: <i>[Signature]</i>	Sign:	Sign:
Date: 01/10/2024	Date:	Date:

Notes 1. This sheet replaces installation report and advice for credit to contractors 2. This word form must be typed 3. Use this form even if work order is not issued 4. Attach measurement and estimate sheets only if required : e . details cannot be entered above 5. For bill amount greater than 10k QS manager and directors approval is required 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH +NRK). 8. Entry of rate ID is mandatory 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill) 10. Contractors to send scanned copy of bill to site and QS by email 11. Contractors must submit original bills at HO (can be sent by courier)

MEASUREMENT SHEET

Company Name:	Crescentia		Approved by:	Subbareddy					
Project:	GV-ONE(GVDC)		Sign:						
Work Description :	Tiles work		Work start date:	08-08-2024					
Contractor:	Priyanka devi		Work end date:	31-09-2024					
Prepared By:	K.Praveen		Date :	23-09-2024					
S No.	Item Head	Item Description	A Length	B Width	C Height	D No's	E=AxBxCxD Quantity	F units	G= Sum of F Item Head Total
1	Chemical block								
		Tandoor stone laying at landing	20.00	5.00	1.00	1.00	100.00	sft	
		Tandoor stone laying at ramp	13.00	6.00	1.00	1.00	78.00	sft	
		Staircase thred granite laying	5.00	1.00	1.00	5.00	25.00	sft	
		Staircase raiser granite laying	5.00	1.00	1.00	5.00	25.00	rft	
2	Solvent block								
		Entrance door granite soffit	26.00	1.00	1.00	1.00	26.00	sft	
		Tandoor stone laying at landing	20.00	5.00	1.00	1.00	100.00	sft	
		Tandoor stone laying at ramp	13.00	6.00	1.00	1.00	78.00	sft	
		Staircase thred granite laying	5.00	1.00	1.00	5.00	25.00	sft	
		Staircase raiser granite laying	5.00	1.00	1.00	5.00	25.00	rft	

ESTIMATE SHEET					Approved By		Subbareddy	
Company Name:	Crescentia							
Project:	GV-ONE							
Work Description:	Tiles work							
Prepared By	Praveen.K							
Date:	30-09-2024							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Chemical block							
		Tandoor stone laying at landing	100.00	sft	12.00	1,200.00		
		Tandoor stone laying at ramp	78.00	sft	12.00	936.00		
		Staircase thred granite laying	25.00	sft	30.00	750.00		
		Staircase raiser granite laying	25.00	rft	30.00	750.00		
2	Solvent block	Entrance door granite soffit	26.00	rft	40.00	1,040.00		
		Tandoor stone laying at landing	100.00	sft	25.00	2,500.00		
		Tandoor stone laying at ramp	78.00	sft	25.00	1,950.00		
		Staircase thred granite laying	25.00	sft	30.00	750.00		
		Staircase raiser granite laying	25.00	rft	30.00	750.00		
							10,626.00	