


Anx B – Work Completion Report

Company	Crescentia Labs Pvt Ltd		Name of contractor	Faceem Khan	Sl. No. site bills reg.		575	
Project/site	Gv-01	Nature of work	Fabrication	Dt. site bills reg.			14-10-2024	
Block no.	Chemical block	Work done from date	10-7-2024 to 22-8-2024	M-codex bill ID.				
W/O no.		Work done to date	20240807039	W/O issued ?				
W/O date		Contractor bill no.	07-Aug-24	GST bill required?				
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Elevation	chemical block elevation structural work		LS	Kgs	LS	0.00	1,12,748
Add GST @ 0.00% = 0								
Total amount including taxes for work done 1,12,748								
Remarks:	W O Value is Rs 2,81,870/-@40% = 1,12,748							
Approved by project manager	Sign: 		Approved by QS team	Sign: _____		Approved by Director/E&D team	Sign: _____	
Date:	Date: 11/10/2024		Date:	Date:		Date:	Date:	

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET-SW side

Approved by:

Company Name: Crecentia Labs Pvt Ltd

Project: GV-01-Chemical Block

Work Description: Fabrication work for Elevation

Prepared By

Date:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Elevation Works	Fabrication work for Elevation-LS <i>40%</i>	<i>LS 49.00</i>	LS	2818.70	1,12,748.00		
2		#Note: Remaining 60 % work done Raju Contractor						
3								
4								
Total value of work excl. Tax							1,12,748.00	
Add GST@							0%	
Total value of work incl. Tax							1,12,748.00	

Note: W.O. Value is Rs 2,81,870/- @ 40% = 1,12,748/-

ESTIMATE SHEET-SW side

Approved by:

Company Name: Crecentia Labs Pvt Ltd

Project: GV-01-Chemical Block

Work Description: Fabrication work for Elevation

Prepared By:

Date:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	Elevation Works	L-Angle--50 x 50 x2.5 mm	2672.00	kg	35.00	93,520.00			
2		Perforated MS sheet-1200 x 1200 mm	4250.00	kg	35.00	1,48,750.00			
3		Anchor Bolts fixing	880.00	No.s	20.00	17,600.00			
4		Anchor Slot + Nut + Bolt	440.00	No.s	50.00	22,000.00			
Total value of work excl. Tax							2,81,870.00		
Add GST @							0%	-	
Total value of work incl. Tax							2,81,870.00		

MEASUREMENT SHEET-SW side										
Company Name:		Crescentia Labs Pvt Ltd			Approved by:					
Project:		GV-01-Chemical Block			Sign:					
Work Description :		Fabrication work for Elevation			Work start date:					
Contractor:		Faheem Khan			Work end date:					
Prepared By:					Date :					
S No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total	
1 Elevation Works										
1.a	L-Angle-50 x 50 x2.5 mm	South-West Side	23.600		15.600					
		Horizontal members @ 1.2m C/C	23.600			14	330.400	m		
		Vertical members @ 1.2m C/C			15.600	21	327.600	m		
		East Side	10.489		15.600					
		Horizontal members @ 1.2m C/C	10.489			14	146.846	m		
		Vertical members @ 1.2m C/C			15.600	10	156.000	m		
		North Side	15.440		15.600					
		Horizontal members @ 1.2m C/C	15.440			14	216.160	m		
		Vertical members @ 1.2m C/C			15.600	14	218.400	m		
				Total length in m			1395.406	m		
		Unit Wt of L- angle			1.915	kg/m				
		Total wt of L- angle in kg			2672.202	kg				
					2.672					
1.b Perforated MS sheet-1200 x 1200 mm										
		South-West Side	23.600		15.600	1	368.160	sqm		
		East side	10.489		15.600	1	163.628	sqm		
		North side	15.440		15.600	1	240.864	sqm		
		Total area in sqm			772.652	sqm				
		Area of 1 sheet 1200mm x 1200mm			1.440	sqm				
		No. of sheet required			538.000	no s				
		Weight per sheet			7.900	kg/no.				
		Total weigh of sheet			4250.200	kg				
					4.250					
1.c Anchor Bolts fixing										
		40 lines @ each line have 22 no.s	1.000	1.000	1.000	880	880.000		880	
1.d Anchor Slot+Nut + Bolt										
		40 lines @ each line have 11 no.s	1.000	1.000	1.000	440	440.000		440	