







**Anx B – Work Completion Report**

Company	Crescentia Labs Pvt Ltd	Name of contractor	P.Raju	Sl. No. site bills reg.		576		
Project/site	Gv-01	Nature of work	Fabrication	Dt. site bills reg.		14-10-2024		
Block no.	Chemical block	Work done from date	22-9-2024 to 14-10-2024	M-codex bill ID.				
WO no.		Work done to date	20240807039	WO issued ?				
WO date		Contractor bill no.	07-Aug-24	GST bill required?				
<b>SL No.</b>	<b>Unit/floor no</b>	<b>Details of work</b>		<b>Qty</b>	<b>Units</b>	<b>Rate ID</b>	<b>Rate</b>	<b>Amount</b>
1	Elevation	chemical block elevation structural work		LS	Kgs	LS	0.00	1,69,122
Add GST @ 0.00%								0
<b>Total amount including taxes for work done</b>								<b>1,69,122</b>
Remarks:	W O Value is Rs 2,81,870/-@60% = 1,69,122							
Approved by project manager	Approved by QS team		Approved by Director/E&D team					
Sign: 	Sign: 		Sign: 					
Date: 	Date: 		Date: 					

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolls), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET-SW side							Approved by:	
Company Name:		Crecentia Labs Pvt Ltd						
Project:		GV-01-Chemical Block						
Work Description:		Fabrication work for Elevation						
Prepared By:								
Date:								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	Elevation Works	Fabrication work for Elevation-LS (60%)	60.00	LS	2818.70	1,69,122.00		
2		#Note: Initially 40% work done by Faheem Khan Contractor						
3								
4								
						Total value of work excl. Tax	1,69,122.00	
						Add GST @	0%	
						Total value of work incl. Tax	1,69,122.00	

Note: W.O. Value is 2,81,870/- @ 60% = 1,69,122

MEASUREMENT SHEET-SW side									
Company Name:		Crescentia Labs Pvt Ltd			Approved by:				
Project:		GV-01-Chemical Block			Sign:				
Work Description :		Fabrication work for Elevation			Work start date:				
Contractor:					Work end date:				
Prepared By:					Date :				
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total
1 Elevation Works									
1.a	L-Angle-50 x 50 x2.5 mm	South- West Side	23.600		15.600	14	330.400	m	
		Horizontal members @ 1.2m C/C	23.600		15.600	21	327.600	m	
		Vertical members @ 1.2m C/C			15.600				
		East Side	10.489		15.600	14	146.846	m	
		Horizontal members @ 1.2m C/C	10.489		15.600	10	156.000	m	
		Vertical members @ 1.2m C/C			15.600				
		North Side	15.440		15.600	14	216.160	m	
		Horizontal members @ 1.2m C/C	15.440		15.600	14	218.400	m	
		Vertical members @ 1.2m C/C			15.600				
						Total length in m	1395.406	m	
						Unit Wt of L- angle	1.915	kg/m	
						Total wt of L- angle in kg	2672.202	kg	2,672
1.b. Perforated MS sheet-1200 x 1200 mm									
		South- West Side	23.600		15.600	1	368.160	sqm	
		East side	10.489		15.600	1	163.628	sqm	
		North side	15.440		15.600	1	240.864	sqm	
						Total area in sqm	772.652	sqm	
						Area of 1 sheet 1200mm x 1200mm	1.440	sqm	
						No. of sheet required	538.000	no.s	
						Weight per sheet	7.900	kg/no.	
						Total weigh of sheet	4250.200	kg	4,250
1.c. Anchor Bolts fixing									
		40 lines @ each line have 22 no.s	1.000	1.000	1.000	880	880.000		880
1.d. Anchor Slot+Nut + Bolt									
		40 lines @ each line have 11 no.s	1.000	1.000	1.000	440	440.000		440

**ESTIMATE SHEET-SW side**

Approved by:

Company Name: Crecentia Labs Pvt Ltd

Project: GV-01-Chemical Block

Work Description: Fabrication work for Elevation

Prepared By

Date:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	Elevation Works	L-Angle--50 x 50 x2.5 mm	2672.00	kg	35.00	93,520.00			
2		Perforated MS sheet-1200 x 1200 mm	4250.00	kg	35.00	1,48,750.00			
3		Anchor Bolts fixing	880.00	No.s	20.00	17,600.00			
4		Anchor Slot+Nut+ Bolt	440.00	No.s	50.00	22,000.00			
Total value of work excl. Tax							<b>2,81,870.00</b>		
Add GST@							0%	-	
Total value of work incl. Tax							<b>2,81,870.00</b>		