


Anx B - Work Completion Report

Company	Crescentia	Name of contractor	Privanka devi	Sl. No. site bills reg.	572			
Project/site	GV-ONE(GVDC)	Nature of work	Tiles work	Dt. site bills reg.	30-09-2024			
Block no.	Chemical & Solvent block	Work done from date	08-08-2024	M-codex bill ID.				
W/O no.		Work done to date	31-08-2024	W/O issued ?				
W/O date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/Floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Chemical block	Tandoor stone laying at landing		100.00	sft	TF240	12.00	1,200
2		Tandoor stone laying at ramp		78.00	sft	TF240	12.00	936
3		Staircase thred granite laying		25.00	sft	TF213	30.00	750
4		Staircase raiser granite laying		25.00	rft	TF214	30.00	750
5	Solvent block	Entrance door granite soffit		26.00	rft	TF224	40.00	1,040
6		Tandoor stone laying at landing		100.00	sft	TF240	12.00	1,200
7		Tandoor stone laying at ramp		78.00	sft	TF240	12.00	936
8		Staircase thred granite laying		25.00	sft	TF213	30.00	750
9		Staircase raiser granite laying		25.00	rft	TF214	30.00	750
10								
Total								8,312
Total amount including taxes for work done								8,312
Remarks:								
Approved by project manager		Approved by QS team		Approved by Director/E&D team				
Sign: 		Sign:		Sign:				
Date: 31/08/2024		Date:		Date:				

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehra (for GHT + GMR), Sachin (for Vivopolls), B. anand Kumar (for NGH + NRRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET									
Company Name:		Crescentia		Approved By		Subbarreddy			
Project:		GV-ONE							
Work Description:		Tiles work							
Prepared By		Praveen.K							
Date:		30-09-2024							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	Chemical block	Tandoor stone laying at landing	100.00	sft	12.00	1,200.00			
		Tandoor stone layingat ramp	78.00	sft	12.00	936.00			
		Staircase thred granite laying	25.00	sft	30.00	750.00			
		Staircase raiser granite laying	25.00	ft	30.00	750.00			
2	Solvent block	Entrance door granite soffit	26.00	ft	40.00	1,040.00			
		Tandoor stone laying at landing	100.00	sft	12.00	1,200.00			
		Tandoor stone layinga ramp	78.00	sft	12.00	936.00			
		Staircase thred granite laying	25.00	sft	30.00	750.00			
		Staircase raiser granite laying	25.00	ft	30.00	750.00			
		Staircase raiser granite laying	25.00	ft	30.00	750.00			
							8,312.00		

MEASUREMENT SHEET

Company Name:		Crescentia		Approved by:		Subbareddy			
Project:		GV-ONE(GVDC)		Sign:					
Work Description :		Tiles work		Work start date:		08-08-2024			
Contractor:		Priyanka devi		Work end date:		31-09-2024			
Prepared By:		K.Praveen		Date :		23-09-2024			
S No.	Item Head	Item Description	A Length	B Width	C Height	D No's	E=AxBxCxD Quantity	F units	G= Sum of F Item Head Total
1	Chemical block								
		Tandoor stone laying at landing	20.00	5.00	1.00	1.00	100.00	sft	
		Tandoor stone laying at ramp	13.00	6.00	1.00	1.00	78.00	sft	
		Staircase thred granite laying	5.00	1.00	1.00	5.00	25.00	sft	
		Staircase raiser granite laying	5.00	1.00	1.00	5.00	25.00	rf	
2	Solvent block								
		Entrance door granite soffit	26.00	1.00	1.00	1.00	26.00	sft	
		Tandoor stone laying at landing	20.00	5.00	1.00	1.00	100.00	sft	
		Tandoor stone laying at ramp	13.00	6.00	1.00	1.00	78.00	sft	
		Staircase thred granite laying	5.00	1.00	1.00	5.00	25.00	sft	
		Staircase raiser granite laying	5.00	1.00	1.00	5.00	25.00	rf	