



**Anx B – Work Completion Report**

Company	Crescentia	Name of contractor	N Krishna	SL No. site bills reg.	558			
Project/site	GV-ONE	Nature of work	Brickwork & plastering	Dt. site bills reg.	30-09-2024			
Block no.	North & South block	Work done from date	20-06-2024	M-codex bill ID.				
WO no.		Work done to date	12-09-2024	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount	
1	North block							
		Staircase side plastering	367.50	sft	CW194	38.25	14,057	
2	north east,north west staircase	Skirting finishing	474.87	sft	CW194	38.25	18,164	
3	north block north side excess windows	brickwork	96.00	rft	CW192	70.90	6,806	
		plastering(internal& external)	96.00	rft	CW194,CW196	78.80	7,565	
4	North block east side chiller holes	brick work	96.00	sft	CW192	70.90	6,806	
		plastering(internal& external)	96.00	sft	CW194,CW196	78.80	7,565	
5	North block terrace	Galtha or kali finishing	472.33	sft	CW134	14.00	6,613	
6	Terrace south side rcc beam	plastering	118.13	sft	CW215	44.25	5,227	
7	Terrace dummy columns	plastering	288.00	sft	CW215	44.25	12,744	
<b>Total</b>							<b>85,547</b>	
<b>Total amount including taxes for work done</b>							<b>85,547</b>	

Remarks:

Approved by project manager 

Sign: 

Date: 8/10/2024

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolls), B. anand Kumar (for NGH + NRR). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

84890

**MEASUREMENT SHEET**

<b>Company Name:</b>		Crescentia		<b>Approved by:</b>		Subbareddy			
<b>Project:</b>		GV-ONE		<b>Sign:</b>					
<b>Work Description :</b>		Brickwork,plastering		<b>Work start date:</b>		20-06-2024			
<b>Contractor:</b>		N.Krishna		<b>Work end date:</b>		12-09-2024			
<b>Prepared By:</b>		K.Praveen		<b>Date :</b>		23-09-2024			
<b>S No.</b>	<b>Item Head</b>	<b>Item Description</b>	<b>Length</b>	<b>Width</b>	<b>Height</b>	<b>No's</b>	<b>Quantity</b>	<b>F</b>	<b>G= Sum of F</b>
	North block								
1	north east staircase 1st-4th floor	Staircase side plastering	10.50	1.25	1.00	12.00	157.50	sft	
2	north west staircase 1st to terrace floor	Staircase side plastering	10.50	1.25	1.00	16.00	210.00	sft	367.50
3	north east staircase	skirting finishing	711.00	0.33	1.00	1.00	234.63	sft	
4	north west staircase	skirting finishing	728.00	0.33	1.00	1.00	240.24	sft	474.87
6	North block south side excess windows	brick work	12.00	1.00	1.00	8.00	96.00	sft	
7	North block east side chiller holes	plastering(internal& external	12.00	1.00	1.00	8.00	96.00	sft	
		brick work	12.00	1.00	1.00	8.00	96.00	sft	
		plastering(internal& external)	12.00	1.00	1.00	8.00	96.00	sft	
8	North block terrace	Galtha or kali finishing	472.33	1.00	1.00	1.00	472.33	sft	
9	Terrace south side rcc beam	plastering	78.75	1.50	1.00	1.00	118.13	sft	
10	Terrace dummy columns	plastering	12.00	3.00	1.00	8.00	288.00	sft	

ESTIMATE SHEET							Approved By	
Company Name:	Crescentia						Subbareddy	
Project:	GV-ONE							
Work Description:	Brickwork & plastering							
Prepared By:	Praveen.K							
Bill Date:	23-09-2024							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
	North block							
1	north east,north west staircase	Staircase side plastering	367.50	sft	38.25	14056.88		
2	north east,north west staircase	Skirting finishing	474.87	sft	38.25	18163.78		
4	north block north side excess windows	brickwork	96.00	sft	70.90	6806.40		
		plastering(internal& external	96.00	sft	78.80	7564.80		
5	North block east side chiller holes	brick work	96.00	sft	70.90	6806.40		
		plastering(internal& external	96.00	sft	78.80	7564.80		
6	North block terrace	Galtha or kali finishing	472.33	sft	14.00	6612.62		
7	Terrace south side rcc beam	plastering	118.13	sft	44.25	5227.03		
8	Terrace dummy columns	plastering	288.00	sft	44.25	12744.00		
							<b>85,546.70</b>	