


Anx B - Work Completion Report

Company	Crescentia	Name of contractor	Deva das	SI No. site bills reg.				
Project/site	GV1	Nature of work	Electrical	Dt. site bills reg.				
Block no.		Work done from date	07-08-2024	M-code: x bill ID.	07-10-2024			
WO no.		Work done to date	07-10-2024	WO issued ?				
WO date		Contractor bill no.		GST bill required?				
SI. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	Cafeteria	Conceal, ceiling, fixing fasteners conducting baseable		150.00	Nos	E1187	230x50%	17,250
2	falsing lighting and installation and wiring	conduit Junction box		8.00	Box	E1188	265x35%	742
3		conduit bends		60.00	Nos	E1187	40x50%	1,200
4		copper wiring 1 sqmm		70.00	Nos	E1187	30x50%	1,050
5		copper wiring 2.5sqmm		10.00	Nos	E1194	1150x20%	2,300
6		copper wiring 5sqmm		20.00	Nos	E1194	2300x20%	9,200
7		6amps socket		20.00	Nos	E120	150.00	3,000
8		16 amps sockets		20.00	Nos	E1212	300.00	6,000
9		switch 6amps		20.00	Nos	E1211	100.00	2,000
10		switch 16amps		20.00	Nos	E1211	100.00	2,000
11		12w Lights fixing		130.00	Nos	E1221	50.00	6,500
12								
13								
				Total				51,242
				fare from city			10.00%	5,124
				Total amount incl. taxes for work done				56,366
Remarks:		Approved by project manager		Approved by QS team		Approved by Director/E&D team		
Sign:		Sign:		Sign:		Sign:		
Date:		Date:		Date:		Date:		


 S. Ramesh Reddy
 19/10/24

ESTIMATE SHEET

ESTIMATE SHEET								
Company Name:	creseentia			Approved	Ramesh reddy			
Project:	Gv1			Sign:				
Work Description:	Cafeteria falseing lighting and installation and wiring							
Contractor:	Deva das							
Prepared By:	Akhil							
Date:	29-06-2024 to 02-07-2024							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount		
1	Cafeteria falseing lighting and installation and wiring	Conceled, ceiling, fixing fasteners conducting baseable	150.00	Nos	230x50%	17,250		
2		conduit Junction box	8.00	Box	265x35%	742		
3		conduit bends	60.00	Nos	40x50%	1,200		
4		conduit bends	70.00	Nos	30x50%	1,050		
5		copper wiring 1sqmm	10.00	Nos	1150x20%	2,300		
6		copper wiring 2.5sqmm	20.00	Nos	2300x20%	9,200		
7		6amps socket	20.00	Nos	150.00	3,000		
8		16 amps sockets	20.00	Nos	300.00	6,000		
9		switch 6amps	20.00	Nos	100.00	2,000		
10		switch 16amps	20.00	Nos	100.00	2,000		
11		12w Lights fixing	130.00	Nos	50.00	6,500		
		TOTAL				51,242		
		Add 10% as site is fare from city				5,124		
		TOTAL AMOUNT				56,366		

MEASUREMENT SHEET											
Company Name:	crecentia			Approved	Ramesh reddy						
Project:	Gv1			Sign:							
Work Description:	Cafeteria falseling lighting and installation and wiring										
Contractor:	Deva das										
Prepared By:	Akhil										
Date:	29-06-2024 to 02-07-2024										
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units			
1	Cafeteria falseling lighting and installation and wiring	Ceaced, ceiling, fixing fasteners conducting	1.00	1.00	1.00	150.00	150.00	Nos			
2		baseable	1.00	1.00	1.00	8.00	8.00	Box			
3		conduit Junction box	1.00	1.00	1.00	60.00	60.00	Nos			
4		conduit bends	1.00	1.00	1.00	70.00	70.00	Nos			
5		copper wiring 1sqmm	1.00	1.00	1.00	10.00	10.00	Nos			
6		copper wiring 2.5sqmm	1.00	1.00	1.00	20.00	20.00	Nos			
7		6amps socket	1.00	1.00	1.00	20.00	20.00	Nos			
8		16 amps sockets	1.00	1.00	1.00	20.00	20.00	Nos			
9		switch 6amps	1.00	1.00	1.00	20.00	20.00	Nos			
10		switch 16amps	1.00	1.00	1.00	20.00	20.00	Nos			
11		12w lights fixing	1.00	1.00	1.00	130.00	130.00	Nos			