


Anx B – Work Completion Report

Company	GVRC	Name of contractor	G.Snehalatha	Sl. No. site bills reg.					
Project/site	Innopolis	Nature of work	earth work	Dt. site bills reg.					1673
Block no.	4500	Work done from date	07-10-2023	M-codex bill ID.					14-10-2024
WO no.		Work done to date	01-09-2024	WO issued ?					
WO date		Contractor bill no.		GST bill required?					
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	4500 Earth backfilling-levelling	4500 footings earth backfilling shifting with tractors from 2700 to 4500 work done.Grid-A4-13			88183	sft	EW163	1.50	1,32,275
2									
3									
4									
5									
6									
7									0
8									0
9									0
10									0
								Total	1,32,275
								Add GST @	0
								Total amount including taxes for work done	1,32,275
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign:			Sign:			Sign:			
Date:			Date:			Date:			
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									


APPROVED BY
15 OCT 2024
T. MADHU
PROJECT MANAGER
GVRC, PVT. LTD.

ESTIMATE SHEET								
Company Name:		GVRC			Approved by:		T.Madhu	
Project:		Innopolis						
Work Description:		4500 Footings earth backfilling work done.						
Prepared By		S.kuldeep krishna						
Date:								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	4500 Earth backfilling-levelling	4500 West side earth backfilling shifting with tractors from 2700 to 4500 work done.Grid-A4-13	88,183	cft	1.50	1,32,275.05		
2						-		
3							1,32,275.05	
4								
5								
6								
7								
8								
9								
10								
11								
12								

MEASUREMENT SHEET

Company Name:	GVRC	Approved by:	T.madhu
Project:	Innopolis	Sign:	
Work Description :	4500 footings earth backfilling work done.	Work start date:	07-10-2023
Contractor:	G.Snehalatha	Work end date:	01-09-2024
Prepared By:	S.kuldeep krishna	Date :	14-10-2024

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	4500 Earth backfilling-levelling	4500 footings between earth backfilling shifting with tractors from 2700 to 4500 work done.Grid-A4-13	164.00	132.02	4.92	1.00	1,06,524	cft	
2	Deductions	footing-Raft+R.W (F1)	3.94	7.87	2.00	-2.00	-123.94	cft	
			7.87	7.87	2.00	-2.00	-247.87	cft	
		F2	4.92	9.84	2.50	-1.00	-121.03	cft	
			9.84	9.84	2.50	-2.00	-484.13	cft	
		F3	5.25	10.50	2.50	-10.00	-1377.08	cft	
		F4	6.23	12.46	2.00	-4.00	-621.41	cft	
			2.46	4.92	1.00	-6.00	-72.62	cft	
		F5	13.78	13.78	2.50	-1.00	-474.45	cft	
			5.58	5.58	1.00	-1.00	-31.09	cft	
		F6	14.10	14.10	2.50	-1.00	-497.31	cft	
			5.58	5.58	1.25	-1.00	-38.86	cft	
		F7	15.74	15.74	2.50	-2.00	-1239.37	cft	
			6.23	6.23	1.75	-2.00	-135.93	cft	
		F8	16.40	16.40	2.50	-1.00	-672.40	cft	
			6.56	6.56	2.25	-1.00	-96.83	cft	
		F9	17.38	17.38	2.50	-2.00	-1511.02	cft	
			6.56	6.56	2.25	-2.00	-193.65	cft	
		F10	18.04	18.04	2.50	-4.00	-3254.42	cft	
			6.89	6.89	2.50	-4.00	-474.45	cft	
		RF-4	16.40	31.73	3.00	-1.00	-1561.31	cft	
			6.56	6.56	1.00	-2.00	-86.07	cft	
		CF-1	9.84	9.84	3.00	-1.00	-290.48	cft	
		RF-2	102.24		3.00	-2.00	-613.43	cft	
			8.86	8.86	2.00	-2.00	-313.71	cft	
		RF-3	213.20		3.00	-1.00	-639.60	cft	
			9.84	9.84	2.00	-2.00	-387.30	cft	
		RF-5	98.40		3.00	-1.00	-295.20	cft	
		R.W	336.86	4.92	1.50	-1.00	-2486.00	cft	
								cft	88,183