

Aux B – Work Completion Report

Company	GVRC	Name of contractor	G.Snehalatha	Sl. No. site bills reg.	16-11 0
Project/site	Innopolis	Nature of work	earth work	Dt. site bills reg.	14-10-2024
Block no.	4500	Work done from date	07-10-2023	M-codex bill ID.	
WO no.		Work done to date	01-09-2024	WO issued ?	
WO date		Contractor bill no.		GST bill required?	

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	4500 Earth backfilling-levelling	4500 footings earth backfilling shifting with tractors from 2700 to 4500 work done.Grid-A4-13	88183	sft	EW163	1.50	1,32,275
2							
3							
4							
5							
6							
7							0
8							0
9							0
10							0

Total 1,32,275

Add GST @ 0

Total amount including taxes for work done 1,32,275

Remarks:	
Approved by project manager	Approved by QS team
Sign:	Sign:
Date:	Date:

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET							Approved by:		T.Madhu
Company Name:		GVRC							
Project:		Innopolis							
Work Description:		4500 Footings earth backfilling work done.							
Prepared By		S.kuldeep krishna							
Date:									
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	4500 Earth backfilling-levelling	4500 West side earth backfilling shifting with tractors from 2700 to 4500 work done.Grid-A4-13	88,183	cft	1.50	1,32,275.05			
2						-			
3							1,32,275.05		
4									
5									
6									
7									
8									
9									
10									
11									
12									

MEASUREMENT SHEET

Company Name:		GVRC			Approved by:		T.madhu		
Project:		Innopolis			Sign:				
Work Description :		4500 footings earth backfilling work done.			Work start date:		07-10-2023		
Contractor:		G.Snehalatha			Work end date:		01-09-2024		
Prepared By:		S.kuldeep krishna			Date :		14-10-2024		
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	4500 Earth backfilling-levelling	4500 footings between earth backfilling shifting with tractors from 2700 to 4500 work done.Grid-A4-13	164.00	132.02	4.92	1.00	1,06,524	cft	
							-		
2	Deductions	footing+Raft+R.W (F1)	3.94	7.87	2.00	-2.00	-123.94	cft	
			7.87	7.87	2.00	-2.00	-247.87	cft	
		F2	4.92	9.84	2.50	-1.00	-121.03	cft	
			9.84	9.84	2.50	-2.00	-484.13	cft	
		F3	5.25	10.50	2.50	-10.00	-1377.08	cft	
		F4	6.23	12.46	2.00	-4.00	-621.41	cft	
			2.46	4.92	1.00	-6.00	-72.62	cft	
		F5	13.78	13.78	2.50	-1.00	-474.45	cft	
			5.58	5.58	1.00	-1.00	-31.09	cft	
		F6	14.10	14.10	2.50	-1.00	-497.31	cft	
			5.58	5.58	1.25	-1.00	-38.86	cft	
		F7	15.74	15.74	2.50	-2.00	-1239.37	cft	
			6.23	6.23	1.75	-2.00	-135.93	cft	
		F8	16.40	16.40	2.50	-1.00	-672.40	cft	
			6.56	6.56	2.25	-1.00	-96.83	cft	
		F9	17.38	17.38	2.50	-2.00	-1511.02	cft	

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
			6.56	6.56	2.25	-2.00	-193.65	cft	
		F10	18.04	18.04	2.50	-4.00	-3254.42	cft	
			6.89	6.89	2.50	-4.00	-474.45	cft	
		RF-4	16.40	31.73	3.00	-1.00	-1561.31	cft	
			6.56	6.56	1.00	-2.00	-86.07	cft	
		CF-1	9.84	9.84	3.00	-1.00	-290.48	cft	
		RF-2	102.24		3.00	-2.00	-613.43	cft	
			8.86	8.86	2.00	-2.00	-313.71	cft	
		RF-3	213.20		3.00	-1.00	-639.60	cft	
			9.84	9.84	2.00	-2.00	-387.30	cft	
		RF-5	98.40		3.00	-1.00	-295.20	cft	
		R.W	336.86	4.92	1.50	-1.00	-2486.00	cft	
								cft	88,183