

Company	MRGV	Name of contractor	M lalitha	Sl. No. site bills reg.	397		
Project/site	BRGV	Nature of work	Painter	Dt. site bills reg.	19-10-2024		
Block no.	A	Work done from date	15-06-2024	M-codex bill ID.			
WO no.	NA	Work done to date	29-08-2024	WO issued ?	NO		
WO date	NA	Contractor bill no.		GST bill required?	NO		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	12 series flat external painting	Final coat painting	2,822.86	sft	PT138	2.00	5,646
2	13 series flat external painting	Final coat painting	991.08	sft	PT138	2.00	1,982
3	14 series flat external painting	Final coat painting	4,166.56	sft	PT138	2.00	8,333
4	15 series flat external painting	Final coat painting	991.08	sft	PT138	2.00	1,982
5	16 series flat external painting	Final coat painting	4,166.56	sft	PT138	2.00	8,333
6	17 series flat external painting	Final coat painting	991.08	sft	PT138	2.00	1,982
7	18 series flat external painting	Final coat painting	4,166.56	sft	PT138	2.00	8,333
8	19 series flat external painting	Final coat painting	991.08	sft	PT138	2.00	1,982
9	20 series flat external painting	Final coat painting	4,166.56	sft	PT138	2.00	8,333
10	21 series flat external painting	Final coat painting	991.08	sft	PT138	2.00	1,982
11	22 series flat external painting	Final coat painting	4,166.56	sft	PT138	2.00	8,333
12	South side external paint	Final coat painting	6,763.55	sft	PT138	2.00	13,527
Total							70,749

Add GST @ 0.00%

Total amount including taxes for work done 70,749

Remarks:	APPROVED BY 19 OCT 2024 SYED GOLAM SARWAR QS PROJECT MANAGER	
Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign:	Sign:	Sign:
Date:	Date:	Date:

Notes: 1. This sheet replaces the bill for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Solam, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

Company Name:	MRGV						
Project:	BRGV						
Work Description:	Painter						
Name of the Contractor	M lalitha						
Prepared By	Sarwar						
Date:	19-10-2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Flat no 12 series external paint	Final coat painting	2,822.86	sft	2.00	5,646	
2	Flat no 13 series external paint	Final coat painting	991.08	sft	2.00	1,982	
3	Flat no 14 series external paint	Final coat painting	4,166.56	sft	2.00	8,333	
4	Flat no 15 series external paint	Final coat painting	991.08	sft	2.00	1,982	
5	Flat no 16 series external paint	Final coat painting	4,166.56	sft	2.00	8,333	
6	Flat no 17 series external paint	Final coat painting	991.08	sft	2.00	1,982	
7	Flat no 18 series external paint	Final coat painting	4,166.56	sft	2.00	8,333	
8	Flat no 19 series external paint	Final coat painting	991.08	sft	2.00	1,982	
9	Flat no 20 series external paint	Final coat painting	4,166.56	sft	2.00	8,333	
10	Flat no 21 series external paint	Final coat painting	991.08	sft	2.00	1,982	
11	Flat no 22 series external paint	Final coat painting	4,166.56	sft	2.00	8,333	
12	South side external paint	Final coat painting	6,763.55	sft	2.00	13,527	
	Total		35,374.64				70,749

MEASUREMENT SHEET			Approved						
Company Name:		MRGV							
Project:		BRGV							
Work Description:		Painter							
Name of the Contractor		M lalitha							
Prepared By		Sarwar							
Date:		19-10-2024							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	12 series East,south external walls	Final coat of painting	21.33	1.00	54.00	2.00	2,303.64	sft	
	East windows loft (top & buttom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft	
	East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft	
	West side slab projection(horizontal)	Final coat of painting	1.50	21.33	1.00	5.00	159.98	sft	
	West side elevation pins(vertical)	Final coat of painting	3.00	1.00	54.00	2.00	324.00	sft	
	Paragola walls	Final coat of painting	5.00	1.00	6.00	4.00	120.00	sft	
	Paragola slab	Final coat of painting	21.33	6.00	1.00	2.00	255.96	sft	
									3,262.86
	Deductions	East window	3.00	3.00	1.00	5.00	45.00	sft	
		East balcony	10.00	1.00	7.50	5.00	375.00	sft	
		South toilets window	2.00	2.00	1.00	5.00	20.00	sft	
									440.00
							Total		2,822.86
2	13 series East external wall	Final coat of painting	21.33	1.00	54.00	1.00	1,151.82	sft	
	East window loft (top & buttom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft	
	East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft	
	East side slab projection(horizontal)	Final coat of painting	1.50	1.00	21.33	5.00	159.98	sft	
									1,411.08
	Deductions	East window	3.00	1.00	3.00	5.00	45.00	sft	
		West balcony	10.00	1.00	7.50	5.00	375.00	sft	
									420.00
							Total		991.08
3	14 series North,East,south external walls	Final coat of painting	21.33	1.00	54.00	3.00	3,455.46	sft	
	East windows loft (top & buttom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft	
	East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft	
	north windows loft (top & buttom)	Final coat of painting	5.66	2.33	1.00	10.00	131.88	sft	
	north window pins	Final coat of painting	12.00	1.00	1.00	5.00	60.00	sft	
	West side slab projection(horizontal)	Final coat of painting	1.50	21.33	1.00	5.00	159.98	sft	
	West side elevation pins(vertical)	Final coat of painting	3.00	1.00	54.00	2.00	324.00	sft	
	Paragola walls	Final coat of painting	5.00	1.00	6.00	4.00	120.00	sft	
	Paragola slab	Final coat of painting	21.33	6.00	1.00	2.00	255.96	sft	
									4,606.56
	Deductions	East window	3.00	3.00	1.00	5.00	45.00	sft	

	East balcony	10.00	1.00	7.50	5.00	375.00	sft	
	South toilets window	2.00	2.00	1.00	5.00	20.00	sft	
								440.00
						Total		4,166.56
4	15 series East external wall	Final coat of painting	21.33	1.00	54.00	1.00	1,151.82	sft
	East window loft (top & buttom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft
	East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft
	East side slab projection(horizontal)	Final coat of painting	1.50	1.00	21.33	5.00	159.98	sft
								1,411.08
	Deductions	East window	3.00	1.00	3.00	5.00	45.00	sft
		West balcony	10.00	1.00	7.50	5.00	375.00	sft
								420.00
						Total		991.08
5	16 series North,East,south external walls	Final coat of painting	21.33	1.00	54.00	3.00	3,455.46	sft
	East windows loft (top & buttom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft
	East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft
	north windows loft (top & buttom)	Final coat of painting	5.66	2.33	1.00	10.00	131.88	sft
	north window pins	Final coat of painting	12.00	1.00	1.00	5.00	60.00	sft
	West side slab projection(horizontal)	Final coat of painting	1.50	21.33	1.00	5.00	159.98	sft
	West side elevation pins(vertical)	Final coat of painting	3.00	1.00	54.00	2.00	324.00	sft
	Paragola walls	Final coat of painting	5.00	1.00	6.00	4.00	120.00	sft
	Paragola slab	Final coat of painting	21.33	6.00	1.00	2.00	255.96	sft
								4,606.56
	Deductions	East window	3.00	3.00	1.00	5.00	45.00	sft
		East balcony	10.00	1.00	7.50	5.00	375.00	sft
		South toilets window	2.00	2.00	1.00	5.00	20.00	sft
								440.00
						Total		4,166.56
6	17 series East external wall	Final coat of painting	21.33	1.00	54.00	1.00	1,151.82	sft
	East window loft (top & buttom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft
	East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft
	East side slab projection(horizontal)	Final coat of painting	1.50	1.00	21.33	5.00	159.98	sft
								1,411.08
	Deductions	East window	3.00	1.00	3.00	5.00	45.00	sft
		West balcony	10.00	1.00	7.50	5.00	375.00	sft
								420.00
						Total		991.08
7	18 series North,East,south external walls	Final coat of painting	21.33	1.00	54.00	3.00	3,455.46	sft
	East windows loft (top & buttom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft
	East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft
	north windows loft (top & buttom)	Final coat of painting	5.66	2.33	1.00	10.00	131.88	sft
	north window pins	Final coat of painting	12.00	1.00	1.00	5.00	60.00	sft
	West side slab projection(horizontal)	Final coat of painting	1.50	21.33	1.00	5.00	159.98	sft
	West side elevation pins(vertical)	Final coat of painting	3.00	1.00	54.00	2.00	324.00	sft
	Paragola walls	Final coat of painting	5.00	1.00	6.00	4.00	120.00	sft

Paragola slab	Final coat of painting	21.33	6.00	1.00	2.00	255.96	sft	
								4,606.56
Deductions	East window	3.00	3.00	1.00	5.00	45.00	sft	
	East balcony	10.00	1.00	7.50	5.00	375.00	sft	
	South toilets window	2.00	2.00	1.00	5.00	20.00	sft	
								440.00
								4,166.56
8 19 series East external wall	Final coat of painting	21.33	1.00	54.00	1.00	1,151.82	sft	
East window loft (top & bottom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft	
East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft	
East side slab projection(horizontal)	Final coat of painting	1.50	1.00	21.33	5.00	159.98	sft	
								1,411.08
Deductions	East window	3.00	1.00	3.00	5.00	45.00	sft	
	West balcony	10.00	1.00	7.50	5.00	375.00	sft	
								420.00
								991.08
9 20 series North,East,south external walls	Final coat of painting	21.33	1.00	54.00	3.00	3,455.46	sft	
East windows loft (top & bottom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft	
East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft	
north windows loft (top & bottom)	Final coat of painting	5.66	2.33	1.00	10.00	131.88	sft	
north window pins	Final coat of painting	12.00	1.00	1.00	5.00	60.00	sft	
West side slab projection(horizontal)	Final coat of painting	1.50	21.33	1.00	5.00	159.98	sft	
West side elevation pins(vertical)	Final coat of painting	3.00	1.00	54.00	2.00	324.00	sft	
Paragola walls	Final coat of painting	5.00	1.00	6.00	4.00	120.00	sft	
Paragola slab	Final coat of painting	21.33	6.00	1.00	2.00	255.96	sft	
								4,606.56
Deductions	East window	3.00	3.00	1.00	5.00	45.00	sft	
	East balcony	10.00	1.00	7.50	5.00	375.00	sft	
	South toilets window	2.00	2.00	1.00	5.00	20.00	sft	
								440.00
								4,166.56
10 21 series East external wall	Final coat of painting	21.33	1.00	54.00	1.00	1,151.82	sft	
East window loft (top & bottom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft	
East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft	
East side slab projection(horizontal)	Final coat of painting	1.50	1.00	21.33	5.00	159.98	sft	
								1,411.08
Deductions	East window	3.00	1.00	3.00	5.00	45.00	sft	
	West balcony	10.00	1.00	7.50	5.00	375.00	sft	
								420.00
								991.08
11 22 series North,East,south external walls	Final coat of painting	21.33	1.00	54.00	3.00	3,455.46	sft	
East windows loft (top & bottom)	Final coat of painting	4.66	2.33	1.00	5.00	54.29	sft	
East window pins	Final coat of painting	9.00	1.00	1.00	5.00	45.00	sft	
north windows loft (top & bottom)	Final coat of painting	5.66	2.33	1.00	10.00	131.88	sft	
north window pins	Final coat of painting	12.00	1.00	1.00	5.00	60.00	sft	

	West side slab projection(horizontal)	Final coat of painting	1.50	21.33	1.00	5.00	159.98	sft	
	West side elevation pins(vertical)	Final coat of painting	3.00	1.00	54.00	2.00	324.00	sft	
	Paragola walls	Final coat of painting	5.00	1.00	6.00	4.00	120.00	sft	
	Paragola slab	Final coat of painting	21.33	6.00	1.00	2.00	255.96	sft	
									4,606.56
	Deductions	East window	3.00	3.00	1.00	5.00	45.00	sft	
		East balcony	10.00	1.00	7.50	5.00	375.00	sft	
		South toilets window	2.00	2.00	1.00	5.00	20.00	sft	
									440.00
							Total		4,166.56
12	South side external painting	Final coat of painting	95.48	1.00	54.00	1.00	5,155.92	sft	
	South windows loft (top & buttom)	Final coat of painting	5.66	2.33	1.00	28.00	13.19	sft	
	South window pins	Final coat of painting	12.00	1.00	1.00	28.00	12.00	sft	
	South side slab projection(horizontal)	Final coat of painting	1.50	95.48	1.00	2.00	286.44	sft	
	South side elevation pins(vertical)	Final coat of painting	3.00	1.00	54.00	8.00	1,296.00	sft	
	Paragola walls	Final coat of painting	5.00	1.00	6.00	4.00	120.00	sft	
	Paragola slab	Final coat of painting	30.00	6.00	1.00	2.00	360.00	sft	
									7,243.55
	Deductions	south window	4.00	4.00	1.00	28.00	448.00	sft	
		South side toilets window	2.00	2.00	1.00	8.00	32.00	sft	
									480.00
									6,763.55
	Total area								35,374.64

Allowance For Consumables

M lalitha
MUHARPALLY
Hyderabad

Date 19-10-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	14,149.86
	Total amount: 70,749.28	

Amount in Word: Fourteen thousand one hundred fourty five rupees only/-

Sign: _____

Allowance For Equipment
M lalitha
MUHARPALLY
Hyderabad

Date 19-10-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	28,300
	Total amount: 70,749	

Amount in Word: Twenty eight thousands two hundred seventy two rupees only/-

Sign: _____

Labour Charges
M lalitha
MUHARPALLY
Hyderabad

Date 19-10-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	28,299.71
	Total amount: 70,749.28	

Amount in Word: Twenty eight thousands two hundred seventy two rupees only/-

Sign: _____