


Ann B - Work Completion Report

Company	crensenta labs pvt ltd	Name of contractor	Janardhan prasad	SI No. site bills reg			
Project/site	GVI	Nature of work	Granite& tiles laying work	DI. site bills reg			
Block no.	Cafeteria tiles and granite work	Work done from date	25-09-2024	Mc-codex bill ID	17-10-2024		
WO no.		Work done to date	15-10-2024	WO issued ?	No		
WO date		Contractor bill no.		GST bill required?	No		
SI No.	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Cafeteria tiles and granite work	Tiles flooring work	3,480.00	sft	TF217/TF221	23.00	80,040
		East, south & north, west side wall cladding w	1,476.00	sft	TF217/TF221	23.00	33,948
		Granite beeding work	282.00	sft	TF223	50.00	14,100
		Chamfering & polishing work	282.00	Rft	TF215	15.00	4,230
		Edge polish work	282.00	Rft	TF225	18.00	5,076
		Doors soft granite work	356.00	sft	TF212	45.00	16,020
		Chamfering & polishing work	712.00	Rft	TF215	15.00	10,680
		Edge polish work	712.00	Rft	TF225	18.00	12,816
		windows granite work	153.00	sft	TF212	45.00	6,885
		Chamfering & polishing work	612.00	Rft	TF215	15.00	9,180
		Edge polish work	612.00	Rft	TF225	18.00	11,016
	Northern block still floor toilets front corridor	Tiles flooring work	583.50	sft	TF217/TF221	23.00	13,421
		skirting work	164.50	Rft	TF217/TF221	23.00	3,784
		toilets tiles flooring & wall cladding work	190.00	sft	TF217	20.00	3,800
		Ledge wall granite work	5.00	sft	TF212	45.00	225
		Chamfering & polishing work	10.00	Rft	TF215	15.00	150
		Edge polish work	10.00	Rft	TF225	18.00	180
	Northern block external elevation windows	west side elevation windows granite work	216.00	sft	TF212	45.00	9,720
		Chamfering & polishing work	432.00	Rft	TF215	15.00	6,480
		Edge polish work	432.00	Rft	TF225	18.00	7,776
	northern & south block external elevation window	windows granite work	255.00	sft	TF212	45.00	11,475
		Chamfering & polishing work	510.00	Rft	TF215	15.00	7,650
		Edge polish work	510.00	Rft	TF225	18.00	9,180
	south side ramp	Ramp wall granite work	174.25	sft	TF212	45.00	7,841
		Chamfering & polishing work	348.50	Rft	TF215	15.00	5,228
		Edge polish work	348.50	Rft	TF225	18.00	6,273
		Total					2,97,173

SQS

Remarks: works completed.

Approved by project manager

Sign: 

Date: 17/10/2024

Approved by QS team

Sign: 

Date: 17/10/2024

Approved by Director/FE&D team

Sign: _____

Date: _____

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Sakam, Anand Mehta (for GHT + G&F), Sridhar (for Viroplis), B. Anand Kumar (for NGH - NRC). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be

ESTIMATE SHEET									
Company Name:		Creventia Labs Pvt Ltd						Approved:	
Project:		GV ONE							
Work Description:		Cafeteria tiles and granite work							
Name of the Contractor:		Janardhan prasad							
Prepared By:		SobhanRaju							
Date:		17-10-2024							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Cafeteria tiles and granite work	Tiles flooring work	3,480.00	sft	23.00	80,040			
		East, south& north west side wall cladding work	1,476.00	sft	23.00	33,948			
		Granite beeding work	282.00	sft	50.00	14,100			
		Chamfering & polishing work	282.00	Rft	15.00	4,230			
		Edge polish work	282.00	Rft	18.00	5,076			
		Doors sofit granite work	356.00	sft	45.00	16,020			
		Chamfering & polishing work	712.00	Rft	15.00	10,680			
		Edge polish work	712.00	Rft	18.00	12,816			
		windows granite work	153.00	sft	45.00	6,885			
		Chamfering & polishing work	612.00	Rft	15.00	9,180			
		Edge polish work	612.00	Rft	18.00	11,016			
2	Northern block stilt floor toilets front corridor	Tiles flooring work	583.50	sft	23.00	13,421			
		skirting work	164.50	Rft	23.00	3,784			
		toilets tiles flooring & wall cladding work	190.00	sft	20.00	3,800			
		Lodge wall granite work	5.00	sft	45.00	225			
		Chamfering & polishing work	10.00	Rft	15.00	150			
		Edge polish work	10.00	Rft	18.00	180			
3	Northern block external elevation windows	west side elevation windows granite work	216.00	sft	45.00	9,720			
		Chamfering & polishing work	432.00	Rft	15.00	6,480			
		Edge polish work	432.00	Rft	18.00	7,776			
		windows granite work	255.00	sft	45.00	11,475			
		Chamfering & polishing work	510.00	Rft	15.00	7,650			
		Edge polish work	510.00	Rft	18.00	9,180			
4	south side ramp	Ramp wall granite work	174.25	sft	45.00	7,841			
		Chamfering & polishing work	348.50	Rft	15.00	5,228			
		Edge polish work	348.50	Rft	18.00	6,273			
Amount:-Two lakhs ninty seven Thousand one hundred and seventy three rupees Only.									
						Total	2,97,173		

2	Northern block silt floor toilets front corridor	Tiles flooring work	43.00	6.00	1.00	1.00	1.00	258.00	sft	
		skirting work	31.00	10.50	1.00	1.00	1.00	325.50	sft	583.50
			92.00	1.00	1.00	1.00	1.00	92.00	Rft	
		toilets tiles flooring work	72.50	1.00	1.00	1.00	1.00	72.50	Rft	164.50
		wall cladding work	7.00	5.00	1.00	2.00	1.00	70.00	sft	
			30.00	1.00	4.00	1.00	1.00	120.00	sft	190.00
		1 edge wall granite work	5.00	1.00	1.00	1.00	1.00	5.00	sft	
		Chamfering & polishing work	5.00	1.00	1.00	2.00	1.00	10.00	Rft	
		Edge polish work	10.00	1.00	1.00	1.00	1.00	10.00	Rft	
3	Northern block external elevation windows	west side elevation windows granite work	27.00	1.00	1.00	8.00	1.00	216.00	sft	
		Chamfering & polishing work	216.00	1.00	1.00	2.00	1.00	432.00	Rft	
		Edge polish work	432.00	1.00	1.00	1.00	1.00	432.00	Rft	
			15.00	1.00	1.00	17.00	1.00	255.00	sft	
		windows granite work	15.00	1.00	1.00	1.00	1.00	510.00	Rft	
		Chamfering & polishing work	255.00	1.00	1.00	2.00	1.00	510.00	Rft	
		Edge polish work	510.00	1.00	1.00	1.00	1.00	510.00	Rft	
4	south side ramp	Ramp wall granite work	10.25	1.00	1.00	17.00	1.00	174.25	sft	
		Chamfering & polishing work	174.25	1.00	1.00	2.00	1.00	348.50	Rft	
		Edge polish work	348.50	1.00	1.00	1.00	1.00	348.50	Rft	

MEASUREMENT SHEET

Company Name		Project		Approved					
Cecenia Labs Pvt Ltd		Gy ONE							
Work Description:		Caterina tiles and granite work							
Name of the Contractor		Priyanka Devi							
Prepared By		Soham Babu							
Date:		17-10-2024							
S.No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AXBCKXD Quantity	F Units	G-Sum of E
1	Caterina tiles and granite work	Tiles flooring work	70.00	29.00	1.00	1.00	2,030.00	sf	3,480.00
			50.00	29.00	1.00	1.00	1,450.00	sf	
		south& west side wall cladding work	159.00	1.00	4.00	1.00	636.00	Sft	
		northern side wall cladding work	94.00	1.00	4.00	1.00	376.00	Sft	
		East side wall cladding work	29.00	1.00	12.00	1.00	348.00	Sft	
			29.00	1.00	4.00	1.00	116.00	Sft	1,476.00
		Granite bedding work	282.00	1.00	1.00	1.00	282.00	Rft	
		Chamfering & polishing work	282.00	1.00	1.00	2.00	564.00	Rft	
		Edge polish work	282.00	1.00	1.00	2.00	564.00	Rft	1,410.00
		Doors soft granite work	28.00	1.00	1.00	5.00	140.00	sf	
			24.00	1.00	1.00	2.00	48.00	sf	
			36.00	1.00	1.00	2.00	72.00	sf	
			32.00	1.00	1.00	3.00	96.00	sf	356.00
		Chamfering & polishing work	28.00	1.00	1.00	10.00	280.00	Rft	
			24.00	1.00	1.00	4.00	96.00	Rft	
			36.00	1.00	1.00	4.00	144.00	Rft	
			32.00	1.00	1.00	6.00	192.00	Rft	712.00
		Edge polish work	280.00	1.00	1.00	1.00	280.00	Rft	
			96.00	1.00	1.00	1.00	96.00	Rft	
			144.00	1.00	1.00	1.00	144.00	Rft	
			192.00	1.00	1.00	1.00	192.00	Rft	712.00
		windows granite work	22.00	1.00	1.00	1.00	22.00	sf	
			62.00	1.00	1.00	1.00	62.00	sf	
			25.00	1.00	1.00	1.00	25.00	sf	
			44.00	1.00	1.00	1.00	44.00	sf	153.00
		Chamfering & polishing work	22.00	1.00	1.00	4.00	88.00	Rft	
			62.00	1.00	1.00	4.00	248.00	Rft	
			25.00	1.00	1.00	4.00	100.00	Rft	
			44.00	1.00	1.00	4.00	176.00	Rft	612.00
		Edge polish work	88.00	1.00	1.00	1.00	88.00	Rft	
			248.00	1.00	1.00	1.00	248.00	Rft	
			100.00	1.00	1.00	1.00	100.00	Rft	
			176.00	1.00	1.00	1.00	176.00	Rft	612.00