


Company	MRMLLP	Name of contractor	G. Manyem	Sl. No. site bills reg.	3720		
Project/site	GMR	Nature of work	Murrum laying , levelling & compaction	Dt. site bills reg.	22-10-2024		
Block no.	Common Amenities	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	CA	Morrum 300mm thick with material levelling & compaction.	6150.00	cft		12.50	76,875
2		Morrum shifting with labour	6150.00	cft		4.00	24,600
3		Red mud 5" thick with mateial	2050.00	cft		23.00	47,150
4		Red mud laying and compaction	2050.000	cft		4.00	8,200
<b>Total lumsum amount</b>							<b>1,00,000</b>
<b>Add GST @</b>						<b>18.00%</b>	<b>0</b>
<b>Total amount including taxes for work done</b>							<b>1,00,000</b>
Remarks:	Total lumsum amount fix to Rs. One lakh by Anand Sir and attached approved copy to the bill.						
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign: 		Sign:		Sign:			
Date: 24/10/24		Date:		Date:			
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).							



EstimationEstimation for morrum, red mud (laying, compacting).xlsx

ESTIMATE SHEET						
Company Name:		MRMLLP			Approved by:	Ram Prasad
Project:		Gulmohar Residency			Sign:	
Work Description:		Morrum Laying / Compaction				
Prepared By		Ramprasad				
Contractor Name		G. Manyem				
Date:		20-03-2023				
S No.	Item Head	Item Description	Quantity	Units	Rate in Rs	Amount in Rs
1	All blocks	morrum 300mm th with material/ levelling, compaction	6,150	cft	12.50	76,875
		morrum shifting with labour	6,150	cft	4.00	24,600
		red mud 5" th/with material	2,050	cft	23.00	47,150
		red mud Laying / Compaction	2,050	cft	4.00	8,200
Total amount RS						1,56,825
Manyem Contractor asking L / S (including tractor, JCB).						2,10,000
<i>Negotiated to Rs</i>						<i>1,80,000/-</i>

*Provided!*

~~1,00,000~~

*17/10/24*

Engineer : *Sugfi*

G. Manyem

Manew