




Company		Annex Work Completion Report		Sl. No. site bill	697
Project/site	GVRC innopolis	Name of contractor	Priyanka Devi	Sl. No. site bill	697
Block no.	Cafeteria tiles and granite work (CIV-1)	Nature of work	Granted tiles laying work	DT. site bills reg.	26-10-2024
WO no.		Work done from date	25-09-2024	M-codex bill ID.	
WO date		Work done to date	20-10-2024	WO issued ?	No
		Contractor bill no.		GST bill required?	No

Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Cafeteria tiles and granite work	granite plat form work	198.75	Sft	TF212	45.00	8,944
		Chamfering & polishing work	159.00	Rft	TF215	15.00	2,385
		Edge polish work	159.00	Rft	TF225	18.00	2,862
		Raisers	79.50	Rft	TF212	45.00	3,578
		Chamfering & polishing work	159.00	Rft	TF215	15.00	2,385
		Edge polish work	159.00	Rft	TF225	18.00	2,862
		verticals	75.00	Sft	TF212	45.00	3,375
		Chamfering & polishing work	375.00	Rft	TF215	15.00	5,625
		Edge polish work	375.00	Rft	TF225	18.00	6,750
	Pantry room	Tiles flooring work	237.25	Sft	TF217/TF221	23.00	5,457
		wall cladding work	266.00	Sft	TF217/TF221	23.00	6,118
		Granite bedding work	66.50	Rft	TF223	50.00	3,325
		Chamfering & polishing work	133.00	Rft	TF215	15.00	1,995
		Edge polish work	133.00	Rft	TF225	18.00	2,394
	Dish wash room	Tiles flooring work	390.00	Sft	TF217/TF221	23.00	8,970
		wall cladding work	360.00	Sft	TF217/TF221	23.00	8,280
		Granite bedding work	90.00	Rft	TF223	50.00	4,500
		Chamfering & polishing work	180.00	Rft	TF215	15.00	2,700
		Edge polish work	180.00	Rft	TF225	18.00	3,240
		Windows granite work	72.00	Sft	TF212	45.00	3,240
		Chamfering & polishing work	144.00	Rft	TF215	15.00	2,160
		Edge polish work	144.00	Rft	TF225	18.00	2,592
2.	Artium extra work	Tiles flooring work	342.00	Sft	TF217/TF221	23.00	7,866
3.	Security room 2	Tiles flooring work	24.00	Sft	TF217/TF221	23.00	552
		skirting work	24.00	Rft	TF217/TF221	23.00	552
		windows granite work	60.00	Sft	TF212	45.00	2,700
		Chamfering & polishing work	120.00	Rft	TF215	15.00	1,800
		Edge polish work	120.00	Rft	TF225	18.00	2,160
		steps granite work	18.00	Rft	TF212	45.00	810
		Chamfering & polishing work	36.00	Rft	TF215	15.00	540
		Edge polish work	36.00	Rft	TF225	18.00	648
		Ramp granite trench work	90.00	Sft	TF212	45.00	4,050
		south west corner granite work	15.00	Sft	TF212	45.00	675
		Chamfering & polishing work	30.00	Rft	TF215	15.00	450
		Edge polish work	30.00	Rft	TF225	18.00	540
4.	Chemical block	lifts granite cladding work	126.00	Sft	TF212	45.00	5,670
		Chamfering & polishing work	252.00	Rft	TF215	15.00	3,780
		Edge polish work	252.00	Rft	TF225	18.00	4,536
						Total	1,31,065

Remarks: works completed		
Approved by project manager	Approved by QS team	Approved by Director E&D team
Sign: 	Sign: 	Sign: 
Date: 22/10/2024	Date:	Date:

Note: 1. This sheet requires installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach amount sheet and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10L QS manager and directors approval is required. 6. For bill amount less than 10L any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Station, Annual Major (for CHT + CHRS), location (for Viroplod), In-land Kanoo (for NRI + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at JHO (on the same by contract).

ESTIMATE SHEET						Approved	
Company Name:		EVRC					
Project:		Thampelis					
Work Description:		Cafeteria tiles and granite work - E-V-1					
Name of the Contractor		Priyanka Devi					
Prepared By		SobhanBabu.					
Date:		26-10-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Cafeteria tiles and granite work	granite plat form work	198.75	Sft	45.00	8,944	
		Chamfering & polishing work	159.00	Rft	15.00	2,385	
		Edge polish work	159.00	Rft	18.00	2,862	
		Raisers	79.50	Rft	45.00	3,578	
		Chamfering & polishing work	159.00	Rft	15.00	2,385	
		Edge polish work	159.00	Rft	18.00	2,862	
		verticals	75.00	Sft	45.00	3,375	
		Chamfering & polishing work	375.00	Rft	15.00	5,625	
		Edge polish work	375.00	Rft	18.00	6,750	
	Pantry room	Tiles flooring work	237.25	Sft	23.00	5,457	
		wall cladding work	266.00	Sft	23.00	6,118	
		Granite beeding work	66.50	Rft	50.00	3,325	
		Chamfering & polishing work	133.00	Rft	15.00	1,995	
		Edge polish work	133.00	Rft	18.00	2,394	
	Dish wash room	Tiles flooring work	390.00	Sft	23.00	8,970	
		wall cladding work	360.00	Sft	23.00	8,280	
		Granite beeding work	90.00	Rft	50.00	4,500	
		Chamfering & polishing work	180.00	Rft	15.00	2,700	
		Edge polish work	180.00	Rft	18.00	3,240	
		Windows granitevwork	72.00	Sft	45.00	3,240	
		Chamfering & polishing work	144.00	Rft	15.00	2,160	
		Edge polish work	144.00	Rft	18.00	2,592	
2	Artium extra work	Tiles flooring work	342.00	Sft	23.00	7,866	

3	Security room 2	Tiles flooring work	12.00	2.00	1.00	1.00	24.00	sft	
		skirting work	24.00	1.00	1.00	1.00	24.00	Rft	
		windows granite work	10.00	6.00	1.00	1.00	60.00	sft	
		Chamfering & polishing work	60.00	1.00	1.00	2.00	120.00	Rft	
		Edge polish work	60.00	1.00	1.00	2.00	120.00	Rft	
		steps granite work	3.00	3.00	1.00	2.00	18.00	Rft	
		Chamfering & polishing work	18.00	1.00	1.00	2.00	36.00	Rft	
		Edge polish work	18.00	1.00	1.00	2.00	36.00	Rft	
		Ramp granite stretch work	30.00	1.00	3.00	1.00	90.00	sft	
		south west corner granite work	20.00	0.75	1.00	1.00	15.00	sft	
		Chamfering & polishing work	15.00	1.00	1.00	2.00	30.00	Rft	
		Edge polish work	15.00	1.00	1.00	2.00	30.00	Rft	
4	Chemical block	lifts granite cladding work	6.00	1.00	1.00	3.00	18.00	sft	
			7.00	2.00	1.00	6.00	84.00	sft	
			4.00	1.00	1.00	6.00	24.00	sft	
									126.00
		Chamfering & polishing work	126.00	1.00	1.00	2.00	252.00	Rft	
		Edge polish work	126.00	1.00	1.00	2.00	252.00	Rft	