


Anx B – Work Completion Report

Company	GVRC		Name of contractor	Amlesh Kumar		Sl. No. site bills reg.			
Project/site	INNOPOLIS		Nature of work	Wood planks fitting work		Dt. site bills reg.			
Block no.	Atrium wooden planks fitting work		Work done from date	28-10-2024	M-codex bill ID.				
WO no.			Work done to date	02-11-2024	WO issued ?				
WO date			Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	Atrium	planitary box wood planks fitting work.			479.00	RFT		LS	20,000
		2No's of Squire benches, 2 no's of North side benches, 1 no's of south side			39.50	CFT			
Remarks:									
4000 -/ for leveling the guage mechine. & 16000-/ for Carpenter bench making cherges									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign: 			Sign:			Sign:			
Date: 4/11/2024			Date:			Date:			

ESTIMATE SHEET			Approved by Subha Reddy					
Company Name		Cracecon Labs Pvt Ltd						
Project		G1-01						
Work Description		wooden planks fitting work						
Prepared By		Md Salman						
Date								
S No.	Item Head	Item Description	Quantity	Units	Rate	Contractor Asking Rate	No Circular Rate	Site Negotiation
1	Atrium	Center part planetary box (1)	104.00	Rft	L/S			
2								
3	Atrium	Center part planetary box (1)	145.00	Rft	L/S			
4								
5	Atrium	North side planetary box (1)	51.00	Rft	L/S			
6								
7	Atrium	North side planetary box (2)	56.00	Rft	L/S			
8								
9	Atrium	South part of planetary box	123.00	Rft	L/S	30,000	NA	20,000
		NOTE -; 1) 4000-/ for Leveling for guage mechine						
		2) 16000-/ for Carpenter charges for bench						

SM
4/11/2024

APPROVED BY
13/07/24
SOHAM MODI

↑ Pay of work

MEASUREMENT SHEET									
Company Name:		Crescentia Labs Pvt Ltd			Approved by:		S V Subba Reddy		
Project:		GV1			Sign:				
Work Description:		Wood planks fitting work			Work start date:		28-10-2024		
Contractor:		Anilsh Kumar			Work end date:		02-11-2024		
Prepared By:		Md Sabnam			Date:		04-11-2024		
S No	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
			Length	Width	Height	Nos	Quantity	Units	Item Head Total
1	Atrium	Center part planitary box (1)	5.50	1.00	1.00	4.00	22	Rft	104
			6.16	1.00	1.00	4.00	25	Rft	
			6.83	1.00	1.00	4.00	27	Rft	
			7.58	1.00	1.00	4.00	30	Rft	
2	Atrium	Center part planitary box (2)	10.16	1.00	1.00	4.00	41	Rft	145
			9.42	1.00	1.00	4.00	38	Rft	
			8.66	1.00	1.00	4.00	35	Rft	
			7.93	1.00	1.00	4.00	32	Rft	
3	Atrium	North side planitary box (1)	12.83	1.00	1.00	4.00	51	Rft	51
4	Atrium	North side planitary box (2)	8.16	1.00	1.00	1.00	8	Rft	56
			7.58	1.00	1.00	1.00	8	Rft	
			6.66	1.00	1.00	1.00	7	Rft	
			6.00	1.00	1.00	1.00	6	Rft	
			7.83	1.00	1.00	1.00	8	Rft	
			7.25	1.00	1.00	1.00	7	Rft	
			6.58	1.00	1.00	1.00	7	Rft	
6.00	1.00	1.00	1.00	6	Rft				
5	Atrium	South part of planitary box	9.83	1.00	1.00	1.00	10	Rft	123
			8.00	1.00	1.00	1.00	8	Rft	
			7.50	1.00	1.00	1.00	8	Rft	
			6.50	1.00	1.00	1.00	7	Rft	
			9.58	1.00	1.00	1.00	10	Rft	
			10.16	1.00	1.00	1.00	10	Rft	
			10.66	1.00	1.00	1.00	11	Rft	
			10.83	1.00	1.00	1.00	11	Rft	
			11.33	1.00	1.00	1.00	11	Rft	
			11.93	1.00	1.00	1.00	12	Rft	
			12.93	1.00	1.00	1.00	13	Rft	
13.42	1.00	1.00	1.00	13	Rft				
						479	Rft	479	