


Anx B – Work Completion Report

Company	GVRC	Name of contractor	Jyothikumari	Sl. No. site bills reg.	1679				
Project/site	Innopolis	Nature of work	Civil works	Dt. site bills reg.	12-11-2024				
Block no.	3600	Work done from date	25-09-2024	M-codex bill ID.					
WO no.		Work done to date	25-10-2024	WO issued ?					
WO date		Contractor bill no.		GST bill required?					
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	3600	3600 south side hacking works done			9156	sft		1.5	13,734
2									
3									
4									
5									
6									
7									
8									
9									
								Total	13,734
								Add GST @	0
								Total amount including taxes for work done	13,734
Remarks:	<div style="text-align: center;">  <div style="border: 2px solid blue; padding: 5px; display: inline-block;"> APPROVED BY 14 NOV 2024 <small>T. MADHU PROJECT PVT LTD</small> </div> </div>								
Approved by project manager	Approved by QS team			Approved by Director/E&D team					
Sign:	Sign:			Sign:					
Date:	Date:			Date:					
<small>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</small>									

MEASUREMENT SHEET										
Company Name:		GVRC				Approved by:		T. Madhu		
Project:		Innopolis				Sign:				
Work Description:		3600 South side External Hawking work done				Work Start Date:		25-09-2024		
Contractor Name		Jyothi Kumari				Work End Date:		25-10-2024		
Prepared By		K.Srikanth								
Date:		7.11.2024								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1.00	3600.00	3600 South side Hacking work done	204.00	63.00	1.00	1.00	12852.00	sft		
		Deductions								
		window 1	16.00	1.00	4.72	28.00	2114.56	sft		
		window 2	5.20	1.00	4.72	8.00	196.35	sft		
		Stairecase	12.00	1.00	63.00	1.00	756.00	sft		
		Empty wall	10.00	1.00	63.00	1.00	630.00	sft		
								Sft	9156.00	

Madhu



ESTIMATE SHEET							
Company Name:		GVRC					
Project:		Innopolis				Approved by	T Madhu
Work Description:		3600 South side External Hawking work done					
Name of the Contractor		Jyothi Kumari					
Prepared By		K.Srikanth					
Date:		7.11.2024					
No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	3600	3600 South side Hacking work done	9156.00	sft	1.50	13734.00	
Date id							
		Amount In Words:Thirteen Thousand Seven Hundread Thirty Four Rupees Only					

Madhu