




Anx B – Work Completion Report

Company	Modi Realty Pocharam LLP	Name of contractor	Md.Nadeem	Sl. No. site bills reg.	485	
Project/site	Nilgiri Heights	Nature of work	Plumbing	Dt. site bills reg.	26/11/24	
Block no.	A-Block	Work done from date	28/10/24	M-codex bill ID.		
WO no.	NA	Work done to date	20/11/24	WO issued ?	NA	
WO date	NA	Contractor bill no.		GST bill required?		
Sl. No.	Unit/floor no	Details of work		Rate ID	Rate	Amount
1.	A-Block	A-Block 105, 205, 305, 405, 505	Qty	Units		
2.		A-Block 605, 705, 805, 905, 1005	5.00	Flats	PB 104	1,550.00
3.		A-Block 106, 206, 306, 406, 506	5.00	Flats	PB 104	1,705.00
4.		A-Block 606, 706, 806, 906, 1006	5.00	Flats	PB 104	1,550.00
5.		A-Block 107, 207, 307, 407, 507	5.00	Flats	PB 104	1,705.00
6.		A-Block 607, 707, 807, 907, 1007	5.00	Flats	PB 104	1,550.00
7.		A-Block 108, 208, 308, 408, 508	5.00	Flats	PB 104	1,705.00
8.		A-Block 608, 708, 808, 908, 1008	5.00	Flats	PB 104	1,550.00
9.		A-Block 109, 209, 309, 409, 509	5.00	Flats	PB 104	1,705.00
10.		A-Block 609, 709, 809, 909, 1009	5.00	Flats	PB 104	1,550.00
11.						8,525
12.		Stage 3 upvc pipeline & terrace fitting works .				7,750
13.						8,525
Remarks:					Total	81,375

Approved by project manager  Approved by QS team  Approved by Director/E&D team 

Sign: _____ Sign: _____ Sign: _____

Date: 26 NOV 2024 Date: _____ Date: _____

Notes: 1. This sheet replaces installation report and add for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be Gokul/Arvind/Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days to work.completion@ghar with out contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET

Company Name:		MRPLLP		Prepared by:		Vijay Raj	
Project:		Nilgiri Heights					
Work Description:		Block - A - Flat No -A - 105 to 1005, 106 to 1006, 107 to 1007, 108 to 1008 and 109 to 1009 - On Completion of Terrace Fitting Work (Stage - 3)					
Contractor Name:		Nadeem					
Date:		19/11/2024					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	Block - A - Flat No -A - 105,205,305,405,505	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	1,550.00	7,750.00	
2	Block - A - Flat No -A - 605,705 , 805, 905, 1005 Added 10% additional Charges for flats above 5th Floor	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	1,705.00	8,525.00	
3	Block - A - Flat No -A - 106,206,306,406,506	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	1,550.00	7,750.00	
4	Block - A - Flat No -A - 606,706 , 806, 906, 1006 Added 10% additional Charges for flats above 5th Floor	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	1,705.00	8,525.00	
5	Block - A - Flat No -A - 107,207,307,407,507	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	1,550.00	7,750.00	
6	Block - A - Flat No -A - 607,707 , 807, 907, 1007 Added 10% additional Charges for flats above 5th Floor	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	1,705.00	8,525.00	
7	Block - A - Flat No -A - 108,208,308,408,508	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	1,550.00	7,750.00	
8	Block - A - Flat No -A - 608,708 , 808, 908, 1008 Added 10% additional Charges for flats above 5th Floor	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	1,705.00	8,525.00	
9	Block - A - Flat No -A - 109,209,309,409,509	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	1,550.00	7,750.00	
10	Block - A - Flat No -A - 609,709 , 809, 909, 1009 Added 10% additional Charges for flats above 5th Floor	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	Flats	1,705.00	8,525.00	
Amount in words :- Eighty One Thousand Three Hundred Seventy Five Only			Total Amount			81,375.00	

MEASUREMENT SHEET

Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - Flat No -A - 105 to 1005, 106 to 1006, 107 to 1007, 108 to 1008 and 109 to 1009 - On Completion of Terrace Fitting Work (Stage - 3)							
Contractor Name:		Nadsem							
Date:		19/11/2024							
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head
1	Block - A - Flat No -A - 105 to 1005, 106 to 1006, 107 to 1007, 108 to 1008 and 109 to 1009 - On Completion of Terrace Fitting Work (Stage - 3)	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
2	Block - A - Flat No -A - 605, 705, 805, 905, 1005 Added 10% additional Charges for flats above 5th Floor	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
3	Block - A - Flat No -A - 106, 206, 306, 406, 506	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
4	Block - A - Flat No -A - 606, 706, 806, 906, 1006 Added 10% additional Charges for flats above 5th Floor	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
5	Block - A - Flat No -A - 107, 207, 307, 407, 507	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
6	Block - A - Flat No -A - 607, 707, 807, 907, 1007 Added 10% additional Charges for flats above 5th Floor	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
7	Block - A - Flat No -A - 108, 208, 308, 408, 508	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
8	Block - A - Flat No -A - 608, 708, 808, 908, 1008 Added 10% additional Charges for flats above 5th Floor	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
9	Block - A - Flat No -A - 109, 209, 309, 409, 509	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00
10	Block - A - Flat No -A - 609, 709, 809, 909, 1009 Added 10% additional Charges for flats above 5th Floor	On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) (10% of Lumpsum Rate per Flat - Rs.15,500/-)	5.00	1.00	1.00	1.00	5.00	Flats	5.00

Bill for Consumables

Md Nadeem,
H.No - 12-9-363, Chilikaliguda
Hyderabad.

Date: 19.11.2024.

In favor of: MRPLLP,
Project / Site: Nilgiri Heights,
Location: Pocharam,
Type of Work: Civil Work,
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No -A - 105 to 1005, 106 to 1006, 107 to 1007, 108 to 1008 and 109 to 1009 - On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) - (10% of Lumpsum Rate per Flat - Rs.15,500/-) Total Amount = 81,375/- Work done from date 01.11.2024 to 18.11.2024.	Rs. 16,275/-

Amount in words: Sixteen Thousand Two Hundred and Seventy Five Rupees Only.

Sign: _____

Bill for Labour Charges

Md Nadeem,
H.No - 12-9-363, Chilikalguda
Hyderabad.

Date: 09.09.2024.

In favor of: MRPLLP,
Project / Site: Nilgiri Heights,
Location: Pocharam,
Type of Work: Civil Works,
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No -A - 105 to 1005, 106 to 1006, 107 to 1007, 108 to 1008 and 109 to 1009 - On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) - (10% of Lumpsum Rate per Flat - Rs.15,500/-) Total Amount = 81,375/- Work done from date 01.11.2024 to 18.11.2024.	Rs. 32,550/-

Amount in words: Thirty Two Thousand Five Hundred and Fifty Rupees Only

Sign: _____

Bill for Equipment Allowance

Md Nadeem ,
H.No - 12-9-363, Chalakaliguda
Hyderabad.

Date: 19.11.2024.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Civil Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Flat No -A - 105 to 1005,106 to 1006, 107 to 1007, 108 to 1008 and 109 to 1009 - On Completion of UPVC Pipeline & Terrace Fitting Work (Stage - 3) - (10% of Lumpsum Rate per Flat - Rs.15,500/-) Total Amount = 81,375/- Work done from date 01.11.2024 to 18.11.2024.	Rs. 32,550/-

Amount in words: Thirty Two Thousand Five Hundred and Fifty Rupees Only.

Sign: _____