

Anx B ~ Work Completion Report

Company	GVRC		Name of contractor	Eshwara rao		Sl. No. site bills reg.	1691		
Project/site	Innopolis		Nature of work	Scaffolding		Dt. site bills reg.	02-12-2024		
Block no.	Atrium		Work done from date			M-codex bill ID.			
WO no.			Work done to date			WO issued ?			
WO date			Contractor bill no.			GST bill required?			
SL No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	Atrium	For false ceiling and paint work			10080	sft	scf116+117	4.00	40,320
2		West side ACP and glass fixing			6400	sft	scf116+117	4.00	25,600
3		Shed work 2nd and 3rd floor outer			6080	sft	scf119	7.00	42,560
4		Wall cladding			600	sft	scf116+117	4.00	2,400
5		4545 north side wall cladding			600	sft	scf116+117	4.00	2,400
6		Atrium 2nd and 3rd floor ms bracket support			8,400	sft	scf116+117	4.00	33,600
7		Add 10% extra as site is far away							14,688
8									
9									
Total									1,61,568
Add GST @									0
Total amount including taxes for work done									1,61,568
Remarks:									
Approved by project			Approved by QS team			Approved by Director/E&D team			
Sign:			Sign:			Sign:			
Date:			Date:			Date:			
<p>Notes: 1. This sheet replaces installation service for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. Bill amount more than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									

**APPROVED BY**  
 JASJIT  
 03 DEC 2024  
 PROJECT MANAGER  
 GVRC PVT. LTD.

ESTIMATE SHEET						Approved by:
Company Name:		GVRC				
Project:		Innopolis				
Work Description:		Atrium- Scaffolding for ACP, Glazing, Paint, Tiles, Ms work				
Prepared By		T. Madhu				
Date:		24-10-2024				
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Atrium Ground floor	For false ceiling and paint work	10,080	sft	4	40,320
2	Atrium	West side ACP and glass fixing	6,400	sft	4	25,600
3	Atrium	Shed work 2nd &3rd floor outer (ballis)	6,080	sft	7	42,560
4	Atrium GF 2727 SE	wall cladding	600	sft	4	2,400
5	4545 North side	wall cladding	600	sft	4	2,400
6	Atrium 2nd &3rd floor	MS bracket support	8,400	sft	4	33,600
						146880
						14688
						1,61,568

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
<b>MEASUREMENT SHEET</b>									
Company Name:		GVRC			Approved by:		T.Madhu		
Project:		Innopolis			Sign:				
Work Description :		Atrium- Scaffolding for ACP, Glazing, Paint, Tiles			Work start date:				
Contractor:		Eshwar Rao			Work end date:				
Prepared By:		T. Madhu			Date :				
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total
1	Atrium Ground floor	For false ceiling and paint work	140.00	3.00	12.00	2.00	10,080	sft	
2	Atrium	West side ACP and glass fixing	100.00	1.00	64.00	1.00	6,400	sft	
3	Atrium	Shed work 2nd &3rd floor outer (ballis)	160.00	1.00	38.00	1.00	6,080	sft	
4	Atrium GF 2727 SE	wall cladding	20.00	1.00	30.00	1.00	600	sft	
5	4545 North side	wall cladding	20.00	1.00	30.00	1.00	600	sft	
6	Atrium 2nd &3rd floor	MS bracket support	140.00	1.00	15.00	4.00	8,400	sft	