

Anx B - Work Completion Report

Company	GVRC	Name of contractor	Jyothi kumari	Sl. No. site bills reg.	1698 1690		
Project site	Innopolis	Nature of work	Civil work	Dr. site bills reg.	03-12-2024		
Block no.	4545	Work done from date	07-09-2024	M-codex bill ID.			
WO no.		Work done to date	30-09-2024	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	4545 Ramp slab-02 plastering work	4545 Ramp slab-02 south side entrance plastering work completed.	3679	sft	CW221	24.00	88,296
2							
3							
4							
5							
6							
7							
8							
9							
10							
Total							88,296
Add GST @							0
Total amount including taxes for work done							88,296

Remarks:

APPROVED BY
Approved by project manager

Sign: 01/09/2024

Date: 01/09/2024

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet is to be filled with details of work completion report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e. details cannot be entered above. 5. For bill amount greater than 10k: QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehla (for GHT + GMR), Sachin (for Vinopolis), B. anand Kumar (for NGH + NRRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

ESTIMATE SHEET

Approved by:

T. Madhu

Company Name:

GVRC

Project:

Innopolis

Work Description:

4545 Ramp Slab-02 plastering work.

Prepared By

S.Kuldeep krishna

Date:

S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks
1	4545 Ramp Slab-02 plastering work.	4545 Driveway ceiling plastering	3679	sft	24.00	88,296.00		
2						-		
3							88,296.00	
4								
5								
6								
7								
8								
9								
10								
11								
12								

MEASUREMENT SHEET

Company Name:		GVRC			Approved by:		T.nadhu		
Project:		Innopolis			Sign:				
Work Description :		4545 Ramp slab plastering work			Work start date:		07-09-2024		
Contractor:		Jyothi kumari			Work end date:		30-09-2024		
Prepared By:		S.kuldeep krishna			Date :		03-12-2024		
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	4545 Ramp slab plastering work	4545 Ramp slab-02 Drive way south entrance Plastering work.beams B14	16.43	1.00	1.35	1.00	22.17	sgm	
		B15	16.43	1.00	1.20	1.00	19.71	sgm	
		B17	16.43	1.00	1.13	1.00	18.56	sgm	
		B12	3.65	1.00	1.05	1.00	3.83	sgm	
		B11	3.65	1.00	0.90	1.00	3.29	sgm	
		B11a	8.40	1.00	1.50	1.00	12.60	sgm	
		B12a	8.40	1.00	1.50	1.00	12.60	sgm	
		B11a	4.00	1.00	0.90	1.00	3.60	sgm	
		B12a	4.00	1.00	1.05	1.00	4.20	sgm	
		B10	7.80	1.00	0.90	1.00	7.02	sgm	
		B8	7.80	1.00	0.90	1.00	7.02	sgm	
		B16	9.15	1.00	1.50	1.00	13.73	sgm	