


Anx B – Work Completion Report

Company	GVRC		Name of contractor	Eshwara rao	Sl. No. site bills reg.	1691			
Project/site	Innopolis		Nature of work	Scaffolding	Dt. site bills reg.	07-12-2024			
Block no.	Atrium		Work done from date		M-codex bill ID.				
WO no.			Work done to date		WO issued ?				
WO date			Contractor bill no.		GST bill required?				
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount
1	Atrium	For false ceiling and paint work			3360	sft	scf116+117	4.00	13,440
2		West side ACP and glass fixing			6400	sft	scf116+117	4.00	25,600
3		Shed work 2nd and 3rd floor outer			6080	sft	scf119	7.00	42,560
4		Wall cladding			600	sft	scf116+117	4.00	2,400
5		Wall cladding			600	sft	scf116+117	4.00	2,400
6		MS bracket support			8,400	sft	scf116+117	4.00	33,600
7		Add 10% extra for difficulty works							12,000
8									
9									
<b>Total</b>								<b>1,32,000</b>	
Add GST @									0
<b>Total amount including taxes for work done</b>								<b>1,32,000</b>	
Remarks:									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign:			Sign:			Sign:			
Date:			Date:			Date:			
<div style="border: 1px solid black; padding: 5px; display: inline-block;"> <b>APPROVED BY</b>    <b>07 DEC 2024</b>  <b>T. MADHU</b>  <b>PROJECT MANAGER</b>  <b>GVRC PVT LTD</b> </div>									
<p>Notes: 1. This sheet replaces installation and bill for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>									

ESTIMATE SHEET						Approved by:	
Company Name:		GVRC					
Project:		Innopolis					
Work Description:		Atrium- Scaffolding for ACP, Glazing, Paint, Tiles, Ms work					
Prepared By		T. Madhu					
Date:						24-10-2024	
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	Atrium Ground floor	For false ceiling and paint work	3,360	sft	4	13,440	
2	Atrium	West side ACP and glass fixing	6,400	sft	4	25,600	
3	Atrium	Shed work 2nd &3rd floor outer (balls)	6,080	sft	7	42,560	
4	Atrium GF 2727 SE	wall cladding	600	sft	4	2,400	
5	4545 North side	wall cladding	600	sft	4	2,400	
6	Atrium 2nd &3rd floor	MS bracket support	8,400	sft	4	33,600	
						120000	
						12000	
						1,32,000	



S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
<b>MEASUREMENT SHEET</b>									
Company Name:		GVRC			Approved by:		T.Madhu		
Project:		Innopolis			Sign:				
Work Description :		Atrium- Scaffolding for ACP, Glazing, Paint, Tiles			Work start date:				
Contractor:		Eshwar Rao			Work end date:				
Prepared By:		T. Madhu			Date :				
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total
1	Atrium Ground floor	For false ceiling and paint work	140.00	1.00	12.00	2.00	3,360	sft	
2	Atrium	West side ACP and glass fixing	100.00	1.00	64.00	1.00	6,400	sft	
3	Atrium	Shed work 2nd &3rd floor outer (ballis)	160.00	1.00	38.00	1.00	6,080	sft	
4	Atrium GF 2727 SE	wall cladding	20.00	1.00	30.00	1.00	600	sft	
5	4545 North side	wall cladding	20.00	1.00	30.00	1.00	600	sft	
6	Atrium 2nd &3rd floor	MS bracket support	140.00	1.00	15.00	4.00	8,400	sft	