

**Anx B – Work Completion Report**

Company	Synopolis	Name of contractor	Nani bau	Sl. No. site bills reg.					
Project/site	GVRC	Nature of work	Electrical	Dt. site bills reg.		648 07-11-2024			
Block no.		Work done from date	07-11-2024	M-codex bill ID.					
WO no.		Work done to date	07-11-2024	WO issued ?					
WO date		Contractor bill no.		GST bill required?					
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount	
1		185SQMM Cable terminations		30.00	Nos	E1161	800.00	24,000.00	
2	Chiller 185SQMM	cable laying and dressing		40.00	Mtrs	E1151	75.00	3,000.00	
3	copper cables								
4	terminations and								
5	cable dressing.								
6									
7								0	
8								0	
9								0	
10								0	
							<b>Total</b>	<b>27,000</b>	
							fare from city	10.00%	2,700
							<b>Total amount incl. taxes for work done</b>	<b>29,700</b>	
<b>Remarks:</b>									
Approved by project manager			Approved by QS team			Approved by Director/E&D team			
Sign:			Sign:			Sign:			
Date:			Date:			Date:			

ESTIMATE SHEET						
Company Name:	synopolise			Approved	Ramesh teddy	
Project:	Gv1-gvrc			Sign:		
Work Description:	Chiller 185SQMM copper cables terminations and cable dressing.					
Contractor:	Nani babu					
Prepared By:	Akhil					
Date:	29-10-2024 to 02-11-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Chiller copper cables terminations and cable dressing.	Cable terminations 185 SQMM	30.00	Nos	800.00	24,000.00
2		cable laying and dressing	40.00	Mtrs	75.00	3,000.00
				<b>TOTAL</b>		<b>27,000</b>
		<b>Add 10% as site is fare from city</b>				2,700
				<b>TOTAL AMOUNT</b>		<b>29,700</b>

MEASUREMENT SHEET								
Company Name:	synopolise				Approved	Ramesh reddy		
Project:	Gv1-gvrc				Sign:			
Work Description:	Chiller 185SQMM copper cables terminations and cable dressing.							
Contractor:	Nani babu							
Prepared By	Akhil							
Date:	29-10-2024 to 02-11-2024							
			A	B	C	D	E	
							F	
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units
1	Chiller copper cables terminations and cable dressing.	185SQMM Cable terminations	1.00	1.00	1.00	30.00	30.00	Nos
2		cable laying and dressing	40.00	1.00	1.00	1.00	40.00	Mtrs