


Company	MRGV	Name of	M Lalitha	Sl. No. site bills reg.	412		
Project/site	BRGV	Nature of work	Painter	Dt. site bills reg.			
Block no.	A	Work done	12-11-2024	M-codex bill ID.			
WO no.	NA	Work done to	05-12-2024	WO issued ?	NO		
WO date	NA	Contractor bill		GST bill required?	NO		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	PART 1,2,3 - Corridor - Final coat of paint	PART 1,2,3 - Corridor - Final coat of painting	39372.76	Sft	PT104	1.75	68,902
2	2nd,3rd,4th,5th Floor ✓						
3							
4							
5							
6							
7							
8							
9							
10							
Total						68,902	
Add GST @						0.00%	0.00
Total amount including taxes for work done						68,902	
Remarks:	Note - 2nd coat Paint PT104 - 1.75						
Approved by project manager			Approved by QS team	Approved by Director/E&D team			
Sign:			Sign:	Sign:			
Date:			Date:	Date:			
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion							

Company Name:	MRGV						
Project:	BRGV						
Work Description:	Painter						
Name of the Contractor	M Lalitha						
Prepared By	Sarwar						
Date:	13-12-2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	PART 1,2,3 - Coridor - Final coat of painting	PART 1,2,3 - Coridor - Final coat of painting	39,372.76	SFT	1.75	68,902	
	2nd,3rd,4th,5th Floor					-	
		Note - 2nd coat Paint PT104 - 1.75					
					TOTAL	68,902	

MEASUREMENT SHEET

Company Name:		MRGV	Approved						
Project:		BRGV							
Work Description:		Painter							
Name of the Contractor:		M Lalitha							
Prepared By:		Sarwar							
Date:		13-12-2024							
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	PART 1,2,3 - Corridor - Final coat of painting	East side wall	228.66	1.00	9.00	1.00	2,057.94	SR	
	2nd,3rd,4th,5th Floor	Deduction - Electrical shaft door	2.00	1.00	5.00	5.00	-50.00	SR	
		Deduction - Duct opening	4.00	1.00	4.00	4.00	-64.00	SR	
		Deduction - Door opening	3.00	1.00	7.00	5.00	-105.00	SR	
		Deduction - Passage opening	6.00	1.00	9.00	5.00	-270.00	SR	
		West side wall	228.66	1.00	9.00	1.00	1,568.94	SR	6,275.76
		Deduction - Duct opening	6.00	1.00	4.00	1.00	-24.00	SR	
		Deduction - Door opening	3.00	1.00	7.00	5.00	-105.00	SR	
		Deduction - Kitchen window opening	3.00	1.00	3.00	5.00	-45.00	SR	
		Deduction - Utility opening	3.00	1.00	2.00	5.00	-30.00	SR	
		Deduction - Passage opening	6.38	1.00	9.00	5.00	-296.10	SR	
		118-passage -corridor	63.32	1.00	9.00	1.00	1,557.84	SR	6,231.36
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	SR	
		Deduction - Duct opening	4.00	1.00	4.00	3.00	-48.00	SR	
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	SR	
							452.88		1,811.52
		122-passage -corridor	63.32	1.00	9.00	1.00	569.88	SR	
		Deduction - Duct opening	6.00	1.00	4.00	6.00	-144.00	SR	
		Deduction - Duct opening	4.00	1.00	4.00	3.00	-48.00	SR	
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	SR	
							356.88		1,427.52
		120-passage -corridor	63.32	1.00	9.00	1.00	569.88	SR	
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	SR	
		Deduction - Duct opening	4.00	1.00	4.00	3.00	-48.00	SR	
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	SR	
							452.88		1,811.52
		116-passage -corridor	63.32	1.00	9.00	1.00	569.88	SR	
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	SR	
		Deduction - Duct opening	4.00	1.00	4.00	3.00	-48.00	SR	
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	SR	
							452.88		1,811.52
		114-passage -corridor	63.32	1.00	9.00	1.00	569.88	SR	
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	SR	
		Deduction - Duct opening	4.00	1.00	4.00	3.00	-48.00	SR	
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	SR	
							452.88		1,811.52
		112-passage -corridor	56.66	1.00	9.00	1.00	509.94	SR	
		Deduction - Duct opening	6.00	1.00	4.00	2.00	-48.00	SR	
		Deduction - Duct opening	4.00	1.00	4.00	4.00	-64.00	SR	
		Deduction - Door opening	3.00	1.00	7.00	1.00	-21.00	SR	
							452.88		1,811.52

Allowance For Consumables
M Lalitha
MUHARPALLY
Hyderabad

Date 13-12-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	
	Total amount:	68,902
		13,780

Amount in Word: Thirteen thousand seven hundred eighty rupees only/-

Sign: _____

Labour Charges
M Lalitha
MUHARPALLY
Hyderabad

Date 13-12-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	27,561
	Total amount: 68,902	

Amount in Word: Twenty seven thousands five hundred sixty one rupees only/-

Sign: _____

Allowance For Equipment
M Lalitha
MUHARPALLY
Hyderabad

Date 13-12-2024

In favor of : MRGV
Project/Site: BRGV
Location: MUHARPALLY

Type of Work: Painter

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work done: Towards PAINTING WORK	
		27,561
	Total amount:	68,902

Amount in Word: Twenty seven thousands five hundred sixty one rupees only/-

Sign: _____