

ESTIMATE SHEET						
Company Name		MRPLIP		Prepared by:		Vijay Raj
Project		Nilgiri Heights				
Work Description		North Compound Wall - Footings, Columns - 0, Block - A - Column - 1 Casting from Block - A to Block - C at North Periphery				
Contractor Name		Choudary Prasad				
Date		10/12/2023				
S.No	Item Head	Item Description	Quantity	Units	Rate	Grand Total
	North Compound Wall - Footings, Columns - 0, Block - A - Column - 1 Casting from Block - A to Block - C at North Periphery road					
1	North Compound Wall - Footings, Column - 0 from Block - A to Block - C at North Periphery road	Footings	861.00	Sft	40.00	34,440.00
		Column - 0	615.00	Sft	42.00	25,830.00
		Block - A - Column - 1	336.00	Sft	42.00	14,112.00
		Upto upper Basement Driveway Slab Height				74,382.00
					GST - 18%	13,388.76
			Total Amount			87,770.76
Amount in words - Eighty Seven Thousand Seven Hundred and Seventy Rupees Only						

5

MEASUREMENT SHEET

Company Name		MRPLLP		Prepared by:		Vijay Raj			
Project		Nilgiri Heights							
Work Description:		North Compound Wall - Footings, Columns - 0, Block - A - Column - 1 Casting from Block - A to Block - C at North Peripheral road							
Contractor Name:		Choudary Prasad							
Date		10/12/2023							
S No	Item Head	Item Description	Length			No's	Quantity	Units	Total Head
	North Compound Wall - Footings, Columns - 0, Block - A - Column - 1 Casting from Block - A to Block - C at North Peripheral road		A	B	C				
1	North Compound Wall - Footings, Column - 0 from Block - A to Block - C at North Peripheral road	Footings	3.00	3.00	1.00	41.00	369.00	Sft	
			12.00	1.00	1.00	41.00	492.00	Sft	
		Column - 0	3.00	1.00	5.00	41.00	615.00	Sft	861.00
		Block - A - Column - 1	3.00	1.00	8.00	14.00	336.00	Sft	615.00
		Upto upper Basement Driveway Slab Height							336.00



Anx B – Work Completion Report

Company	Modi Realty Pocharam LLP	Name of contractor	Prasad Choudary	Sl. No. site bills reg.	497		
Project/site	Nilgiri Heights	Nature of work	RCC works	Dr. site bills reg.	14/12/24		
Block no.	A-Block	Work done from date	01/12/24	M-codex bill ID.			
WO no.	NA	Work done to date	13/12/24	WO issued?	NA		
WO date	NA	Contractor bill no.		GST bill required?	YES		
Sl. No.	Details of work		Qty	Units	Rate ID	Rate	Amount
1.	Compound wall	Footings	861.00	SFT	RCC101	40.00	34,400
2.	RCC works done	Columns 0	615.00	SFT	RCC104	42.00	25,830
3.	At north side	Column 1	336.00	SFT	RCC104	42.00	14,112
4.		up to upper basement slab height					
5.					GST 18%		13,388
6.							
7.							
8.							
9.							
10.							Total
							87,770

Remarks:

**APPROVED BY**  
Project manager

Approved by QS team

Approved by Director/E&D team

Sign: \_\_\_\_\_  
Date: 18 DEC 2024

Sign: \_\_\_\_\_  
Date: \_\_\_\_\_

Sign: \_\_\_\_\_  
Date: \_\_\_\_\_

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only. If required i.e., details cannot be entered above 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member. 7. Director's name - Sd/- Anand Mehta (for GH + GMR), Sachin (for Vivopolls), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).