

| Company | GVRC | | Name of contractor | Amlesh Kumar | Sl. No. site bills reg. | 668 | | | | |
|-----------------------------|------------------------------|--------------------------------------|---------------------|-----------------------|-------------------------|-------------------------------|---------------------|--------|--------------|--------|
| Project site | INNOPOLIS | | Nature of work | Wood planks fitting w | Dt. site bills reg. | | | | | |
| Block no. | Atrium wooden planks fitting | Work done from date | 28-10-2024 | M-codex bill ID. | | | | | | |
| WO no. | | Work done to date | 02-11-2024 | WO issued ? | | | | | | |
| WO date | | Contractor bill no. | | GST bill required? | | | | | | |
| Sl. No. | Unit/floor no | Details of work | Qty | Units | Rate ID | Circular Rate | Contractor Ask Rate | Amount | Recomm Rates | Amount |
| 1 | Cafeteria | Bain Marie Counter | 96.00 | SFT | | NA | 150.00 | 14,400 | 100 | 9600 |
| 2 | Atrium | (50x50)Ms Box pipe wood beeding work | 180.00 | RFT | CP144 | 85 | 85.00 | 15,300 | 85 | 15300 |
| 3 | Cafeteria | Benches fixing | 35.00 | NO's | | NA | 150.00 | 5,250 | 100 | 3500 |
| 4 | N&S Toilets | Mirros | 67.00 | NOs | | NA | 100.00 | 6,700 | 100 | 6700 |
| | | | | | | | | 41,650 | | 35,100 |
| Remarks: | | | | | | | | | | |
| Approved by project manager | | | Approved by QS team | | | Approved by Director/E&D team | | | | |
| Sign: | | | Sign: | | | Sign: | | | | |
| Date: | | | Date: | | | Date: | | | | |

Approved

h

12/11/24

ESTIMATE SHEET

Approved by: Subba Reddy

| Company Name: | | Crescentia Labs Pvt Ltd | | | | | |
|-------------------|----------------------|--------------------------------------|----------|-------|---------------|---------------|--------------|
| Project: | | Gv-01 | | | | | |
| Work Description: | | Carpenter work | | | | | |
| Prepared By | | Md.Salman | | | | | |
| Date: | | 23-11-2024 | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Circuler Rate | Recomand Rate | Total Amount |
| 1 | Cafeteria | Bain Marie Counter | 96.00 | Sft | NA | 100.00 | 9,600 |
| | | | | | | | - |
| 2 | Atrium | (50x50)Ms Box pipe wood beeding work | 180.00 | Rft | 85.00 | | 15,300 |
| | | | | | | | |
| 3 | Cafetiria | Benches fixing | 35.00 | Nos | NA | 100.00 | 3,500 |
| | | | | | | | |
| 4 | North & south blocks | Mirrars fixing work | 67.00 | Nos | | 100.00 | 6,700 |

MEASUREMENT SHEET

| Company Name: | Crescentia Labs Pvt LTd | | | Approved by: | S V Subba Reddy | | | | |
|--------------------|-------------------------|--------------------------------------|--------|------------------|-----------------|-----------|----------|------------|-----------------|
| Project: | GV1 | | | Sign: | | | | | |
| Work Description : | Carpenter work | | | Work start date: | 05-11-2024 | | | | |
| Contractor: | Amlesh kumar | | | Work end date: | 23-11-2024 | | | | |
| Prepared By: | Md.Salman | | | Date : | 23-11-2024 | | | | |
| | | A | B | C | D | E=AxBxCxD | F | G=Sum of E | |
| S No. | Item Head | Item Description | Length | Width | Height | Nos. | Quantity | Units | Item Head Total |
| 1 | Cafeteria | Bain Marie Counter | 8.00 | 4.00 | 1.00 | 3.00 | 96 | Sft | 96 |
| 2 | Atrium | (50x50)Ms Box pipe wood beeding work | 10.00 | 1.00 | 1.00 | 18.00 | 180 | Rft | 180 |
| 3 | Cafetiria | Benches fixing | 1.00 | 1.00 | 1.00 | 35.00 | 35 | Nos | 35 |
| 4 | North & south blocks | Mirros fixing work at toilets | 1.00 | 1.00 | 1.00 | 67.00 | 67 | Nos | 67 |