


Anx B – Work Completion Report

Company	GVRC	Name of contractor	Pappuram	Sl. No. site bills reg.	1711		
Project/site	Innopolis	Nature of work	Granite	Dt. site bills reg.	17-12-2024		
Block no.	Atrium,4545	Work done from date		M-codex bill ID.			
WO no.		Work done to date		WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Atrium	Granite patti fixing at atrium first floor	268	sft	TF224	40.00	10,720
2		Polishing	268	sft	TF223	50.00	13,400
3		Granite patti fixing at atrium first floor to 3rd west side glazing	256	sft	TF224	40.00	10,240
4		Polishing	256	sft	TF223	50.00	12,800
5		lift door granite patti	64	sft	TF224	40.00	2,560
6		Polishing	64	sft	TF223	50.00	3,200
7	pumproom	pumproom inside floor nala granite patti	600	sft	TF224	40.00	24,000
8		Door granite fixing	144.00	sft	TF224	40.00	5,760
9		polishing	144.00	sft	Tf223	50.00	7,200
10	4545	Ground floor skirting	1500.00	sft	tf219	16.00	24,000
Total							1,13,880
Add GST @							0
Total amount including taxes for work done							1,13,880
Remarks:	<div style="border: 1px solid blue; padding: 5px; display: inline-block;"> APPROVED BY  <small>PROJECT MANAGER</small> </div>		Approved by QS team		Approved by Director/E&D team		
Sign:			Sign:		Sign:		
Date:			Date:		Date:		
<small>Notes: 1. This sheet requires an estimate report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Sobam, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at H/O (can be sent by courier).</small>							

ESTIMATE SHEET					Approved by:		T.Madhu
Company Name:		GVRC					
Project:		Innopolis					
Work Description:		Atrium granite works					
Prepared By		T.Madhu					
Date:		17-12-2024					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	
1	Atrium	Granite patti fixing at atrium first floor east side glazing back side	268	sft	40.00	10,720	
		Polishing	268	sft	50.00	13,400	
		Granite patti fixing at atrium first to 3rd floor west site glazing back side	256	sft	40.00	10,240	
		Polishing	256	sft	50.00	12,800	
		Lift door granite patti	64	sft	40.00	2,560	
		Polishing	64	sft	50.00	3,200	
		Pump room	600	sft	40.00	24,000	
		Pump room inside floor nala granite laying	144	sft	40.00	5,760	
		Door granite fixing	144	sft	50.00	7,200	
		Polishing	1500	sft	16.00	24,000	
	4545	Ground floor skirting				1,13,880	

S No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total
MEASUREMENT SHEET									
Company Name		GVRC			Approved by		T Madhu		
Project		Innopolis			Sign:				
Work Description :		Granite laying works			Work start date:				
Contractor:		Pappuram			Work end date:				
Prepared By:		T.Madhu			Date :				
			A	B	C	D	E=AxBxCxD	F	G=Sum of E
S No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Item Head Total
1	Atrium	Granite patti fixing at atrium first floor east side glazing back side	134.00	1.00	1.00	2.00	268	sft	
2		Polishing	134.00	1.00	1.00	2.00	268	sft	
3		Granite patti fixing at atrium first to 3rd floor west site glazing back	64.00	1.00	1.00	4.00	256	sft	
4		Polishing	64.00	1.00	1.00	4.00	256	sft	
5		Lift door granite patti	8.00	4.00	1.00	2.00	64	sft	
6		Polishing	8.00	4.00	1.00	2.00	64	sft	
	Pump room	Pumproom inside floor nala granite	200.00	200.00	1.00	3.00	600	sft	
		Door granite fixing	8.00	4.00	1.00	4.00	32	sft	
		Polishing	8.00	4.00	1.00	4.00	32	sft	
	4545	Ground floor skirting	1,500.00	1.00	1.00	1.00	1,500	sft	