

Anx B – Work Completion Report

Company	GVRC		Name of contractor	Eshwar rao		Sl. No. site bills reg.	1719			
Project/site	Innopolis		Nature of work	Scaffolding		Dt. site bills reg.	20-12-2024			
Block no.	Atrium		Work done from date			M-codex bill ID.				
WO no.			Work done to date			WO issued ?	D			
WO date			Contractor bill no.			GST bill required?				
Sl. No.	Unit/floor no	Details of work				Qty	Units	Rate ID	Rate	Amount
1	Atrium	Atrium scaffolding removing				1440	sft	scf117	1.50	2,160
2		atrium first floor scaffolding for false ceiling work				5616	sft	scf116+scf117	4.00	22,464
3		Atrium duct				720	sft	scf116+scf117	4.00	2,880
4										0
5										
6										
7										
8										
9										
10										
								Total	27,504	
								Add GST @	0	
								Total amount including taxes for work done	27,504	
Remarks:										
Approved by project manager			Approved by QS team			Approved by Director/E&D team				
Sign: <i>[Signature]</i>			Sign:			Sign:				
Date: 20 DEC 2024			Date:			Date:				
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHV + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>										

S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
MEASUREMENT SHEET									
Company Name:		GVRC			Approved by:		T.Madhu		
Project:		Innopolis			Sign:				
Work Description :		Atrium Scoffolding			Work start date:				
Contractor:		Eshwar Rao			Work end date:				
Prepared By:		K.Srikanth			Date :		15-12-2024		
			A	B	C	D	E=AxBxCx	F	G=Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total
1	Atrium	Atrium lifts Scoffolding removing work done	8.00	1.00	90.00	2.00	1,440	sft	
		Atrium first floor Scoffolding for Falsecelling work	144.00	1.00	13.00	3.00	5,616	sft	
		Atrium Duct	8.00	1.00	90.00	1.00	720	sft	
							7,776	sft	

ESTIMATE SHEET						
Company Name:		GVRC			Approved by:	
Project:		Innopolis				
Work Description:		Atrium Scoffolding				
Prepared By		K.Srikanth				
Date:					15-12-2024	
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	3600					
	scf-117	Atrium lifts Scoffolding removing work done	1,440	sft	1.5	2,160
	scf-116+117	Atrium first floor Scoffolding for Falsecelling work	5,616	sft	4	22,464
	scf-116+117	Atrium Duct	720	sft	4	2,880
						27,504
		Amount In Words:Twenty Seven Thousand Five Hundread Four Rupees Only				