


| Anx B - Work Completion Report | | | | | | | |
|--|--------------------------------------|---|---------------------|-----------------------------|------------------|-------------------------------|------------|
| Company | GVRC | | Name of contractor | Priyanka Devi | | Sl. No. site bills reg. | 651 |
| Project/site | INNOPOLIS | | Nature of work | Granite & tiles laying work | | Dt. site bills reg. | 30-11-2024 |
| Block no. | Tiles and granite work | | Work done from date | 02-11-2024 | | M-codex bill ID. | |
| WO no. | | | Work done to date | 25-11-2024 | | WO issued? | No |
| WO date | | | Contractor bill no. | | | GST bill required? | No |
| Sl. No. | Unit/floor no | Details of work | Qty | Units | Rate ID | Rate | Amount |
| 1. | Chemical & solvent block middle wall | Tiles work | 320.00 | sft | TF217/TF221 | 23.00 | 7.360 |
| | | wall cladding work | 104.00 | sft | TF217/TF221 | 23.00 | 2.392 |
| 2. | staircases steps | Granite work repairing | 100.00 | sft | Asper work order | 128.00 | 12.800 |
| | | terrace & 2nd floor lift lobby | 21.00 | sft | TF212 | 45.00 | 945 |
| 3. | chemical block | stair case steps, landing cleaning work | 819.00 | Sft | TF131 | 8.00 | 6.552 |
| | | Raisers & skirting cleaning work | 367.00 | Rft | TF131 | 8.00 | 2.936 |
| 4. | CCRoad | Groove cutting work ramps south & north | 234.00 | Rft | RD121 | 25.00 | 5.850 |
| 5. | Harvesting pits | holes work 50mm dia | 20.00 | No's | TF107 | 100.00 | 2.000 |
| 6. | paver tiles | laying and fixing work | 1,260.00 | sft | TF149 | 10.00 | 12.600 |
| 7. | shabard stone laying work | northern block stair case | 60.00 | sft | TF127 | 11.50 | 690 |
| | | | | | | | 54.125 |
| | | | | | | Total | 54.125 |
| Remarks: works completed. | | | | | | | |
| Approved by project manager | | | Approved by QS team | | | Approved by Director/E&D team | |
| Sign:  | | | Sign: | | | Sign: | |
| Date: 21/12/2024 | | | Date: | | | Date: | |
| <p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10% QS manager and directors approval is required. 6. For bill amount less than 10% any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Sobhan, Anand Mohan (for GHT + GMR), Sachin (for Vspoint), B. Anand Kumar (for NCE + NRC). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills to HQ team by</p> | | | | | | | |

ESTIMATE SHEET

| Company Name: | | | | | | Approved | |
|--|--------------------------------------|--|----------|-------|--------|------------------------|-----------------|
| Project: | | | | | | GVRC | |
| Work Description: | | | | | | INNOPOLIS | |
| Name of the Contractor | | | | | | Tiles and granite work | |
| Prepared By | | | | | | priyankadevi | |
| Date: | | | | | | SobhanBabu. | |
| | | | | | | 30-11-2024 | |
| S No | Item Head | Item Description | Quantity | Units | Rate | Amount | Item Head Total |
| 1 | Chemical & solvent block middle wall | Tiles work | 320.00 | sft | 23.00 | 7,360 | |
| | | wall cladding work | 104.00 | sft | 23.00 | 2,392 | |
| 2 | staircases steps | Granite work repairing | 100.00 | sft | 128.00 | 12,800 | |
| | | terrace&2nd floor lift lobby | 21.00 | sft | 45.00 | 945 | |
| 3 | chemical block | stair case steps,landing cleaning work | 819.00 | Sft | 8.00 | 6,552 | |
| | | Raisers & skirting cleaning work | 367.00 | Rft | 8.00 | 2,936 | |
| 4 | CC Road | Groove cutting work ramps south&north | 234.00 | Rft | 25.00 | 5,850 | |
| 5 | Harvesting pits | holes work 50mm dia | 20.00 | No's | 100.00 | 2,000 | |
| 6 | paper tiles | laying and fixing work | 1,260.00 | sft | 10.00 | 12,600 | |
| 7 | shahard stone laying work | northern block stair case | 60.00 | sft | 11.50 | 690 | |
| | | | | | | | 54,125.00 |
| | | | | | | Total | 54,125 |
| Amount:-Fifty four Thousand one hundred and twenty five rupees Only. | | | | | | | |

MEASUREMENT SHEET

| Company Name: | | GVRC | | | Approved | | | | |
|------------------------|--------------------------------------|---------------------------------------|-------------|------------|-------------|-----------|-----------------------|------------|-------------------------------|
| Project: | | INNOPOLIS | | | | | | | |
| Work Description: | | Tiles and granite work | | | | | | | |
| Name of the Contractor | | priyankadevi | | | | | | | |
| Prepared By | | SobhanBabu. | | | | | | | |
| Date: | | 30-11-2024 | | | | | | | |
| S No. | Item Head | Item Description | A Length | B Width | C Height | D Nos. | E=AxBxCxD Quantity | F Units | G-Sum of E Item Head Total |
| 1 | Chemical & solvent block middle wall | Tiles work | 160.00 | 1.00 | 2.00 | 1.00 | 320.00 | Sft | |
| | | wall cladding work | 52.00 | 1.00 | 2.00 | 1.00 | 104.00 | sft | |
| 2 | staircases steps | Granite work repairing | 5.00 | 1.00 | 1.00 | 20.00 | 100.00 | Sft | |
| | | terrace&2nd floor lift lobby | 3.00 | 5.00 | 1.00 | 1.00 | 15.00 | sft | |
| 3 | chemical block | stair case steps cleaning work | 3.00 | 2.00 | 1.00 | 1.00 | 6.00 | sft | |
| | | landing cleaning work | 5.00 | 1.00 | 1.00 | 91.00 | 455.00 | sft | |
| | | | 13.00 | 7.00 | 1.00 | 4.00 | 364.00 | sft | |
| | | Raisers cleaning work | 1.00 | 1.00 | 1.00 | 91.00 | 91.00 | Rft | 819.00 |
| | | skirting cleaning work | 1.00 | 1.00 | 1.00 | 236.00 | 276.00 | Rft | |
| 4 | CCRoad | Groove cutting work ramps south&north | 30.00 | 1.00 | 1.00 | 2.00 | 60.00 | Rft | 367.00 |
| | | | 37.00 | 1.00 | 1.00 | 2.00 | 74.00 | Rft | |
| | | | 100.00 | 1.00 | 1.00 | 1.00 | 100.00 | Rft | |
| 5 | Harvesting pits | holes work 50mm dia | 1.00 | 1.00 | 1.00 | 20.00 | 20.00 | no's | 234.00 |
| 6 | paver tiles | laying and fixing work | 40.00 | 30.00 | 1.00 | 1.00 | 1,200.00 | sft | |
| | | | 20.00 | 3.00 | 1.00 | 1.00 | 60.00 | sft | |
| 7 | shabard stone laying work | northern block stair case | 20.00 | 3.00 | 1.00 | 1.00 | 60.00 | sft | 1,260.00 |