

Ann B - Work Completion Report					
Company	GV RC	Name of contractor	M. Vijayalaxmi	Sl. No. site bills reg.	678
Project/site	INNOPOLIS	Nature of work	painting work	Dt. site bills reg.	18-12-2024
Block no.	Southern block painting work	Work done from date	05-11-2024	M-codex bill ID.	
WO no.		Work done to date	15-12-2024	WO issued?	No
WO date		Contractor bill no.		GST bill required?	No

Sl	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Southern block painting work	south side AAC block walls putty , primer&2coats coats painting work	4,845.75	sft	PT135	6.75	32,709
		East side AAC block walls putty , primer&2coats coats painting work	4,845.75	sft	PT135	6.75	32,709
		west side staircase walls putty , primer&2coats coats painting work	1,365.00	sft	PT135	6.75	9,214
		stair case side walls 2coats coats painting work	8,084.00	sft	PT138	2.00	16,168
		Northernwalls outer luppum+primer&2coats painting work .	926.97	sft	PT135	6.75	6,257
		Terrace internal primer+2coats painting work .	2,520.00	sft	PT138	2.00	5,040
		Total compound wall primer&2coats coats painting work	5,460.00	sft	PT138	2.00	10,920
		southern compound wall primer+2coats painting work .	2,646.00	sft	PT135	6.75	17,861
		fire shafts&duct walls primer&2coats coats painting work	992.00	sft	PT135	6.75	6,696
		Basement floor ceiling&columns,beams primer painting work	21,534.28	sft	PT135	2.00	43,069
2.	Central lobby cafeteria	walls luppum+primer&2coats painting work .	3,432.00	sft	PT135	6.75	23,166
		lift lobby 1st to 4th floors ceiling primer+2coats painting work .	2,452.80	sft	PT135	6.75	16,556
		lift lobby 1st to 4th floors walls primer+2coats painting work .	3,456.00	sft	PT135	6.75	23,328
		atrium outer walls luppum+primer&2coats painting work	3,168.00	sft	PT135	6.75	21,384
3.	Electrical room	Enamel painting work	245.00	Rft	PT115	5.50	1,348
4.	carparking painting work	Basement floor &stilt floor painting work with metrial	2,531.36	Rft	PT115	5.50	13,922
							2,80,346
						Total	2,80,346

Remarks: works completed.

Approved by project manager

Sign:

Date:

[Signature]
[Signature]

Approved by QS team

Sign:

Date:

Approved by Director/E&D team

Sign:

Date:

Notes: 1. This sheet requires installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10L QS manager and directors approval is required. 6. For bill amount less than 10L any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopola), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier)

MEASUREMENT SHEET									
Company Name		GVRC			Approved				
Project		INNOPOLIS							
Work Description:		Painting work at GV1 Site							
Name of the Contractor		M.Vijayalaxmi							
Prepared By		SobhanBabu.							
Date		18.12.2024							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Southern block painting work	south side AAC block walls putty , primer&2coats coats painting work	9.00	1.00	68.25	7.00	4,299.75	sft	4,845.75
			4.00	1.00	68.25	2.00	546.00	sft	
		East side AAC block walls putty , primer&2coats coats painting work	9.00	1.00	68.25	7.00	4,299.75	sft	4,845.75
			4.00	1.00	68.25	2.00	546.00	sft	
		west side staircase walls putty , primer&2coats coats painting work	12.00	1.00	68.25	1.00	819.00	sft	1,365.00
			4.00	1.00	68.25	2.00	546.00	sft	
		stair case side walls 2coats coats painting work	47.00	1.00	86.00	2.00	8,084.00	sft	
		Northernwalls outer luppum+primer&2coats painting work .	72.25	1.00	12.83	1.00	926.97	sft	
		Terrace internal primer+2coats painting work .	126.00	1.00	10.00	2.00	2,520.00	sft	
		Total compound wall primer&2coats coats painting work	390.00	1.00	7.00	2.00	5,460.00	sft	
		southern compound wall primer+2coats painting work .	189.00	1.00	7.00	2.00	2,646.00	sft	
		fire shafts&duct walls primer&2coats coats painting work	4.00	1.00	4.00	8.00	128.00	sft	
			12.00	1.00	9.00	8.00	864.00	sft	992.00
		Basement floor ceiling&columns,beams primer painting work	130.00	26.00	1.00	2.00	6,760.00	sft	
			130.00	4.75	1.00	2.00	1,235.00	sft	
			15.00	5.75	1.00	8.00	690.00	sft	
			74.00	6.33	1.00	8.00	3,747.36	sft	
			26.00	2.50	1.00	8.00	520.00	sft	
			4.75	10.00	1.00	6.00	285.00	sft	
			6.33	4.00	1.00	6.00	151.92	sft	
		columns&lifts	8,145.00	1.00	1.00	1.00	8,145.00	sft	21,534.28
2	Central lobby cafeteria	walls luppum+primer&2coats painting work .	78.00	1.00	44.00	1.00	3,432.00	Sft	
		lift lobby 1st to 4th floors celling primer+2coats painting work .	30.66	20.00	1.00	4.00	2,452.80	Sft	
		lift lobby 1st to 4th floors walls primer+3coats painting work .	72.00	1.00	12.00	4.00	3,456.00	Sft	
		atrium outer walls luppum+primer&2coats painting work	72.00	1.00	44.00	1.00	3,168.00	Sft	
3	Electrical room	Enamel painting work	3.00	1.00	13.00	5.00	195.00	Sft	
			5.00	1.00	5.00	2.00	50.00	Sft	245.00
4	carparking painting work	Basement floor &stilt floor painting work with metrial	32.66	1.00	1.00	38.00	1,241.08	Rft	
			24.50	1.00	1.00	42.00	1,029.00	Rft	
			16.33	1.00	1.00	16.00	261.28	Rft	2,531.36