

Anx B – Work Completion Report

Company	Modi Realty Pocharam LLP	Name of contractor	SVC Constructions	Sl. No. site bills reg.	503		
Project/site	Nilgiri Heights	Nature of work	RCC works	Dt. site bills reg.	20/12/24		
Block no.	A-Block	Work done from date	02/09/24	M-codex bill ID.			
WO no.	NA	Work done to date	02/10/24	WO issued ?	NA		
WO date	NA	Contractor bill no.		GST bill required?	YES		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	A-Block	Terrace floor roof OHT head room & open duct	4225.81	Sft	RCC103	66.30	2,80,171
2.		Terrace floor roof OHT head room & open duct	6480.30	Sft	RCC103	66.30	4,29,643
3.		OHT retaining wall	3398.00	Sft	RCC103	66.30	2,25,287
4.							
5.							
6.	Note :	1. Deducted Rs.1/- for using RMC.				GST 18%	1,68,318
7.		2. Lifting charges - 70% for 11th floor above ground level.					
8.							
9.							
10.						Total	11,03,420

Remarks:

Approved by project manager	Approved by QS team	Approved by Director/E&D team
Sign: <i>S. Sathish</i>	Sign:	Sign:
Date: <i>20/12/24</i>	Date:	Date:

Notes: 1. This sheet replaces installation report and invoice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

Block - A - 10th floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 12)

MEASUREMENT SHEET									
Company Name:	MRP LLP	Prepared by:	Vijay Raj						
Project:	Nilgiri Heights								
Work Description:	Block - A - Terrace Floor Roof (OHT, Head Room and Open Duct) Beam and Slab Work - Centering, Rodbending Works (Slab - 13)								
Contractor Name:	SVC Constructions								
Date:	16/12/2024								
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
	Block - A - Terrace Floor Roof (OHT, Head Room and Open Duct) Beam and Slab Work - Centering, Rodbending Works (Slab - 13)		A	B	C				
1	Block - A - Terrace Floor Roof		24.58	1.00	2.75	1.00	67.60	Sft	
	OHT, Head Room and Open Duct		20.92	1.00	3.25	2.00	135.98	Sft	
			34.92	1.00	3.25	2.00	226.98	Sft	
			22.50	1.00	3.25	2.00	146.25	Sft	
			39.25	1.00	3.25	1.00	127.56	Sft	
			16.83	1.00	3.25	1.00	54.70	Sft	
			24.83	1.00	3.25	1.00	80.70	Sft	
			24.83	1.00	3.25	1.00	80.70	Sft	
			42.42	1.00	3.25	1.00	137.87	Sft	
			34.58	1.00	3.25	1.00	112.39	Sft	
			23.75	1.00	3.25	1.00	77.19	Sft	
			19.17	1.00	3.25	1.00	62.30	Sft	
			41.50	1.00	3.25	1.00	134.88	Sft	
			35.50	1.00	3.25	1.00	115.38	Sft	
			34.25	1.00	3.25	1.00	111.31	Sft	
			11.50	1.00	3.25	4.00	149.50	Sft	
			12.08	1.00	3.25	1.00	39.26	Sft	
			33.75	1.00	3.25	1.00	109.69	Sft	
			11.25	1.00	3.25	1.00	36.56	Sft	
			46.66	1.00	3.25	1.00	151.65	Sft	
			26.25	1.00	3.25	1.00	85.31	Sft	
			57.17	1.00	3.25	1.00	185.80	Sft	
			38.25	1.00	3.25	2.00	248.63	Sft	
			22.66	1.00	3.25	5.00	368.23	Sft	
			29.25	1.00	3.25	1.00	95.06	Sft	
			22.00	1.00	3.25	1.00	71.50	Sft	
			8.00	1.00	3.25	1.00	26.00	Sft	
			8.00	1.00	3.25	5.00	130.00	Sft	
			12.25	1.00	3.25	2.00	79.63	Sft	
			15.33	1.00	3.25	2.00	99.65	Sft	
			34.83	1.00	3.25	2.00	226.40	Sft	
			11.17	1.00	3.25	3.00	108.91	Sft	
			16.83	1.00	3.25	2.00	109.40	Sft	
			24.83	1.00	3.25	2.00	161.40	Sft	
			22.00	1.00	3.25	1.00	71.50	Sft	
									4,225.81

Block - A - 10th floor Roof Beam and Slab Work - Centering, Rodbending Works (Slab - 12)

2	Block - A - Terrace Floor Roof	Slab Area	16.83	47.75	1.00	1.00	803.63	Sft	
	OHT Head Room and Open Duct		31.33	24.75	1.00	1.00	775.42	Sft	
			42.75	38.25	1.00	1.00	1,635.19	Sft	
			38.00	15.50	1.00	1.00	589.00	Sft	
			11.50	14.75	1.00	1.00	169.63	Sft	
			18.58	26.00	1.00	1.00	483.08	Sft	
			10.25	10.00	1.00	1.00	102.50	Sft	
			36.58	22.66	1.00	1.00	828.90	Sft	
		Lift Slab Area	11.50	8.00	1.00	1.00	92.00	Sft	
			15.33	8.00	1.00	1.00	122.64	Sft	
		OHT Slab Area	34.83	11.25	1.00	1.00	391.84	Sft	
			16.83	22.00	1.00	1.00	370.26	Sft	
			11.25	10.33	1.00	1.00	116.21	Sft	
							6,480.30		
							6,480.30		
							Total Slab Area		
3	Block - A - OHT Retaining Wall	OHT Retaining Wall	34.83	1.00	5.00	8.00	1,393.20	Sft	
			11.25	1.00	5.00	12.00	675.00	Sft	
			16.83	1.00	5.00	4.00	336.60	Sft	
			24.83	1.00	5.00	8.00	993.20	Sft	
							3,398.00		