


Annx B – Work Completion Report

Company	Modi Realty Pocharam LLP	Name of contractor	SVC Constructions	Sl. No. site bills reg.	504		
Project/site	Nilgiri Heights	Nature of work	RCC works	Dt. site bills reg.	20/12/24		
Block no.	A-Block	Work done from date	02/08/24	M-codex bill ID.			
WO no.	NA	Work done to date	01/9/24	WO issued ?	NA		
WO date	NA	Contractor bill no.		GST bill required?	YES		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	A- Block	Column 13 - OHT head room & open duct columns	1,896.88	Sft	RCC103	66.30	1,25,762
2.							
3.							
4.							
5.							
6.		Note :					
7.		1. Deducted Rs. 1/- for using RMC. 2. Lifting charges - 70% for 11th floor above ground level.				GST 18%	22,637
8.							
9.							
10.						Total	1,48,400

Remarks:

Approved by project manager		Approved by QS team		Approved by Director/E&D team	
Sign:		Sign:		Sign:	
Date:		Date:		Date:	

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be attached above 5L. 5. Bill amount greater than 10K QS manager and directors approval is required. 6. For bill amount less than 10K any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mahita (for GHT + GMR), Sachin (for Vivopols), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at H/O (can be sent by courier).

APPROVED BY
PROJECT MANAGER

Block - A - Columns - 12 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET						
Company Name:	MRPLLP	Prepared by:	Vijay Raj			
Project:	Nilgiri Heights					
Work Description:	Block - A - Columns - 13 (OHT, Head Room and Open Duct Columns) - Centering, Rodbending and Concreting Works					
Contractor Name:	SVC Constructions					
Date:	16/12/2024					
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount
	Block - A - Columns - 13 (OHT, Head Room and Open Duct Columns)	Centering, Rodbending and Concreting Works				
1	Block - A - Columns - 13 OHT, Head Room and Open Duct Columns	Column - 13	1,896.88	Sft	66.30	125,762.81
				GST - 18%		22,637.31
			Total Amount			148,400
Amount in words :- One Lakh Forty Eight Thousand Four Hundred Rupees Only						
NOTE: - 1. Deducted Rs1/- for using RMC						
2. Lifting Charges - 70% for 11th Column above Ground Level (OHT Tanks, Staircase Head Room, Open Duct Columns)						

4

Block - A - Columns - 12 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET										
Company Name:		MRPLLP		Prepared by:		Vijay Raj				
Project:		Nilgiri Heights								
Work Description:		Block - A - Columns - 13 (OHT, Head Room and Open Duct Columns) - Centering, Rodbending and Concreting Works								
Contractor Name:		SVC Constructions								
Date:		16/12/2024								
S No	Item Head	Item Description	A	B	C	Height	No's	Quantity	Units	Total Head
Block - A - Columns - 13 (OHT, Head Room and Open Duct Columns) - Centering, Rodbending and Concreting Works										
1	Block - A - Columns - 13									
	OHT, Head Room and Open Duct Columns									
		C1 (9" x 18")	4.50	1.00	6.25	6.25	3.00	84.38	Sft	
		C1A (9" x 18")	4.50	1.00	6.25	6.25	2.00	56.25	Sft	
		C2 (9" x 21")	5.00	1.00	6.25	6.25	1.00	31.25	Sft	
		C2A (9" x 21")	5.00	1.00	6.25	6.25	2.00	62.50	Sft	
		C2B (9" x 21")	5.00	1.00	6.25	6.25	6.00	187.50	Sft	
		C3A (9" x 24")	5.50	1.00	6.25	6.25	2.00	68.75	Sft	
		C4 (9" x 30")	6.50	1.00	6.25	6.25	7.00	284.38	Sft	
		C4A (9" x 30")	6.50	1.00	6.25	6.25	6.00	243.75	Sft	
		C4B (9" x 30")	6.50	1.00	6.25	6.25	8.00	325.00	Sft	
		C5A (9" x 36")	7.50	1.00	6.25	6.25	3.00	140.63	Sft	
		C5B (9" x 36")	7.50	1.00	6.25	6.25	1.00	46.88	Sft	
		C6 (9" x 42")	8.50	1.00	6.25	6.25	2.00	106.25	Sft	
		C6A (9" x 42")	8.50	1.00	6.25	6.25	2.00	106.25	Sft	
		C7 (9" x 15")	4.00	1.00	6.25	6.25	5.00	125.00	Sft	
		C8 (9" x 18")	4.50	1.00	6.25	6.25	1.00	28.13	Sft	
									1,896.88	