

lift cladding bill

Company	SJK	Name of contractor	HEM SINGH	Sl. No. site bills reg.	11601		
Project/site	DP 24	Nature of work	Italian marble work	Dt. site bills reg.	21-12-2024		
Block no.		Work done from date	01-05-2024	M-codex bill ID.			
WO no.	20241001004	Work done to date	01-10-2024	WO issued ?	Yes		
WO date	01-Oct-24	Contractor bill no.	11801	GST bill required?	No		
Sl. No.	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	DP 24	Italian Marble flooring	329	Sft		93	30,597
2	Lift cladding & corridor walls cladding	Sekerting	140	Rft		93	13,020
3		Chambering	569	Rft		93	52,917
4							-
5							-
6							-
7							-
8							-
9							-
10							-
Total							96,534
Remarks:						Add GST @	18.00%
Total amount including taxes for work done							96,534
Approved by project manager		Approved by QS team		Approved by Director/E&D team			
Sign:		Sign:		Sign:			
Date:		Date:		Date:			

APPROVED BY

21/10/24

S. Srinivas Kumar
PROJECT MANAGER

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehita (for GHIT + GMR), Sachin (for Virophos), B. Srinivas Kumar (for NRG + NRRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).

From Company: Sharad Jayanthilal Kadakia
 Plot No: 24, Diamond Point
 Hyderabad, Telangana, 500070
 GSTNO: 36ACBPK9161F1ZN

Delivery Location: Plot 24 Diamond Point
 Plot No: 24, Diamond Point
 Hyderabad, Telangana, 500070


Supplier Details

Hem Singh
 3-56 Rajiv Gruhakalpa Colony Annojiguda, Ghatkesar
 Ranga Reddy, TG, 501301

HEM SINGH, 9912312256
 HEM SINGH

SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%				Amount		
						IGST%	CGST%	SGST%	IGST AMT		CGST AMT	SGST AMT
1	CONST-TILE9763-Construction-Tiling & Flooring---Skirting-4--Rmts	329.00	93.00	0%	30,597	0%	0%	0%	0	0	0	30,597
Addl Spec	Consider UOM as RFT. Rates given in RFT. Skirting & Lift Wall Patti from Stilt to Third Floor.											
2	CONST-TILE7128-Construction-Tiling & Flooring---Chamfering-4--Rmts	140.00	93.00	0%	13,020	0%	0%	0%	0	0	0	13,020
Addl Spec	Consider UOM as RFT. Rates given in RFT. Chamfering works from First to Third Floor.											
3	CONST-TILE7681-Construction-Tiling & Flooring-Staircase-NW-Floor--LS	569.00	93.00	0%	52,917	0%	0%	0%	0	0	0	52,917
Addl Spec	Consider UOM as SFT. Rates given in SFT. Lift Cladding, Door Cladding, Lobby Cladding works from Stilt to Third Floor.											
Total Amount ...						0	0	0	0	0	0	96,534


ESTIMATE SHEET									
Company Name:		Sharad Jayanthilal Kadakia			Approved by:				
Project:		DP 24							
Work Description:		Italian Marble laying Works (Labour Only)			Contractor:			Hem Singh	
Prepared By		Swathi, QS			Work start date:			13.3.24	
Date:		05.08.2024			Work end date:			in progress	
S No.	Item Head	Item Description	Unit	Qty	Rate Rs.	Amount Rs.	Sub Total	Remarks	
1	Lift Cladding, Door Cladding & Lobby Cladding works	Stilt Floor	Sft	182	93	16,926			
		First Floor	Sft	106	93	9,858			
		Second Floor	Sft	175	93	16,275			
		Third Floor	Sft	106	93	9,858			
2	Skirting & Lift Wall Patti	Stilt Floor	Rft	108	93	10,044			
		First Floor	Rft	78	93	7,254			
		Second Floor	Rft	77	93	7,161			
3	Chamfering	Third Floor	Rft	66	93	6,138			
		First Floor	Rft	40	93	3,720			
		Second Floor	Rft	60	93	5,580			
		Third Floor	Rft	40	93	3,720			
Total amount in Rs.							96,534		


APPROVED BY
21 DEC 2024
A. SURESH
PROJECT MANAGER

	Lift Door Jambs	3.000	1.000	1	3.00	Sft	
				Total Qty in Sft	105.93	Sft	106.00
	Lobby Skirting	25.00		1	25.00	Rft	
	Lift Wall Cladding - patti			6	42.00	Rft	
	Lift Wall Cladding - patti			4	11.00	Rft	
				Total Qty in Rft	78.00	Rft	78.00
	Chamfering	23.00		1	23.00	Rft	
	Lift	17.000		1	17.00	Rft	
				Total Qty in Rft	40.00	Rft	40.00
3	Second Floor						
	Lobby Wall	5.000		1	47.08	Sft	
	Ledge for Statue	5.000	1.500	1	7.50	Sft	
	Ledge for Statue	5.000		1	2.50	Sft	
	Lobby Wall	5.000	1.167	1	69.06	Sft	
	Door Cladding	5.000		1	47.08	Sft	
	Door	3.650		-1	-25.55	Sft	
	Lift Wall Cladding	3.750		1	10.31	Sft	
	Lift Door Soffit		1.000	2	14.00	Sft	
	Lift Door Jambs	3.000	1.000	1	3.00	Sft	
				Total Qty in Sft	174.98	Sft	175.00
	Lobby Skirting	24.17		1	24.17	Rft	
	Lift Wall Cladding - patti			6	42.00	Rft	
	Lift Wall Cladding - patti			4	11.00	Rft	
				Total Qty in Rft	77.17	Rft	77.00

APPROVED BY
 21 DEC 2024
 A. SURESH
 PROJECT MANAGER

Chamfering	Wall	43.00			1		43.00	Rft	
	Lift	17.000			1		17.00	Rft	
					Total Qty in Rft		60.00	Rft	
									60.00
4 Third Floor	Lobby Wall	5.000		9.417	1		47.08	Sft	
	Ledge for Statue	5.000	1.500		1		7.50	Sft	
	Ledge for Statue	5.000		0.500	1		2.50	Sft	
	Door Cladding	5.000		9.417	1		47.08	Sft	
	Door	3.650		7.000	-1		-25.55	Sft	
	Lift Wall Cladding	3.750		2.750	1		10.31	Sft	
	Lift Door Soffit		1.000	7.000	2		14.00	Sft	
	Lift Door Jambs	3.000	1.000		1		3.00	Sft	
					Total Qty in Sft		105.93	Sft	
									106.00
	Lobby Skirting	13.00			1		13.00	Rft	
	Lift Wall Cladding - patti			7.000	6		42.00	Rft	
	Lift Wall Cladding - patti			2.750	4		11.00	Rft	
					Total Qty in Rft		66.00	Rft	
									66.00
Chamfering	Wall	23.00			1		23.00	Rft	
	Lift	17.000			1		17.00	Rft	
					Total Qty in Rft		40.00	Rft	
									40.00


APPROVED BY
 21 DEC 2024
 A. SURESH
 PROJECT MANAGER

Bill for Labor charges

HEM SINGH
H .no3-56,Rajiv Grukalpa colony
Annoji guda, Ghatkaser
Rangareddy Districit,Telengana,501301

Date: 21-12-24


In favor of: SJK
Project / Site: DP 24
Location: Dimond point

Type of Work: Italian marble Work
Towards: Labor charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Italain marble laying lift cladding & corridor wall cladding work done Total Amount is s Rs : 96.534/- Work Done from 01-010 to 01-11-24	Rs.38,613/-

Amount in words: Thirty eight Thousand Six hundred Thirteen only /-

Sing



Bill for Hire Equipment charges

HEM SINGH
H .no3-56,Rajiv Grukalpa colony
Annoji guda, Ghatkaser
Rangareddy Districit,Telengana,501301

Date: 21-12-24


In favor of: SJK
Project / Site: DP 24
Location: Dimond point

Type of Work: Italian marble Work
Towards: Allowance for Hire Equipment charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- Italain marble laying lift cladding & corridor wall cladding work done Total Amount is s Rs : 96.534/- Work Done from 01-010 to 01-11-24	Rs.38,613/-

Amount in words: Thirty eight Thousand Six hundred Thirteen only /-

Sing



Bill for Consumable charges

HEM SINGH
H .no3-56,Rajiv Grukalpa colony
Annoji guda, Ghatkaser
Rangareddy Districit,Telengana,501301

Date: 21-12-24

In favor of: SJK
Project / Site: DP 24
Location: Dimond point

Type of Work: Italian marble Work
Towards: Allowance for Consuable

S No.	Description	Amount
1.	Brief description of work done: Towards:- Italain marble laying lift cladding & corridor wall cladding work done Total Amount is s Rs : 96.534/- Work Done from 01-010 to 01-11-24	Rs.19,306/-

Amount in words: Nineteen Thousand Three hundred Six only /-

Sing

