


Anx B – Work Completion Report							
Company	GVRC	Name of contractor	prince pandey	Sl. No. site bills reg.	670		
Project site	INNOPOLIS	Nature of work	Tiles and granite work	Dt. site bills reg.	18-12-2024		
Block no.	Tiles and granite work	Work done from date	28-11-2024	M-codex bill ID.			
WO no.		Work done to date	30-11-2024	WO issued ?	No		
WO date		Contractor bill no.		GST bill required?	No		
Sl	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Granite work	lifts inner side granite work	88.88	sft	TF212	45.00	4,000
		goods lift opposite windows granite work					
		Chamfering & polishing work	355.52	Rft	TF215	15.00	5,333
		Edge polish work	355.52	Rft	TF225	18.00	6,399
		Terrace electrical room granite work	40.00	sft	TF212	45.00	1,800
		Chamfering & polishing work	160.00	Rft	TF215	15.00	2,400
		Edge polish work	160.00	Rft	TF225	18.00	2,880
2.	solvent block and security -1&2	wall cladding work	616.00	sft	TF217/TF221	23.00	14,168
3.	Granite holes work	lifts front side and gates holes work	81.00	No's	TF107	100.00	8,100
							45,080
						Total	45,080
Remarks: works completed.							
Approved by project manager		Approved by QS team			Approved by Director/E&D team		
Sign: 		Sign:			Sign:		
Date: 18/11/2024		Date:			Date:		
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopalis), B. Anand Kumar							

MEASUREMENT SHEET							Approved			
Company Name:		GVRC								
Project:		INNOPOLIS								
Work Description:		Tiles and granite work								
Name of the Contractor		prince pandey								
Prepared By		SobhanBabu.								
Date:		18-12-2024								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
1	Granite work	lifts inner side granite work	9.00	4.00	1.00	2.00	72.00	sft	88.88	
		goods lift opposite windows granite work	2.25	0.75	1.00	10.00	16.88	sft		
		Chamfering & polishing work	88.88	1.00	1.00	4.00	355.52	Rft		
		Edge polish work	88.88	1.00	1.00	4.00	355.52	Rft		
		Terrace electrical room granite work	4.00	1.00	1.00	2.00	8.00	sft		
		fire door opposite granite laying work	4.00	4.00	1.00	2.00	32.00	sft		
		Chamfering & polishing work	40.00	1.00	1.00	4.00	160.00	Rft		
2	solvent block and security -1&2	Edge polish work	40.00	1.00	1.00	4.00	160.00	Rft	616.00	
		wall cladding work	160.00	1.00	2.00	1.00	320.00	Sft		
			112.00	1.00	2.00	1.00	224.00	sft		
			36.00	1.00	2.00	1.00	72.00	sft		
3	Granite holes work	lifts front side and gates holes work	81.00	1.00	1.00	81.00	81.00	No's		