



**Anx B – Work Completion Report**

Company	GVRC		Name of contractor	M.Vijaya laxmi		Sl. No. site bills reg.	681			
Project/site	Innopolis		Nature of work	Civil Work		Dt. site bills reg.				
Block no.	Main block		Work done from date			M-codex bill ID.				
WO no.			Work done to date			WO issued ?				
WO date			Contractor bill no.			GST bill required?				
Sl. No.	Unit/floor no	Details of work			Qty	Units	Rate ID	Rate	Amount	
1	Main block	central lobby ground floor staircase wall ✓			208.00	sft ✓	PT107	9.50	1,976.00	
2	Main block	Northwest grey colour painting ✓			962.00	sft ✓	PT109	4.00	3,848.00	
3	Main block	Shaft doors North & South Side ✓			100.00	sft ✓	PT121	10.00	1,000.00	
5	main block	South lift lobby false ceiling ✓			280.00	sft ✓	PT110	4.50	1,260.00	
6	main block	North lift lobby false ceiling ✓			280.00	sft ✓	PT110	4.50	1,260.00	
7	main block	Bms room false ceiling ✓			120.00	sft ✓	PT110	4.50	540.00	
8	main block	2nd floor ladies toilet false ceiling ✓			224.00	sft ✓	PT110	4.50	1,008.00	
9	main block	2nd floor central lobby primer ✓			704.00	sft ✓	PT102	1.75	1,232.00	
10	Main block	central			204.00	sft ✓	PT109	4.00	816.00	
11	@GVDC.									
12										
13										
14										
								N	12,940	
For Attending Cracks repairs, Minor works etc.,								Add @30	30.00%	3,882
								<b>Total amount including taxes for work done</b>		<b>16,822</b>
Remarks:										
Approved by project manager				Approved by QS team	Approved by Director/E&D team					
Sign:				Sign:	Sign:					
Date:	24 DEC 2024			Date:	Date:					
<p>Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&amp;D member to be taken. 7. Director includes Sub. C. Anand Kumar (GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).</p>										

ESTIMATE SHEET						Approved by: Ram Kishan	
Company Name:		GVRC					
Project:		Innopolis					
Work Description:		Painting Work					
Prepared By		Sai Kumar					
Date:		13.12.24					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head
1	Main block	central lobby ground floor staircase wall	208.00	sft	9.50	1,976.00	
2	Main block	Northwest grey colour painting	962.00	sft	4.00	3,848.00	
3	Main block	Shaft doors North & South Side	100.00	sft	10.00	1,000.00	
4	main block	South lift lobby false ceiling	280.00	sft	4.50	1,260.00	
5	main block	North lift lobby false ceiling	280.00	sft	4.50	1,260.00	
6	main block	Bms room false ceiling	120.00	sft	4.50	540.00	
7	main block	2nd floor ladies toilet false ceiling	224.00	sft	4.50	1,008.00	
8	main block	2nd floor central lobby primer	704.00	sft	1.75	1,232.00	
9	main block	central lobby staircase ramp	204.00	sft	4.00	816.00	
						12,940.00	
						3,882.00	
		Added 30%					
		Grand Total				16,822.00	

GVDC.

## MEASUREMENT SHEET

Company Name:		GVRC		Approved by:		Ram Kishan/sai kumar			
Project:		Innopolis		Sign:					
Work Description :		Painting Work		Work start date:					
Contractor:		M.Vijaya laxmi		Work end date:					
Prepared By:		Sai Kumar		Date :		13.12.24			
		A	B	C	D	E=AxBxCxD	F	G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Main block ✓	central lobby ground floor staircase wall ✓	16.00	1.00	13.00	1.00	208.00	sft ✓	
2	Main block ✓	Northwest grey colour painting ✓	34.00	1.00	33.00	1.00	1,122.00	sft ✓	962
3	Main block ✓	Shaft doors North & South Side ✓	5.00	1.00	2.00	10.00	100.00	sft ✓	
4	main block ✓	North lift lobby false ceiling ✓	28.00	1.00	2.00	5.00	280.00	sft ✓	
5	main block ✓	South lift lobby false ceiling ✓	28.00	1.00	2.00	5.00	280.00	sft ✓	
6	main block ✓	Bms room false ceiling ✓	12.00	1.00	10.00	1.00	120.00	sft ✓	
7	main block ✓	2nd floor ladies toilet false ceiling ✓	16.00	1.00	14.00	1.00	224.00	sft ✓	
8	main block ✓	2nd floor central lobby primer ✓	16.00	1.00	22.00	2.00	704.00	sft ✓	
9	Main block ✓	central lobby staircase ramp ✓	6.00	1.00	34.00	1.00	204.00	sft ✓	
	(GVDC)								