			Anx	B - Work Completion Report				0 66	0	
Company GVRC			Name of contractor	prince pandey		Sl. No. site bills re	-			
Project/site		INNOPOLIS		Nature of work	Tiles and granite work		Dt. site bills reg.	18-12-2	024	
Block no.		Tiles and granite work		Work done from date	20-11-2024		M-codex bill ID.			
WO no.		The and grante were		Work done to date	28-11-2024		WO issued?	No		
WO date				Contractor bill no.			GST bill required	No		
SI	Unit/floc	or	Details of work		Qty	Units	Rate ID	Rate	Amount	
1.	no Doors & Windows soffits cleaning		N N N 1 6		8,536.00	DA	TF131	8.0	68,288	
			Southern block Stilt floorto 5th floor elevation windows		7,394.00		TF131	8.0		
			Soumern block 2	sint noorto sin noor elevation windswa	1,5,74,00					
						Marie L	The state of the s			-
									-	
_	-									- VILLE
									107.10	
								Total	1,27,440	
								Total	1,27,440	
	works con			Approved by QS team			Approved by Dire	ector/E&D team		
					Sign: Date:					
Sign: Sign: Date:										

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include — Soham. Anand Mehta (for GHT + GMR). Sachin (for Vivopolis). B. anand Kumar (for

ESTIMATE SHEET						Approved		
Company Name:		GVRC	+					
Project: Work Description: Name of the Contractor Prepared By		INNOPOLIS						
		Tiles and granite work	_					
		prince pandey						
		SobhanBabu.						
Date:		18-12-2024						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	Doors &Windows soffits cleaning work	Northern block Stilt floorto 4th floor elevation windows	8,536.00		8.00	68,288		
		Southern block Stilt floorto 4th floor elevation windows	7,394.00		8.00	59,152		
							1,27,440	
						Total	1,27,440	
		Amount:-One lakh twenty seven Thousand four hundrad and fourty rupees Only.						

	ENT SHEET				Approved				
Company Na	me:	GVRC			1				
roject:		INNOPOLIS							
Vork Description:		Tiles and granite work							
ame of the Contractor		prince pandey							
repared By		SobhanBabu.							
Date:		18-12-2024							
			A	В	С	D	E=AxBxCxD	F	G-Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Doors & Windows soffits acid cleaning work	Northern block Stilt floor elevation windows	39.00	1.00	1.00	6.00	234.00	Rft	
		cafeteria widows	38.00	1.00	1.00	3.00	114.00	Rft	
			178.00	1.00	1.00	2.00	356.00	Rft	
		doors soffits	48,00	1.00	1.00	14.00	672.00	Rft	
		1st floor to 4th floor elevation windows	58.00	1.00	1.00	40.00	2,320.00	Rft	
NVO-			52.00	1.00	1.00	8.00	416.00		
			300.00	1.00	1.00	4.00	1,200,00		
		doors soffits	56.00	1.00	1.00	16.00	896.00		
		passengers lift lobby windows	84.00	1.00	1.00	8.00	672.00		
			72.00	1.00	1.00	8.00	576.00		
			210.00	1.00	1.00	4.00	840.00		
1,00000		toilets	28.00	1.00	1.00	4.00	112.00		
			32.00	1.00	1.00	4.00	128.00	Rft	
									8,536
		Southern block Stilt floor elevation windows	39.00	1.00	1.00	6.00	234.00		
		1st floor to 4th floor elevation windows	58.00	1.00	1.00	40.00	2,320.00		
			52.00	1.00	1.00	8.00	416.00		
			300.00	1.00	1.00	4.00	1,200.00		
		doors soffits	56.00	1.00	1.00	16.00	896.00		ELECTION OF THE PARTY.
		passengers lift lobby windows	84.00	1.00	1.00	8.00	672,00		
			72.00	1.00	1.00	8.00	576,00		a see a constant
			210.00	1.00	1.00	4.00	840.00		
		toilets	28,00	1.00	1.00	4.00	112.00		
			32.00	1.00	1.00	4.00	128.00	Rfi	
									7,394.