

Company		GV RC (GVI SITE)		Anx B - Work Completion Report		Name of contractor		Sobha Ram		SI. No. site bills reg.	
Project/site		INNAPOLIS		Nature of work		painting work		Dt. site bills reg.		02-01-2025	
Block no.		Northern block painting work		Work done from date		05-11-2024		M-coded bill ID			
WO no.				Work done to date		25-12-2024		WO issued ?		No	
WO date				Contractor bill no.				GST bill required?		No	
S	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount			
1	Northern block painting work	Northern side main wall 2coats coats painting		6,133.50	sf	PT135	6.75	41,401			
		East side main wall 2coats coats painting		7,619.46	sf	PT135	6.75	51,431			
		North side AAC block walls putty, primer&2coats coats painting work		4,845.75	sf	PT135	6.75	32,709			
		East side AAC block walls putty, primer&2coats coats painting work		4,845.75	sf	PT135	6.75	32,709			
		west side staircase walls putty, primer&2coats coats painting work		1,365.00	sf	PT135	6.75	9,214			
		stair case side walls 2coats coats painting work		8,084.00	sf	PT135	2.00	16,168			
		Southern walls outer luppunt-primer&2coats painting work		926.97	sf	PT110&PT135	11.25	10,428			
		Terrace internal primer+2coats painting work		2,520.00	sf	PT138	2.00	5,040			
		fire shaft&duct walls primer&2coats coats painting work		992.00	sf	PT135	6.75	6,696			
2	Goods lift lobby	Basement floor, stilt floor&stp electrical room ceiling&columns; beams primer painting work		17,120.00	sf	PT138	2.00	34,240			
3	Solvent block	All floors ceiling primer +2coats primer painting work (stilt floor to 4th floor)		2,520.00	sf	PT138	2.00	5,040			
		walls outer primer coat Re painting work		2,157.60	sf	PT138	2.00	4,315			
Remarks: works completed											
Approved by project manager				Approved by QS team				Approved by Director/E&D team			
Sign: <i>[Signature]</i>				Sign: <i>[Signature]</i>				Sign: <i>[Signature]</i>			
Date:				Date:				Date:			
				Total				2,49,391			

Notes: 1 This sheet replaces installation report and advice for credit to contractors. 2 This work form must be typed. 3 Use this form even if work order is not issued. 4 Attach measurement and estimate sheets only if required. 5 For bill amount greater than 10k QS manager and directors approval is required. 6 For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7 Director mobile - Sahan, Akshay Mehta (for GHT + GMR), Sachin (for Vivopollis), B. arand Kumar (for NGH + NRK). 8 Entry of rate ID is mandatory. 9 This sheet must be sent within 2 working days of work completion (with or without contractor's bill). 10 Contractors to send scanned copy of bill to site and QS by email. 11 Contractors must submit original bills at HO (can be sent by courier).

MEASUREMENT SHEET										
Company Name:		GV RC (GV1site)			Approved					
Project:		INNOPOLIS								
Work Description:		Painting work at GV1 Site								
Name of the Contractor		ShobaRam								
Prepared By		SobhanBabu.								
Date:		02.01.2025								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
1	Northern block painting work	Northern side main wall 2coats coats painting	70.50	1.00	87.00	1.00	6,133.50	sft	6,133.50	
		East side main wall 2coats coats painting	87.58	1.00	87.00	1.00	7,619.46	sft	7,619.46	
		North side AAC block walls putty , primer&2coats coats painting work	9.00	1.00	68.25	7.00	4,299.75	sft		
			4.00	1.00	68.25	2.00	546.00	sft		
										4,845.75
		East side AAC block walls putty , primer&2coats coats painting work	9.00	1.00	68.25	7.00	4,299.75	sft		
			4.00	1.00	68.25	2.00	546.00	sft		
										4,845.75
		west side staircase walls putty , primer&2coats coats painting work	12.00	1.00	68.25	1.00	819.00	sft		
			4.00	1.00	68.25	2.00	546.00	sft		
										1,365.00
		stair case side walls 2coats coats painting work	47.00	1.00	86.00	2.00	8,084.00	sft		
		southern walls outer luppum+primer&2coats painting work .	72.25	1.00	12.83	1.00	926.97	sft		
		Terrace internal primer+2coats painting work .	126.00	1.00	10.00	2.00	2,520.00	sft		
fire shafts& duct walls primer&2coats coats painting work	4.00	1.00	4.00	8.00	128.00	sft				
	12.00	1.00	9.00	8.00	864.00	sft				
								992.00		
	Basement floor ceiling&columns,beams primer+2coats painting work .	86.00	26.00	1.00	2.00	4,472.00	sft			
		86.00	6.00	1.00	2.00	1,032.00	sft			
	stilt floor ceiling&columns,beams primer+2coats painting work .	56.00	26.00	1.00	1.00	1,456.00	sft			
		36.00	36.00	1.00	1.00	1,296.00	sft			
	stp&electrical rooms walls and ceiling primer+2coats painting work .	36.00	36.00	1.00	2.00	2,592.00	sft			
		56.00	56.00	1.00	2.00	6,272.00	sft			
								17,120.00		
2	Goods lift lobby	All floors ceiling primer+2coats painting work (stilt floor to 4th floor)	42.00	12.00	1.00	5.00	2,520.00	sft	2,520.00	
3	Solvent block	walls outer primer coat Re painting work	186.00	1.00	11.60	1.00	2,157.60	sft	2,157.60	

