


Anx B – Work Completion Report							
Company	GV RC (GV1 SITE)	Name of contractor	Sobha Ram	SI. No. site bills reg.			
Project/site	INNOPOLIS	Nature of work	painting work	DT. site bills reg.	02-01-2025		
Block no.	Northern block painting work	Work done from date	05-11-2024	M-codex bill ID			
WO no.		Work done to date	25-12-2024	WO issued ?	No		
WO date		Contractor bill no.		GST bill required?	No		
S l	Unit/floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1.	Northern block painting work	Northern side main wall 2coats coats painting	6,133.50	sft	PT138	2.00	12,267
		East side main wall 2coats coats painting	7,619.46	sft	PT138	2.00	15,239
		North side AAC block walls putty , primer&2coats coats painting work	4,845.75	sft	PT135	6.75	32,709
		East side AAC block walls putty , primer&2coats coats painting work	4,845.75	sft	PT135	6.75	32,709
		west side staircase walls putty , primer&2coats coats painting work	1,365.00	sft	PT135	6.75	9,214
		stair case side walls 2coats coats painting work	8,084.00	sft	PT138	2.00	16,168
		Southern walls outer luppum+primer&2coats painting work .	926.97	sft	PT135	6.75	6,257
		Terrace internal primer+2coats painting work .	2,520.00	sft	PT138	2.00	5,040
		fire shafts&duct walls primer&2coats coats painting work	992.00	sft	PT135	6.75	6,696
		Basement floor, stilt floor&stp,electrical room ceiling&columns,beams primer painting work	17,120.00	sft	PT138	2.00	34,240
2.	Goods lift lobby	All floors ceiling primer +2coats primer painting work (stilt floor to 4th floor)	2,520.00	sft	PT138	2.00	5,040
3.	Solvent block	walls outer primer coat Re painting work	2,157.60	sft	PT138	2.00	4,315
							1,79,894
						Total	1,79,894
Remarks: works completed.							
Approved by project manager		Approved by QS team			Approved by Director E&D team		
Sign: 		Sign:			Sign:		
Date: 31/12/24		Date:			Date:		
<p>Notes: 1. This sheet replaces installation report and bill for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Sobha, Anand Mehta (for GHT – GMR), Sobha (for VIVEPOLIS), B. Anand Kumar (for NCH – N&C). Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at NO (can be sent by courier).</p>							

MEASUREMENT SHEET

Company Name:		GV RC (GV1 site)		Approved					
Project:		INNAPOLIS							
Work Description:		Painting work at GV1 Site							
Name of the Contractor:		Shobharam							
Prepared By:		SohanBabu.							
Date:		02.01.2025\							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=A*B*C*D Quantity	F Units	G=Sum of E
1	Northern block painting work	Northern side main wall 2coats coats painting	70.50	1.00	8.00	1.00	4.112.50	sq	5,133.50
		East side main wall 2coats coats painting	87.58	1.00	8.00	1.00	5,199.46	sq	5,199.46
		North side AAC block walls putty , primer&2coats coats painting work	9.00	1.00	58.25	1.00	4,200.75	sq	4,200.75
			4.00	1.00	58.25	1.00	5,46.00	sq	4,448.75
		East side AAC block walls putty , primer&2coats coats painting work	9.00	1.00	68.25	1.00	4,200.75	sq	4,200.75
			4.00	1.00	68.25	1.00	5,46.00	sq	4,448.75
		west side staircase walls putty , primer&2coats coats painting work	12.00	1.00	68.25	1.00	4,19.00	sq	4,448.75
			4.00	1.00	68.25	1.00	5,46.00	sq	4,448.75
		stair case side walls 2coats coats painting work	47.00	1.00	86.00	1.00	4,038.00	sq	4,038.00
		southern walls outer luppun+primer&2coats painting work.	72.25	1.00	12.83	1.00	928.97	sq	928.97
		Terrace internal primer+2coats painting work.	126.00	1.00	10.00	1.00	1,260.00	sq	1,260.00
		five shafts&duct walls primer&2coats coats painting work	4.00	1.00	4.00	8.00	28.00	sq	28.00
			12.00	1.00	9.00	8.00	864.00	sq	892.00
		Basement floor ceiling&columns,beams primer+2coats painting work.	86.00	26.00	1.00	1.00	4,472.00	sq	4,472.00
			86.00	6.00	1.00	1.00	1,032.00	sq	1,032.00
		stilt floor ceiling&columns,beams primer+2coats painting work.	56.00	26.00	1.00	1.00	1,456.00	sq	1,456.00
			36.00	36.00	1.00	1.00	1,296.00	sq	1,296.00
		stilt floor ceiling&columns,beams primer+2coats painting work.	36.00	36.00	1.00	1.00	1,296.00	sq	1,296.00
		stilt floor ceiling&columns,beams primer+2coats painting work.	56.00	56.00	1.00	1.00	3,136.00	sq	3,136.00
2	Goods lift lobby	All floors ceiling primer+2coats painting work (stilt floor to 4th floor)	42.00	12.00	1.00	8.00	2,520.00	sq	2,520.00
3	Solvent block	walls outer primer coat Re painting work	186.00	1.00	11.60	1.00	2,157.60	sq	2,157.60