


| Company | MRM LLP | Name of contractor: | B. Basappa | Sl. No. site bills reg. | 3810 | | |
|---|---|--|--|-------------------------------|------------|------|-----------------|
| Project/site | GMR | Nature of work | H-block lower basement ceiling painting. | Dt. site bills reg. | 09.01.2025 | | |
| Block no. | H-block | Work done from date | 25-12-2024 | M-coded bill ID. | | | |
| WO no. | NA | Work done to date | 05-01-2025 | WO issued ? | NA | | |
| WO date | NA | Contractor bill no. | | GST bill required? | Yes | | |
| Sl. No. | Unit/floor no | Details of work | Qty | Units | Rate ID | Rate | Amount |
| 1 | H-block | H-block lower basement ceiling painting. | 18493.70 | sft | PT135 | 6.75 | 1,24,832 |
| 2 | | H-block lower basement roof beam painting. | 4883.00 | sft | PT135 | 6.75 | 32,960 |
| Total | | | | | | | 1,57,793 |
| Add GST @ | | | | | | | 18.00% |
| Total amount including taxes for work done | | | | | | | 1,86,195 |
| Remarks: | | | | | | | |
| Approved by project manager | | Approved by QS team | | Approved by Director/E&D team | | | |
| Sign: |  | Sign: | | Sign: | | | |
| Date: | 01/01/25 | Date: | | Date: | | | |

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form, even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vrsopolis), B. anand Kumar (for NGH + NRRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier)

| ESTIMATE SHEET | | | | | | | | | |
|-------------------|--|---|----------|-------|-------|----------|-------|--|------------|
| Company Name: | MRM LLP | | | | | | | Approved by: | Ahmed Khan |
| Project: | Gulmohar Residency | | | | | | | Sign: | |
| Work Description: | H-block Lower basement ceiling painting. | | | | | | | | |
| Contractor Name: | B. Basappa | | | | | | | PO. No. | |
| Prepared By: | Ahmed Khan | | | | | | | PO. Date: | |
| Date: | 09.01.2025 | | | | | | | | |
| S No. | Item Head | Item Description | Length | Width | No's | Quantity | Units | Rate | Amount |
| 1 | H-block Lower basement ceiling painting. | H-block Lower basement ceiling painting | 18493.70 | .00 | 1.00 | 18493.70 | sft | 6.75 | 1,24,832 |
| | | | 144.00 | .00 | 14.00 | 2016.00 | sft | 6.75 | 13,608 |
| | | | 102.00 | .00 | 22.00 | 2244.00 | sft | 6.75 | 15,147 |
| | | | 32.00 | .00 | 1.00 | 32.00 | sft | 6.75 | 216 |
| | | | 22.00 | .00 | 7.00 | 154.00 | sft | 6.75 | 1,040 |
| | | | 43.00 | .00 | 9.00 | 387.00 | sft | 6.75 | 2,612 |
| | | | 50.00 | .00 | 1.00 | 50.00 | sft | 6.75 | 338 |
| | | | | | | | | Total | 1,57,793 |
| | | | | | | | | Add GST @ 18% | 28,403 |
| | | | | | | | | Total amount including taxes for work done | 1,86,195 |

In words: One lakh eighty six thousand one hundred and ninety five rupees only.