

Anx B – Work Completion Report

Company	MMRK LLP	Name of contractor	Kamlesh	SI. No. site bills reg.	11725		
Project/site	GHT	Nature of work	Granite work	Dr. site bills reg.	07-01-2025		
Block no.	Block-A & Block-B	Work done from date	25-11-2024	M-codex bill ID.			
WO no.		Work done to date	06-01-2025	WO issued ?			
WO date		Contractor bill no.		GST bill required?			
Sl. No.	Unit/Floor no	Details of work	Qty	Units	Rate ID	Rate	Amount
1	Swimming pool footpath	Steel grey granite laying	157.50	sft	TF146	25.00	3,937
		Sadar ali granite laying work(top & buttom)	395.00	sft	TF146	25.00	9,875
		Moulding top & buttom	336.00	sft	TF123	40.00	13,440
		Shahabad stone laying work	550.00	sft	TF127	11.50	6,325
		Shahabad cutting	550.00	sft	TF236	8.00	4,400
Total amount including taxes for work done							37,977.00

Remarks:

Approved by project manager _____

Sign: _____

Date: _____

Approved by QS team _____

Sign: _____

Date: _____

Approved by Director/E&D team _____

Sign: _____

Date: _____

Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include – Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + MRK), 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or

11 JUN 2025

A. SOHANI
PROJECT MANAGER


MEASUREMENT SHEET

Company Name:	MMRK LLP	Approved by:	Suresh						
Project:	GHT	Sign:							
Work Description :	Tiles work	Work start date:	25-11-2024						
Contractor:	Kamlesh	Work end date:	06-01-2025						
Prepared By:	K.Praveen	Date :	06-01-2025						
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G= Sum of F
	Swimming pool footpath		Length	Width	Height	No's	Quantity	units	Item Head Total
		Steel grey granite pati laying	4.00	1.00	1.00	30.00	120.00	ft	
			2.50	1.00	1.00	15.00	37.50	ft	157.50
		Sadar ali granite laying work(top & buttom)	168.00	1.25	1.00	2.00	420.00	sft	420.00
		Moulding top & buttom	168.00	1.00	1.00	2.00	336.00	ft	336.00
		Shahabad stone laying work	120.00	4.00	1.00	1.00	480.00	sft	480.00
			35.00	2.00	1.00	1.00	70.00	sft	550.00
		Shahabad cutting	550.00	1.00	1.00	1.00	550.00	sft	550.0

APPROVED BY

 SURESH
 PROJECT MANAGER
 01 JUN 2025

ESTIMATE SHEET										
Company Name:	MMRKL LLP								Approved By	
Project:	GHT								Suresh	
Work Description:	Tiles work									
Prepared By	Praveen,K									
Bill Date:	06-01-2025									
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks		
1	Swimming pool footpath	Steel grey granite laying	157.50	ft	25.00	3,937.50				
		Sadar all granite laying work(top & buttom)	395.00	sft	25.00	9,875.00				
		Moulding top & buttom	336.00	ft	40.00	13,440.00				
		Shahabad stone laying work	550.00	sft	11.50	6,325.00				
		Shahabad cutting	550.0	sft	8.00	4,400.00				
							37,977.50			


 PROVIDED BY
11 JUN 2025
 L. SUHESH
 PROJECT MANAGER

Labour Charges
Kamlesh
KOWKUR
Hyderabad

Date: 19-12-2024

In favor of : MMRK LLP
Project/Site: GHT
Location: Granite,tiles work

Type of Work: Painting

Towards : Labour Charges

S.No.	Discription	Amount
1	Breif discription of work:: Towards swimming pool footpath granite,tiles work Total amount: 37,977.00	15,190.80

Amount in words: Fifteen thousand one hundred ninty rupees only /-

Sign: _____

Allowance For Consumables
Kamlesh
KOWKUR
Hyderabad

Date: 11-01-2025

In favor of : MMRK LLP
Project/Site: GHT
Location: Kowkur

Type of Work: Granite,tiles work

Toward: Allowance For Consumables

S.No.	Discription	Amount
1	Breif discription of work: : Towards swimming pool footpath granite,tiles work	7,595.40
	Total amount: 37,977.00	

Amount in Word: Seven thousand five hundred ninty five rupees only/-

Sign: _____

Allowance For Equipment
Kamlesh
KOWKUR
Hyderabad

Date: 11-01-2025

In favor of : MMRK LLP
Project/Site: GHT
Location: Kowkur

Type of Work: Granite,tiles work

Towards : Allowance For Equipment

S.No.	Discription	Amount
1	Breif discription of work: Towards swimming pool footpath granite,tiles work	
	Total amount:	15,190.80
		37,977.00

Amount in Word: Fifteen thousand one hundred ninty rupees only /-

Sign: _____