


**Anx B – Work Completion Report**

| Company   | GVRC   |                                      | Name of contractor  | MD.Ishaq |  | Sl. No. site bills reg. | 1727                          |         |                  |           |
|---|--|--------------------------------------|---------------------|----------|--|-------------------------|-------------------------------|---------|------------------|-----------|
| Project/site  | Innopolis  |                                      | Nature of work      | RCC      |  | Dt. site bills reg.     | 11-01-2025                    |         |                  |           |
| Block no.   | 4500   |                                      | Work done from date |          |  | M-codex bill ID.        |                               |         |                  |           |
| WO no.  | 20240920010  |                                      | Work done to date   |          |  | WO issued ?             |                               |         |                  |           |
| WO date   |  |                                      | Contractor bill no. |          |  | GST bill required?      |                               |         |                  |           |
| Sl. No.   | Unit/floor no  | Details of work                      |                     |          |  | Qty                     | Units                         | Rate ID | Rate             | Amount    |
| 1   | 4500   | RCC works column-2 Labour/Shuttering |                     |          |  | 10769                   | sft                           | Rcc166  | 55.00            | 5,92,295  |
| 2   |  | RW-2-Labour/Shuttering               |                     |          |  | 13968                   | sft                           | RCC165  | 45.00            | 6,28,560  |
| 3   |  | Slab-2-Labour/Shuttering             |                     |          |  | 62271                   | sft                           | Rcc166  | 55.00            | 34,24,905 |
| 4   |  |                                      |                     |          |  |                         |                               |         |                  |           |
| 5   |  |                                      |                     |          |  |                         |                               |         |                  |           |
| 6   |  |                                      |                     |          |  |                         |                               |         |                  |           |
| 7   |  |                                      |                     |          |  |                         |                               |         |                  | 0         |
| 8   |  |                                      |                     |          |  |                         |                               |         |                  | 0         |
| 9   |  |                                      |                     |          |  |                         |                               |         |                  | 0         |
| 10  |  |                                      |                     |          |  |                         |                               |         |                  | 0         |
| <b>Total</b>  |  |                                      |                     |          |  |                         |                               |         | <b>46,45,760</b> |           |
| Add GST @   |  |                                      |                     |          |  |                         |                               |         | 18.00%           | 8,36,237  |
| <b>Total amount including taxes for work done</b>   |  |                                      |                     |          |  |                         |                               |         | <b>54,81,997</b> |           |
| Remarks:  |  |                                      |                     |          |  |                         |                               |         |                  |           |
| Approved by project manager   | <br><b>APPROVED BY</b><br><b>11 JAN 2024</b><br>PROJECT MANAGER |                                      | Approved by QS team |          |  |                         | Approved by Director/E&D team |         |                  |           |
| Sign:   |  |                                      | Sign:               |          |  |                         | Sign:                         |         |                  |           |
| Date:   |  |                                      | Date:               |          |  |                         | Date:                         |         |                  |           |
| Notes: 1. This sheet replaces installation report for credit to contractors. 2. This work form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered above. 5. For bill amount greater than 10k QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director include - Soham, Anand Mehta (for GHT + GMR), Sachin (for Vivopolis), B. anand Kumar (for NGH + NRK). 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier). |  |                                      |                     |          |  |                         |                               |         |                  |           |

| ESTIMATE SHEET                |           |                                      |          |       |       |           | Approved by:     |          |
|-------------------------------|-----------|--------------------------------------|----------|-------|-------|-----------|------------------|----------|
| Company Name:                 |           | GVRC                                 |          |       |       |           |                  |          |
| Project:                      |           | Innopolis                            |          |       |       |           |                  |          |
| Work Description:             |           | Col+Slab-02 RCC Works excl.Staircase |          |       |       |           |                  |          |
| Prepared By                   |           | QS HO                                |          |       |       |           |                  |          |
| Date:                         |           | 14.09.2024                           |          |       |       |           |                  |          |
| S No.                         | Item Head | Item Description                     | Quantity | Units | Rate  | Amount    | Item Head Total  | Remarks  |
| 1                             | RCC works | Column - 2-Labour/Shuttering         | 10769.00 | sft   | 55.00 | 5,92,295  |                  |          |
| 2                             |           | RW - 2-Labour/Shuttering             | 13968.00 | sft   | 45.00 | 6,28,560  |                  |          |
| 3                             |           | Slab-2-Labour/Shuttering             | 62271.00 | sft   | 55.00 | 34,24,905 |                  |          |
| Total value of work excl. Tax |           |                                      |          |       |       |           | <b>46,45,760</b> |          |
| Add GST@                      |           |                                      |          |       |       |           | 18%              | 8,36,237 |
| Total value of work incl. Tax |           |                                      |          |       |       |           | <b>54,81,997</b> |          |

Contractor

*Madhu*  
**APPROVED BY**  
**11 JAN 2024**  
 T. MADHU  
 PROJECT MANAGER  
 GVRC FVT LTD.

Project Manager

| ESTIMATE SHEET                |           |                                      |          |       |       |           | Approved by:    |         |
|-------------------------------|-----------|--------------------------------------|----------|-------|-------|-----------|-----------------|---------|
| Company Name:                 |           | GVRC                                 |          |       |       |           |                 |         |
| Project:                      |           | Innopolis                            |          |       |       |           |                 |         |
| Work Description:             |           | Col+Slab-02 RCC Works excl Staircase |          |       |       |           |                 |         |
| Prepared By:                  |           | QS HO                                |          |       |       |           |                 |         |
| Date:                         |           | 14.09.2024                           |          |       |       |           |                 |         |
| S No.                         | Item Head | Item Description                     | Quantity | Units | Rate  | Amount    | Item Head Total | Remarks |
| 1                             | RCC works | Column - 2-Labour/Shuttering - 1397  | 10769.00 | sft   | 55.00 | 5,92,295  |                 |         |
| 2                             |           | RW - 2-Labour/Shuttering - 5308      | 13968.00 | sft   | 45.00 | 6,28,560  |                 |         |
| 3                             |           | Slab-2-Labour/Shuttering - 5481      | 62271.00 | sft   | 55.00 | 34,24,905 |                 |         |
| Total value of work excl. Tax |           |                                      |          |       |       |           | 46,45,760       |         |
| Add GST@ 18%                  |           |                                      |          |       |       |           | 8,36,237        |         |
| Total value of work incl. Tax |           |                                      |          |       |       |           | 54,81,997       |         |

*h*  
 APPROVED BY  
 20 SEP 2024  
 SOHAM MODI

*Madhu*  
 APPROVED BY  
 19 SEP 2024  
 T. MADHU  
 PROJECT MANAGER  
 GVRC PVT LTD


Contractor

Page No | 1 of 6

Project Manager

| MEASUREMENT SHEET           |           |                                      |          |           |                  |       |            |                     |                  |          |                               |
|-----------------------------|-----------|--------------------------------------|----------|-----------|------------------|-------|------------|---------------------|------------------|----------|-------------------------------|
| Company Name:               |           | GVRC                                 |          |           | Approved by:     |       |            |                     |                  |          |                               |
| Project:                    |           | Innopolis                            |          |           | Sign:            |       |            |                     |                  |          |                               |
| Work Description :          |           | Col+Slab-02 RCC Works excl.Staircase |          |           | Work start date: |       |            |                     |                  |          |                               |
| Contractor:                 |           | Mohd Ishaq                           |          |           | Work end date:   |       |            |                     |                  |          |                               |
| Prepared By:                |           | QS HO                                |          |           | Date :           |       | 14.09.2024 |                     |                  |          |                               |
| S No.                       | Item Head | Item Description                     | Units    | Nos.      | Length           | Width | Height     | Perimeter           | Area             | Quantity | G=Sum of E<br>Item Head Total |
|                             |           |                                      |          |           |                  |       |            | $P=2*(L+W)$         | $n*(P*D)$        |          |                               |
| <b>1.1.Columns &amp;RW</b>  |           |                                      |          |           |                  |       |            |                     |                  |          |                               |
|                             |           | C1                                   | sqm      | 4         | 0.900            | 0.900 | 3.600      | 3.600               | 51.840           |          |                               |
|                             |           | C2                                   | sqm      | 8         | 0.900            | 0.900 | 3.600      | 3.600               | 103.680          |          |                               |
|                             |           | C3                                   | sqm      | 4         | 0.900            | 0.900 | 3.600      | 3.600               | 51.840           |          |                               |
|                             |           | C4                                   | sqm      | 18        | 0.750            | 0.750 | 3.600      | 3.000               | 194.400          |          |                               |
|                             |           | C5                                   | sqm      | 6         | 0.750            | 0.750 | 3.600      | 3.000               | 64.800           |          |                               |
|                             |           | C6                                   | sqm      | 2         | 0.750            | 0.750 | 3.600      | 3.000               | 21.600           |          |                               |
|                             |           | C7                                   | sqm      | 4         | 0.525            | 0.525 | 3.600      | 2.100               | 30.240           |          |                               |
|                             |           | C8                                   | sqm      | 8         | 0.375            | 0.900 | 3.600      | 2.550               | 73.440           |          |                               |
|                             |           | C9                                   | sqm      | 15        | 0.375            | 0.750 | 3.600      | 2.250               | 121.500          |          |                               |
|                             |           | C10                                  | sqm      | 10        | 0.300            | 0.600 | 3.600      | 1.800               | 64.800           |          |                               |
|                             |           | C11                                  | sqm      | 1         | 0.300            | 0.375 | 3.600      | 1.350               | 4.860            |          |                               |
|                             |           | SW1                                  | sqm      | 1         | 9.600            | 0.300 | 3.600      | 19.800              | 71.280           |          |                               |
|                             |           | SW4                                  | sqm      | 1         | 10.100           | 0.300 | 3.600      | 20.800              | 74.880           |          |                               |
|                             |           | SW5                                  | sqm      | 1         | 9.600            | 0.300 | 3.600      | 19.800              | 71.280           |          |                               |
|                             |           |                                      |          | <b>83</b> |                  |       |            | <b>Total in sqm</b> | <b>1000.440</b>  |          |                               |
|                             |           |                                      |          |           |                  |       |            | <b>Total in sft</b> | <b>10769.000</b> |          |                               |
| <b>1.2 Retaining Wall-2</b> |           |                                      |          |           |                  |       |            |                     |                  |          |                               |
|                             |           | RW A1-A18_Y-Y                        | 1        | sqm       | 84.000           | 0.230 | 3.600      | 168.460             | 606.456          |          |                               |
|                             |           | RWM2-M17_Z-Z                         | 1        | sqm       | 75.800           | 0.230 | 3.600      | 152.060             | 547.416          |          |                               |
|                             |           | RWA1-E1_Z-Z                          | 1        | sqm       | 20.050           | 0.230 | 0.250      | 40.560              | 10.140           |          |                               |
|                             |           | RWF2-M2_Z-Z                          | 1        | sqm       | 18.330           | 0.230 | 3.600      | 37.120              | 133.632          |          |                               |
|                             |           |                                      | <b>4</b> |           |                  |       |            | <b>Total in sqm</b> | <b>1297.684</b>  |          |                               |
|                             |           |                                      |          |           |                  |       |            | <b>Total in sft</b> | <b>13968.000</b> |          |                               |

Contractor

  
**APPROVED BY**  
 Project Manager  
 PROJECT MANAGER  
 GVRC PVT LTD.

11 JAN 2024

| MEASUREMENT SHEET           |             |                                      |       |      |                  |       |            |           |      |          |                 |
|-----------------------------|-------------|--------------------------------------|-------|------|------------------|-------|------------|-----------|------|----------|-----------------|
| Company Name:               |             | GVRC                                 |       |      | Approved by:     |       |            |           |      |          |                 |
| Project:                    |             | Innopolis                            |       |      | Sign:            |       |            |           |      |          |                 |
| Work Description :          |             | Col+Slab-02 RCC Works excl Staircase |       |      | Work start date: |       |            |           |      |          |                 |
| Contractor:                 |             | Mohd Ishaq                           |       |      | Work end date:   |       |            |           |      |          |                 |
| Prepared By:                |             | QS HO                                |       |      | Date :           |       | 14.09.2024 |           |      |          |                 |
| S No.                       | Item Head   | Item Description                     | Units | Nos. | Length           | Width | Height     | Perimeter | Area | Quantity | Item Head Total |
| 2.1.Slab2-Labour/Shuttering |             |                                      |       |      |                  |       |            |           |      |          |                 |
| 2.1.1. Beams                |             |                                      |       |      |                  |       |            |           |      |          |                 |
|                             | X-Direction | B1                                   | sqm   | 1    | 19.860           | 0.300 | 0.450      | 1.200     |      | 23.832   |                 |
|                             |             | B1                                   | sqm   | 1    | 56.490           | 0.300 | 0.600      | 1.500     |      | 84.735   |                 |
|                             |             | B16                                  | sqm   | 1    | 1.555            | 0.300 | 0.450      | 1.200     |      | 1.866    |                 |
|                             |             | B3                                   | sqm   | 1    | 141.360          | 0.300 | 0.450      | 1.200     |      | 169.632  |                 |
|                             |             | B8                                   | sqm   | 1    | 9.650            | 0.300 | 0.450      | 1.200     |      | 11.580   |                 |
|                             |             | B17                                  | sqm   | 1    | 9.870            | 0.300 | 0.600      | 1.500     |      | 14.805   |                 |
|                             |             | B2                                   | sqm   | 1    | 19.765           | 0.300 | 0.450      | 1.200     |      | 23.718   |                 |
|                             |             | B2                                   | sqm   | 1    | 54.390           | 0.375 | 0.600      | 1.575     |      | 85.664   |                 |
|                             |             | B18                                  | sqm   | 1    | 10.170           | 0.300 | 0.600      | 1.500     |      | 15.255   |                 |
|                             |             | B3                                   | sqm   | 1    | 65.930           | 0.300 | 0.450      | 1.200     |      | 79.116   |                 |
|                             |             | B19                                  | sqm   | 1    | 10.020           | 0.300 | 0.600      | 1.500     |      | 15.030   |                 |
|                             |             | B9                                   | sqm   | 1    | 9.515            | 0.300 | 0.450      | 1.200     |      | 11.418   |                 |
|                             |             | B3                                   | sqm   | 1    | 65.480           | 0.300 | 0.450      | 1.200     |      | 78.576   |                 |
|                             |             | B20                                  | sqm   | 1    | 3.120            | 0.300 | 0.450      | 1.200     |      | 3.744    |                 |
|                             |             | B2                                   | sqm   | 1    | 18.090           | 0.300 | 0.450      | 1.200     |      | 21.708   |                 |
|                             |             | B2                                   | sqm   | 1    | 56.340           | 0.375 | 0.600      | 1.575     |      | 88.736   |                 |
|                             |             | B18                                  | sqm   | 1    | 8.670            | 0.300 | 0.600      | 1.500     |      | 13.005   |                 |
|                             |             | B10                                  | sqm   | 1    | 1.975            | 0.300 | 0.450      | 1.200     |      | 2.370    |                 |
|                             |             | B3                                   | sqm   | 1    | 67.155           | 0.300 | 0.450      | 1.200     |      | 80.586   |                 |
|                             |             | B21                                  | sqm   | 1    | 8.670            | 0.300 | 0.600      | 1.500     |      | 13.005   |                 |
|                             |             | B11                                  | sqm   | 1    | 11.115           | 0.300 | 0.450      | 1.200     |      | 13.338   |                 |
|                             |             | B3                                   | sqm   | 1    | 56.340           | 0.300 | 0.450      | 1.200     |      | 67.608   |                 |
|                             |             | B22                                  | sqm   | 1    | 3.900            | 0.300 | 0.450      | 1.200     |      | 4.680    |                 |

Contractor

APPROVED BY  
 11 JAN 2024  
 T. MADHU  
 PROJECT MANAGER  
 PROJECT PVT. LTD.

| S No. | Item Head          | Item Description | Units | Nos. | Length | Width | Height | Perimeter | Area | Quantity | Item Head Total |
|-------|--------------------|------------------|-------|------|--------|-------|--------|-----------|------|----------|-----------------|
|       |                    | B23A             | sqm   | 1    | 4.050  | 0.300 | 0.450  | 1.200     |      | 4.860    |                 |
|       |                    | B2               | sqm   | 1    | 11.865 | 0.300 | 0.450  | 1.200     |      | 14.238   |                 |
|       |                    | B2               | sqm   | 1    | 55.590 | 0.375 | 0.600  | 1.575     |      | 87.554   |                 |
|       |                    | B12              | sqm   | 1    | 4.123  | 0.300 | 0.450  | 1.200     |      | 4.948    |                 |
|       |                    | B13              | sqm   | 1    | 4.123  | 0.300 | 0.450  | 1.200     |      | 4.948    |                 |
|       |                    | B3               | sqm   | 1    | 63.932 | 0.300 | 0.450  | 1.200     |      | 76.718   |                 |
|       |                    | B23              | sqm   | 1    | 4.050  | 0.300 | 0.450  | 1.200     |      | 4.860    |                 |
|       |                    | B3               | sqm   | 1    | 67.455 | 0.300 | 0.450  | 1.200     |      | 80.946   |                 |
|       |                    | B1               | sqm   | 1    | 11.690 | 0.300 | 0.450  | 1.200     |      | 14.028   |                 |
|       |                    | B1               | sqm   | 1    | 55.440 | 0.300 | 0.600  | 1.500     |      | 83.160   |                 |
|       |                    | B24              | sqm   | 1    | 8.670  | 0.300 | 0.600  | 1.500     |      | 13.005   |                 |
|       | <b>Y-Direction</b> | B6               | sqm   | 1    | 20.050 | 0.300 | 0.600  | 1.500     |      | 30.075   |                 |
|       |                    | B6               | sqm   | 1    | 40.700 | 0.300 | 0.600  | 1.500     |      | 61.050   |                 |
|       |                    | B15              | sqm   | 1    | 4.120  | 0.300 | 0.450  | 1.200     |      | 4.944    |                 |
|       |                    | B4               | sqm   | 1    | 5.790  | 0.375 | 0.600  | 1.575     |      | 9.119    |                 |
|       |                    | B4               | sqm   | 1    | 40.700 | 0.375 | 0.600  | 1.575     |      | 64.103   |                 |
|       |                    | B7               | sqm   | 6    | 40.700 | 0.300 | 0.450  | 1.200     |      | 293.040  |                 |
|       |                    | B5               | sqm   | 3    | 40.700 | 0.375 | 0.600  | 1.575     |      | 192.308  |                 |
|       |                    | B26              | sqm   | 2    | 3.200  | 0.300 | 0.450  | 1.200     |      | 7.680    |                 |
|       |                    | B25              | sqm   | 2    | 8.070  | 0.300 | 0.450  | 1.200     |      | 19.368   |                 |
|       |                    | B27              | sqm   | 2    | 9.400  | 0.300 | 0.450  | 1.200     |      | 22.560   |                 |
|       |                    | B5               | sqm   | 4    | 40.700 | 0.375 | 0.600  | 1.575     |      | 256.410  |                 |
|       |                    | B7               | sqm   | 6    | 40.700 | 0.300 | 0.450  | 1.200     |      | 293.040  |                 |
|       |                    | B14              | sqm   | 2    | 2.895  | 0.300 | 0.450  | 1.200     |      | 6.948    |                 |
|       |                    | B15              | sqm   | 1    | 4.120  | 0.300 | 0.450  | 1.200     |      | 4.944    |                 |
|       |                    | B6               | sqm   | 1    | 40.700 | 0.300 | 0.600  | 1.500     |      | 61.050   |                 |

Contractor

Page 4 of 6



Project Manager

| S No.                 | Item Head | Item Description          | Units | Nos. | Length | Width | Height | Perimeter    | Area     | Quantity | Item Head Total |
|-----------------------|-----------|---------------------------|-------|------|--------|-------|--------|--------------|----------|----------|-----------------|
| 2.1.2 Slab Shuttering |           |                           |       |      |        |       |        |              |          |          |                 |
|                       |           | Bottom                    | sqm   | 1    |        |       |        |              | 3226.186 | 3226.186 |                 |
|                       |           | <b>Deductions</b>         |       |      |        |       |        |              |          |          |                 |
|                       |           | Ducts+Lifts+Staircase     | sqm   | -1   |        |       |        |              | 155.248  | -155.248 |                 |
|                       |           | <b>Slab+Cutouts Sides</b> |       |      |        |       |        |              |          |          |                 |
|                       |           | Slab (sides)              | sqm   | 1    |        |       | 0.150  | 264.965      |          | 39.745   |                 |
|                       |           | Duct-1                    | sqm   | 1    |        |       | 0.150  | 16.640       |          | 2.496    |                 |
|                       |           | Duct-2                    | sqm   | 1    |        |       | 0.150  | 16.650       |          | 2.498    |                 |
|                       |           | Duct-3                    | sqm   | 1    |        |       | 0.150  | 11.200       |          | 1.680    |                 |
|                       |           | Duct-4                    | sqm   | 1    |        |       | 0.150  | 7.900        |          | 1.185    |                 |
|                       |           | Duct-5                    | sqm   | 1    |        |       | 0.150  | 5.776        |          | 0.866    |                 |
|                       |           | Duct-6                    | sqm   | 1    |        |       | 0.150  | 5.230        |          | 0.785    |                 |
|                       |           | Duct-7                    | sqm   | 1    |        |       | 0.150  | 6.389        |          | 0.958    |                 |
|                       |           | Duct-8                    | sqm   | 1    |        |       | 0.150  | 8.170        |          | 1.226    |                 |
|                       |           | Duct-9                    | sqm   | 1    |        |       | 0.150  | 8.170        |          | 1.226    |                 |
|                       |           | Duct-10                   | sqm   | 1    |        |       | 0.150  | 11.050       |          | 1.658    |                 |
|                       |           | Duct-11                   | sqm   | 1    |        |       | 0.150  | 7.900        |          | 1.185    |                 |
|                       |           | Duct-12                   | sqm   | 1    |        |       | 0.150  | 5.764        |          | 0.865    |                 |
|                       |           | Duct-13                   | sqm   | 1    |        |       | 0.150  | 5.245        |          | 0.787    |                 |
|                       |           | Duct-14                   | sqm   | 1    |        |       | 0.150  | 6.404        |          | 0.961    |                 |
|                       |           | Staircase-1               | sqm   | 1    |        |       | 0.150  | 21.000       |          | 3.150    |                 |
|                       |           | Staircase-2               | sqm   | 1    |        |       | 0.150  | 20.200       |          | 3.030    |                 |
|                       |           | Staircase-3               | sqm   | 1    |        |       | 0.150  | 21.000       |          | 3.150    |                 |
|                       |           | Lift-1                    | sqm   | 1    |        |       | 0.150  | 10.900       |          | 1.635    |                 |
|                       |           | Lift-2                    | sqm   | 1    |        |       | 0.150  | 11.800       |          | 1.770    |                 |
|                       |           | Lift-3                    | sqm   | 1    |        |       | 0.150  | 11.800       |          | 1.770    |                 |
|                       |           | Lift-4                    | sqm   | 1    |        |       | 0.150  | 10.905       |          | 1.636    |                 |
|                       |           |                           |       |      |        |       |        | Total in sqm |          |          | 5785.107        |
|                       |           |                           |       |      |        |       |        | Total in sft |          |          | 62271.000       |

*T. Madhu*

**APPROVED BY**  
**11 JAN 2024**  
 T. MADHU  
 PROJECT MANAGER

Contractor